

SECTION D: EROSION AND SEDIMENT CONTROL PLANS

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D1	D37

Plotting Date: 08/12/2024

INDEX OF SHEETS

- D1 General Layout with Index
- D2-D6 Estimate with General Notes and Tables
- D7-D10 Stormwater Pollution Prevention Plan Checklist
- D11 Erosion and Sediment Control Legend
- D12-D30 Erosion and Sediment Control Plan Sheets
- D31 Dewatering and Sediment Collection System Details
- D32 SDDOT Construction Entrance Details
- D33-D37 Standard Plates


B79-B99 Standard Plates

BEGIN P-PH 0028(36)355
Station 11+11.77

BEGIN GRADING EXCEPTION
100+05.99

END GRADING EXCEPTION
127+71.25

END P-PH 0028(36)355
Station 568+41.79



Plot Scale - 1:200

Plotted From - TRPR13525

File - U:\trproj\Duvel04\H1\TitleD.dgn

SECTION D ESTIMATE OF QUANTITIES

BID ITEM NUMBER	ITEM	QUANTITY	UNIT
110E1690	Remove Sediment	4.8	CuYd
110E1693	Remove Erosion Control Wattle	525	Ft
110E1700	Remove Silt Fence	3,536	Ft
230E0010	Placing Topsoil	128,137	CuYd
730E0100	Cover Crop Seeding	100.0	Bu
730E0212	Type G Permanent Seed Mixture	2,947	Lb
731E0200	Fertilizing	56.70	Ton
732E0100	Mulching	180.7	Ton
732E0500	Fiber Reinforced Matrix	35.1	Ton
734E0044	Soil Stabilizer	23.0	Acre
734E0103	Type 3 Erosion Control Blanket	20,078	SqYd
734E0132	Type 2 Turf Reinforcement Mat	792.0	SqYd
734E0154	12" Diameter Erosion Control Wattle	2,100	Ft
734E0165	Remove and Reset Erosion Control Wattle	525	Ft
734E0325	Surface Roughening	23.0	Acre
734E0510	Shaping for Erosion Control Blanket	11,061	Ft
734E0602	Low Flow Silt Fence	10,202	Ft
734E0604	High Flow Silt Fence	3,942	Ft
734E0610	Mucking Silt Fence	982	CuYd
734E0620	Repair Silt Fence	3,536	Ft
900E1320	Construction Entrance	3	Each

PLACING TOPSOIL

The thickness will be approximately 6 inches within the right-of-way and 6 inches on temporary easements.

The estimated amount of topsoil to be placed is as follows:

Station	to Station	Topsoil (CuYd)
10+00	40+00	4,230
40+00	70+00	4,795
70+00	100+05	4,955
127+71	130+00	640
130+00	160+00	7,639
160+00	190+00	8,120
190+00	220+00	4,920
220+00	250+00	7,095
250+00	280+00	4,165
280+00	310+00	5,321
310+00	335+10	6,968
369+89	400+00	4,618
400+00	430+00	5,080
430+00	460+00	5,266
460+00	490+00	4,965
490+00	520+00	4,056
520+00	550+00	5,195
550+00	568+42	3,399
Option Borrow Site #1		23,045
Option Borrow Site #2		13,665
Total:		128,137

MYCORRHIZAL INOCULUM

Mycorrhizal inoculum will consist of mycorrhizal fungi spores and mycorrhizal fungi-infected root fragments in a solid carrier. The carrier may include organic materials, calcinated clay, or other materials consistent with application and good plant growth. The supplier will provide certification of the fungal species claimed and the live propagule count. The inoculum will include a minimum 25% the fungal species *Rhizophagus intraradices*. The remaining 75% may include other endomycorrhizal fungal species.

All seed will be inoculated by the seed supplier with a minimum of 100,000 live propagules of mycorrhizal fungi per acre. All costs of inoculating the seed will be incidental to the contract unit price per pound for the corresponding permanent seed mixture.

The mycorrhizal inoculum will be as shown below or an approved equal:

Product

MycoApply

Manufacturer

Mycorrhizal Applications, Inc.
Grants Pass, OR
Phone: 1-866-476-7800
www.mycorrhizae.com

AM 120 Multi Species Blend

Reforestation Technologies Int.
Gilroy, CA
Phone: 1-800-784-4769
www.reforest.com

LALRISE Prime and Max WP

Lallemand Specialties Inc.
Milwaukee, WI
Phone: 1-844-590-7781
www.lallemandplantcare.com

PERMANENT SEEDING

The areas to be seeded consist of all newly graded areas within the project limits except for the top of roadways and temporary easements under cultivation.

Type G Permanent Seed Mixture will consist of the following:

Grass Species	Variety	Pure Live Seed (PLS) (Pounds/Acre)
Western Wheatgrass	Arriba, Flintlock, Rodan, Rosana, Walsh	7
Switchgrass	Dacotah, Forestburg, Nebraska 28, Pathfinder, Summer, Sunburst, Trailblazer	3
Indiangrass	Holt, Tomahawk, Chief, Nebraska 54	3
Big Bluestem	Bison, Bonilla, Champ, Sunnyview, Rountree, Bonanza	3
Oats or Spring Wheat: April through May; Winter Wheat: August through November		10
Total:		26

FERTILIZING

The Contractor will apply an all-natural slow-release fertilizer prior to seeding or placing sod. The all-natural fertilizer will have a minimum guaranteed analysis of 4-4-4 and be USDA Certified BioBased. It should provide a minimum of 4% (N) nitrogen with a minimum water insoluble nitrogen (WIN) fraction of 2.07%, a minimum of 4% (P2O5) available phosphate, a minimum of 4% (K2O) soluble potash, and a maximum carbon to nitrogen ratio (C:N ratio) of 5:1. The all-natural fertilizer will be free of weed-seed and pathogens accomplished through thermophilic composting, and not mechanical or chemical sterilization, to assure presence of beneficial soil microbiology. The fertilizer will have a near neutral pH, a low salt index, a low biological oxygen demand, contain organic humic and fulvic acids, and have high aerobic organism counts. The fertilizer will also be stable, free of bad odors, and be unattractive as a food source for animals. It should also be in a granular form that is easily spread.

The fertilizer will be applied at a rate of 1,000 pounds per acre in accordance with the manufacturer's recommended method of application.

The all-natural slow-release fertilizer will be as shown below or an approved equal:

Product

Sustane

Manufacturer

Sustane Corporate Headquarters
Cannon Falls, Minnesota
Phone: 1-800-352-9245
www.sustane.com

Perfect Blend

Perfect Blend, LLC
Bellevue, WA
Phone: 1-866-456-8890
www.perfect-blend.com

Nature Safe

Nature Safe Fertilizers
Irving, TX
Phone: 1-605-759-5622
www.naturesafe.com

COVER CROP SEEDING

Cover crop seeding may be used on this project as a temporary erosion control measure. The actual limits and use of cover crop seeding will be determined by the Engineer during construction.

MULCHING (GRASS HAY OR STRAW)

If the Contractor uses a no-till drill, mulch may be applied prior to seeding and the mulch can then be punched into the soil by the no-till drill. If the Contractor uses this process, the no-till drill seeding will be completed immediately following the mulch application and the mulch will be punched into the soil at a 3-inch depth.

Mulching application is not necessary for areas that receive an application of Fiber Reinforced Matrix for permanent stabilization.

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D2	D37

Plotting Date: 08/12/2024

Plot Scale - 1:200

Plotted From - TRPR13525

File - ...:\p\Dual\04\1\Notes\SectionD.dgn

SOIL STABILIZER

Soil stabilizer will be applied on the areas listed in the table and any other areas deemed necessary by the Engineer. The soil stabilizer limits will be adjusted as necessary by the Engineer during construction.

An estimated quantity of 4.5 acres of soil stabilizer has been included in the Estimate of Quantities. The soil stabilizer will be applied on permanently seeded areas and areas deemed necessary by the Engineer.

The Contractor will apply soil stabilizer in accordance with the manufacturer's application instructions and at the rate specified in the list of approved soil stabilizers.

Wood fiber mulch that contains a green dye will be mixed with the soil stabilizer to be used as a tracer when the soil stabilizer is applied hydraulically. Wood fiber mulch will be added at a rate of 300 pounds per acre to all of the approved soil stabilizers listed in the table except for the Pam-12 Plus product. The wood fiber mulch will be a 100% wood fiber product and does not need to contain a tackifier.

All costs for furnishing and applying the soil stabilizer including wood fiber mulch, hauling, materials, equipment, labor, and incidentals necessary will be paid for at the contract unit price per Acre for "Soil Stabilizer".

The soil stabilizer will be from the list below or an approved equal:

<u>Product</u>	<u>Manufacturer</u>
StarTak 600 Applied at a rate of 150 Lb/Acre	Chemstar Products Company Minneapolis, MN Phone: 1-800-328-5037 www.chemstar.com
Pam-12 Plus Applied at a rate of: <u>Slope</u> None to 4:1 1000 Lb/Acre 4:1 to 3:1 1000 to 2000 Lb/Acre 3:1 to 2:1 2000 to 3000 Lb/Acre	ENCAP, LLC Green Bay, WI Phone: 1-920-406-5050 https://encappro.com/
M-Binder Applied at a rate of 150 Lb/Acre	Ecology Controls Carpinteria, CA Phone: 1-805-684-0436 www.ssseeds.com
FiberRX Applied at a rate of: <u>Slope</u> None to 4:1 50 Lb/Acre 3:1 60 Lb/Acre 2:1 70 Lb/Acre 1:1 or steeper 80 Lb/Acre	HydroStraw, LLC Manteno, IL Phone: 1-800-545-1755 http://www.hydrostraw.com
Enviropam Applied at a rate of 9 Lb/Acre	Innovative Turf Solutions, LLC Lebanon, OH Phone: 1-513-317-8311 www.innovativeturfsolutions.com
HydraTack, Tack Plus, Tack-P, or Tack-P Plus Applied at a rate of 30 Lb/Acre	Innovative Turf Solutions, LLC Lebanon, OH Phone: 1-513-317-8311 www.innovativeturfsolutions.com

FI-1045 Hydrobond or
FI-1046 Hydrobond
Applied at a rate of 15 Lb/Acre

HF5000 Tack
Applied at a rate of 60 Lb/Acre

R-Tack
Applied at a rate of 150 Lb/Acre

SpecTack
Applied at a rate of:
Slope
None 30 to 80 Lb/Acre
4:1 50 to 100 Lb/Acre
3:1 80 to 120 Lb/Acre
2:1 100 to 170 Lb/Acre

Super Tack
Applied at a rate of 60 Lb/Acre

EarthGuard SFM
Applied at a rate of 60 LB/Acre
(approx. 6 Gallons/Acre)

EDGE
Hydraulically applied at a rate of:
Slope
≤4:1 1,500 Lb/Acre
3:1 1,800 Lb/Acre
2:1 2,000 Lb/Acre
≥1:1 3,000 Lb/Acre

Dry applied at a rate of:
Slope
≤4:1 3,000 Lb/Acre
3:1 3,500 Lb/Acre
≥2:1 4,500 Lb/Acre

JRM Chemical, Inc.
Cleveland, OH
Phone: 1-216-475-8488
www.soilmoist.com

Rantec Corporation
Ranchester, WY
Phone: 1-307-655-9565
www.ranteccorp.com

Rantec Corporation
Ranchester, WY
Phone: 1-307-655-9565
www.ranteccorp.com

Rantec Corporation
Ranchester, WY
Phone: 1-307-655-9565
www.ranteccorp.com

Rantec Corporation
Ranchester, WY
Phone: 1-307-655-9565
www.ranteccorp.com

Terra Novo Inc.
Bakersfield, CA
Phone: 1-888-843-1029
www.terranovo.com

LSC Environmental Products, LLC
Apalachin, NY
Phone: 1-800-800-7671
www.lscenv.com

STATE OF SOUTH DAKOTA	PROJECT P-PH 0028(36)355	SHEET D3	TOTAL SHEETS D37
-----------------------	-----------------------------	-------------	---------------------

Plotting Date: 08/12/2024

TABLE OF SOIL STABILIZER

<u>Station</u>	<u>Location</u>	<u>Area (Acre)</u>
128+50 to 132+00	L Backslope	0.8
139+50 to 143+50	L Backslope	0.7
144+50 to 149+00	R Inslope	0.8
150+50 to 153+70	L Backslope	0.7
156+50 to 158+80	L Backslope	0.7
160+50 to 165+00	L Backslope	1.5
161+00 to 165+00	R Backslope	0.8
167+00 to 170+00	R Inslope	0.7
175+00 to 178+50	R Inslope	1.2
188+00 to 191+30	L Backslope	0.6
224+50 to 227+80	L Backslope	0.5
224+50 to 233+50	R Backslope	1.9
235+00 to 242+00	L Inslope	1.4
244+10 to 250+00	L Inslope	0.7
244+10 to 250+00	R Inslope	0.7
439+00 to 445+00	L Disturbed area	0.6
439+00 to 445+00	R Disturbed area	0.7
457+50 to 470+00	L Inslope	1.0
457+50 to 470+00	R Inslope	1.3
538+00 to 544+50	L Inslope	0.6
538+00 to 544+00	R Inslope	0.61
Additional Quantity:		4.5
Total:		23.0

SURFACE ROUGHENING

Surface roughening will be done after topsoil placement and before permanent seeding, fertilizing, and mulching applications. Refer to Standard Plate 734.25 for details.

TABLE OF SURFACE ROUGHENING

Station	Location	Area (Acre)
128+50 to 132+00 L	Backslope	0.8
133+00 to 136+00 L	Inslope	0.6
133+00 to 136+00 R	Inslope	0.7
139+50 to 143+50 L	Backslope	0.7
144+50 to 149+00 R	Inslope	0.8
150+50 to 153+70 L	Backslope	0.7
156+50 to 158+80 L	Backslope	0.7
160+50 to 165+00 L	Backslope	1.5
161+00 to 165+00 R	Backslope	0.8
167+00 to 170+00 R	Inslope	0.7
175+00 to 178+50 R	Inslope	1.2
188+00 to 191+30 L	Backslope	0.6
224+50 to 227+80 L	Backslope	0.5
224+50 to 233+50 R	Backslope	1.9
235+00 to 242+00 L	Inslope	1.4
244+10 to 250+00 L	Inslope	0.7
244+10 to 250+00 R	Inslope	0.7
439+00 to 445+00 L	Disturbed area	0.6
439+00 to 445+00 R	Disturbed area	0.7
457+50 to 470+00 L	Inslope	1.0
457+50 to 470+00 R	Inslope	1.3
538+00 to 544+50 L	Inslope	0.6
538+00 to 544+00 R	Inslope	0.6
Additional Quantity:		4.5
Total:		23.0

FIBER REINFORCED MATRIX

Fiber reinforced matrix will be applied in a separate operation following permanent seeding at locations noted in the table and at locations determined by the Engineer during construction. The application rate is 3,000 pounds per acre.

An additional quantity of Fiber Reinforced Matrix has been added to the Estimate of Quantities for erosion control on areas determined by the Engineer during construction.

The contractor will use a Fiber Reinforced Matrix from the approved products list, or an approved equal. The approved product list for Fiber Reinforced Matrix may be viewed at the following internet site.

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

TABLE OF FIBER REINFORCED MATRIX

Station	Location	Area (Acre)	Quantity (Tons)
128+50 to 132+00 L	Backslope	0.8	1.2
139+50 to 143+50 L	Backslope	0.7	1.1
144+50 to 149+00 R	Inslope	0.8	1.2
150+50 to 153+70 L	Backslope	0.7	1.1
156+50 to 158+80 L	Backslope	0.7	1.1
160+50 to 165+00 L	Backslope	1.5	2.3
161+00 to 165+00 R	Backslope	0.8	1.2
167+00 to 170+00 R	Inslope	0.7	1.1
175+00 to 178+50 R	Inslope	1.2	1.8
188+00 to 191+30 L	Backslope	0.6	0.9
224+50 to 227+80 L	Backslope	0.5	0.8
224+50 to 233+50 R	Backslope	1.9	2.9
235+00 to 242+00 L	Inslope	1.4	2.1
244+10 to 250+00 L	Inslope	0.7	1.1
244+10 to 250+00 R	Inslope	0.7	1.1
439+00 to 445+00 L	Disturbed area	0.6	0.9
439+00 to 445+00 R	Disturbed area	0.7	1.1
457+50 to 470+00 L	Inslope	1.0	1.5
457+50 to 470+00 R	Inslope	1.3	2.0
538+00 to 544+50 L	Inslope	0.6	0.9
538+00 to 544+00 R	Inslope	0.6	0.9
Additional Quantity:		4.5	6.8
Total:		23.0	35.1

EROSION CONTROL WATTLE

Erosion control wattles for restraining the flow of runoff and sediment will be installed at locations noted in the table and at locations determined by the Engineer during construction. Refer to Standard Plate 734.06 for details.

The Contractor will provide certification that the erosion control wattles do not contain noxious weed seeds.

Erosion control wattles will remain on the project until vegetation has been established and then they will be removed in accordance with the Engineer.

An additional quantity of 12" Diameter Erosion Control Wattles has been added to the Estimate of Quantities for temporary erosion and sediment control in highway ditch channels and as an alternative to low flow or high flow silt fence at wetland areas adjacent to the highway.

The erosion control wattle provided will be from the approved product list. The approved product list for erosion control wattle may be viewed at the following internet site:

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

TABLE OF 12" EROSION CONTROL WATTLE

Station	Location	Quantity (Ft)
245+75 L/R	Box Culvert	400
493+53 L/R	Box Culvert	400
543+02 L/R	Box Culvert	400
554+51 L/R	Box Culvert	400
Additional Quantity:		500
Total:		2,100

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D4	D37

Plotting Date: 08/12/2024

LOW FLOW SILT FENCE

The low flow silt fence fabric provided will be from the approved product list. The approved product list for low flow silt fence may be viewed at the following internet site:

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

Low flow silt fence will be placed at the locations noted in the table and at locations that will minimize siltation of adjacent streams, lakes, dams, wetlands, or drainage areas as determined by the Engineer during construction. Refer to Standard Plate 734.04 for details.

An additional quantity of Low Flow Silt Fence has been added to the Estimate of Quantities for temporary sediment control.

TABLE OF LOW FLOW SILT FENCE

Station	Location	Quantity (Ft)
133+00 to 136+00 L	Perimeter control	318
133+00 to 136+00 R	Perimeter control	304
143+00 to 148+25 R	Perimeter control	538
162+45 to 170+00 R	Perimeter control	288
202+30 to 204+00 L	Perimeter control	178
202+40 to 205+00 R	Perimeter control	269
215+40 to 218+00 L	Perimeter control	264
235+50 to 247+00 L	Perimeter control	1,085
245+75 L/R	Box Culvert	400
439+00 to 442+50 R	Perimeter control	348
458+00 to 470+00 R	Protect wetland	1,200
467+00 to 469+00 L	Perimeter control	200
488+00 to 490+00 R	Perimeter control	200
493+53 L/R	Box Culvert	400
498+00 to 500+00 R	Perimeter control	200
538+00 to 542+50 R	Perimeter control	460
543+02 L/R	Box Culvert	400
545+50 to 548+00 L	Perimeter control	250
554+51 L/R	Box Culvert	400
Additional Quantity:		2,500
Total:		10,202

Plot Scale - 1:200

Plotted From - TRPR13525

File - ...:\p\Dual\44\Notes\SectionD.dgn

HIGH FLOW SILT FENCE

The high flow silt fence fabric provided will be from the approved product list. The approved product list for high flow silt fence may be viewed at the following internet site:

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

High flow silt fence will be placed at the locations noted in the table and at locations that will minimize siltation of adjacent streams, lakes, dams, wetlands, or drainage areas as determined by the Engineer during construction. Refer to Standard Plate 734.05 for details.

An additional quantity of high flow silt fence has been added to the Estimate of Quantities for temporary sediment control.

TABLE OF HIGH FLOW SILT FENCE

Station	Location	Quantity (Ft)
15+91 L/R	Across ditch at inlet and outlet ends of twin pipe (60 Ft each end)	120
22+54 L/R	Across ditch at inlet and outlet ends of triple pipe (60 Ft each end)	120
26+10 L	Inlet end of pipe	18
28+59 R	Inlet end of pipe	18
35+19 L/R	Across ditch at inlet and outlet ends of twin pipe (60 Ft each end)	120
40+38 R	Inlet end of pipe	18
57+64 L	Inlet end of pipe	18
64+54 L/R	Across ditch at inlet and outlet ends of pipe (60 Ft each end)	120
73+04 L/R	Across ditch at inlet and outlet ends of triple pipe (60 Ft each end)	120
88+35 L/R	Across ditch at inlet and outlet ends of twin pipe (60 Ft each end)	120
97+25 L	Across ditch at inlet end of pipe (30 Ft each side)	60
128+46 R	Inlet end of pipe	18
128+54 L	Inlet end of pipe	18
133+95 L/R	Across ditch at inlet end of pipe (30 Ft each side)	60
139+41 L	Inlet end of pipe	18
139+41 R	Inlet end of pipe	18
145+00 L	Inlet end of pipe	18
148+34 L	Inlet end of pipe	18
154+22 L	Inlet end of pipe	18
159+15 L	Inlet end of pipe	18
162+47 L	Inlet end of pipe	18
167+69 L	Across ditch at inlet end of pipe (30 Ft each side)	60
170+56 L	Across ditch at inlet end of pipe (30 Ft each side)	60
177+94 L	Across ditch at inlet end of pipe (30 Ft each side)	60
191+58 L	Inlet end of pipe	18
191+58 R	Inlet end of pipe	18
193+84 L	Inlet end of pipe	18

202+29 R	Inlet end of pipe	18
204+37 L	Inlet end of pipe	18
215+28 R	Inlet end of pipe	18
221+95 R	Inlet end of pipe	18
229+50 R	Inlet end of pipe	18
230+86 L	Inlet end of pipe	18
240+95 R	Across ditch at inlet end of pipe (30 Ft each side)	60
256+28 L	Inlet end of pipe	18
265+16 R	Inlet end of pipe	18
272+60 R	Inlet end of pipe	18
290+07 L	Across ditch at inlet end of pipe (30 Ft each side)	60
297+18 L	Inlet end of pipe	18
297+18 R	Inlet end of pipe	18
324+22 L	Inlet end of pipe	18
334+35 R	Across ditch at inlet end of pipe (30 Ft each side)	60
371+66 L	Inlet end of pipe	18
373+79 L	Inlet end of pipe	18
377+42 R	Inlet end of pipe	18
377+60 L	Inlet end of pipe	18
404+56 L	Inlet end of pipe	18
409+10 R	Inlet end of pipe	18
417+13 L	Inlet end of pipe	18
423+54 L	Inlet end of pipe	18
442+45 L	Across ditch at inlet end of pipe (30 Ft each side)	60
453+09 L	Inlet end of pipe	18
456+40 L	Inlet end of pipe	18
456+79 R	Inlet end of pipe	18
460+25 L/R	Across ditch at inlet and outlet ends of pipe (60 Ft each side)	120
469+03 L	Inlet end of pipe	18
470+39 L	Inlet end of pipe	18
482+96 L	Inlet end of pipe	18
505+60 L	Across ditch at inlet and outlet end of pipe (60 Ft each side)	120
508+89 L	Inlet end of pipe	18
512+75 L	Inlet end of pipe	18
523+27 L	Across ditch at inlet end of pipe (30 Ft each side)	60
544+73 R	Inlet end of pipe	18
550+94 R	Inlet end of pipe	18
562+20 R	Inlet end of pipe	18
564+17 L	Inlet end of pipe	18
564+88 L	Inlet end of pipe	18

Additional Quantity: 1,500

Total: 3,942

EROSION CONTROL BLANKET

Erosion control blanket will be installed 16 feet wide at the locations noted in the table and at locations determined by the Engineer during construction.

The erosion control blanket provided will be from the approved product list. The approved product list for erosion control blanket may be viewed at the following internet site:

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

An additional quantity of Type 3 Erosion Control Blanket has been added to the Estimate of Quantities for temporary erosion control.

TABLE OF TYPE 3 EROSION CONTROL BLANKET

Station	Location	Quantity (SqYd)
15+91 R	Outlet ends of twin pipe	89
22+54 R	Outlet end of triple pipe	89
26+10 L	Outlet end of pipe	89
28+59 R	Outlet end of pipe	89
35+19 R	Outlet ends of twin pipe	89
40+38 R	Outlet end of pipe	89
57+64 L	Outlet end of pipe	89
64+54 R	Outlet end of pipe	89
73+04 R	Outlet end of pipe	89
88+35 R	Outlet end of pipe	89
97+25 R	Outlet end of pipe	89
128+46 R	Outlet end of pipe	89
128+50 to 131+00 L	Ditch bottom	607
128+50 to 131+00 R	Ditch bottom	607
128+54 L	Outlet end of pipe	89
133+00 to 136+00 L	Inslope	3,030
133+00 to 136+00 R	Inslope	3,241
139+41 L	Outlet end of pipe	89
139+41 R	Outlet end of pipe	89
140+00 to 145+00 L	Ditch bottom	889
140+00 to 142+00 R	Ditch bottom	355
147+00 to 148+34 R	Ditch bottom	238
148+00 to 148+75 L	Ditch bottom	134
20+40 to 23+55 L (xr13941)	Ditch bottom	560
20+40 to 23+55 R (xr13941)	Ditch bottom	560
169+00 to 170+10 R	Ditch bottom	317
176+00 to 178+00 R	Ditch bottom	889
191+58 L	Outlet end of pipe	89
191+58 R	Outlet end of pipe	89
193+84 L	Outlet end of pipe	89
204+37 L	Outlet end of pipe	89
229+50 L	Outlet end of pipe	89
229+50 R	Outlet end of pipe	89
239+25 to 243+50 R	Ditch bottom	755
256+28 L	Outlet end of pipe	89

Plot Scale - 1:200

Plotted From - TRPR13525

File - ...:\p1\Dual\04\1\Notes\SectionD.dgn

(continued)

265+16 L	Outlet end of pipe	89
272+60 L	Outlet end of pipe	89
290+07 L	Outlet end of pipe	89
297+18 L	Outlet end of pipe	89
297+18 R	Outlet end of pipe	89
324+22 L	Outlet end of pipe	89
334+35 R	Outlet end of pipe	89
371+66 L	Outlet end of pipe	89
377+42 R	Outlet end of pipe	89
377+60 L	Outlet end of pipe	89
404+56 to 407+00 L	Ditch bottom	256
404+56 R	Outlet end of pipe	89
409+10 R	Outlet end of pipe	89
417+13 L	Outlet end of pipe	89
423+54 R	Outlet end of pipe	89
446+00 to 56+30 L	Ditch bottom	1,831
456+40 L	Outlet end of pipe	89
456+79 R	Outlet end of pipe	89
382+96 L	Outlet end of pipe	89
505+60 to 506+50 L	Ditch bottom	215
508+79 L	Outlet end of pipe	89
523+27 R	Outlet end of pipe	89
544+73 R	Outlet end of pipe	89
550+94 R	Outlet end of pipe	89
562+20 R	Outlet end of pipe	89
564+17 L	Outlet end of pipe	89
564+88 R	Outlet end of pipe	89

Additional Quantity: 1,500

Total Type 3 Erosion Control Blanket: 20,078

SHAPING FOR EROSION CONTROL BLANKET

The ditches will be shaped for the erosion control blanket as specified on Standard Plate 734.01.

TURF REINFORCEMENT MAT

Turf Reinforcement Mat will be installed at locations shown in the table at the widths specified, and at locations determined by the Engineer during construction. The Contractor will use a turf reinforcement mat from the approved products list. The approved product list for turf reinforcement mat may be viewed at the following internet site:

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

Turf Reinforcement Mat will be installed in accordance with the manufacturer's installation instructions.

TABLE OF TURF REINFORCEMENT MAT

Station	Location	Width (Ft)	Type	Quantity (SqYd)
153+00 to 155+25 R	Ditch bottom	16	2	400
468+30 to 469+10 L	Ditch bottom	16	2	142
Additional Quantity:		16	2	250

Total Type 2 Turf Reinforcement Mat: 792

DEWATERING AND SEDIMENT COLLECTING

The Contactor has the option to treat sediment laden water trapped within the project limits or the Contractor may elect to transport sediment laden water off the project. Refer to the OPTIONS FOR DEWATERING AND SEDIMENT COLLECTING detail sheet for more information.

Water transported off the project limits will not be disposed of in an area where it can enter a waterway. The disposal site must be approved by the Engineer.

Separate payment will not be made for any Dewatering and Sediment Collection efforts. All costs involved with necessary Dewatering and Sediment Collection efforts will be incidental to other contract items

SDDOT CONSTRUCTION ENTRANCE

If the SDDOT Construction Entrance is utilized, then the Contractor will install the SDDOT Construction Entrance in accordance with these notes and the detail drawings.

Pit run material will be obtained from a granular source and will conform to the following gradation:

Sieve Size	Percent Passing
6"	100%
#4	0-60%
#200	0-20%

The pit run material will be compacted to the satisfaction of the Engineer.

The aggregate for the granular material will conform to the following gradation requirements:

Sieve Size	Percent Passing
3"	100%
2 1/2"	90-100%
1 1/2"	25-60%
3/4"	0-10%
1/2"	0-5%

The granular material will be placed in 6" maximum lifts.

It is anticipated that the granular material will need to be periodically removed and replaced as it becomes inundated with mud and sediment.

The Reinforcement Fabric (MSE) will be in conformance with Section 831 of the Specifications. The Reinforcement Fabric (MSE) will be on the Approved Products List for this material or will be certified by the supplier to meet this specification prior to installation.

The Reinforcement Fabric (MSE) should be kept as taut as possible prior to placing.

Equipment will not be allowed on the Reinforcement Fabric (MSE) until the first lift of granular material is in place.

All seams in the Reinforcement Fabric (MSE) will be overlapped at least 2' and shingled.

CONSTRUCTION ENTRANCE

The Contractor will install a Construction Entrance at locations where there is a potential for mud tracking and sediment flow from the construction site and work area onto a paved public roadway.

It is the Contractor's option to use the SDDOT Construction Entrance (See SDDOT Construction Entrance notes and details), a product from the list provided in these notes, or other products or processes as approved by the Engineer during construction.

If the Contractor elects to use one of the products listed in the table, then the Contractor will install the construction entrance product in accordance with the manufacturer's installation instructions or as directed by the Engineer.

The Contractor will maintain the construction entrance such that mud tracking and sediment flow will not enter the roadway or adjacent drainage areas. The construction entrance will be routinely inspected, and the Contractor will repair or replace material as deemed necessary by the Engineer.

All costs for furnishing, installing, maintaining, and removal of the construction entrance including equipment, labor, materials, and incidentals will be included in the contract unit price per each for "Construction Entrance".

The following table is a list of known construction entrance products available for use:

Product	Manufacturer
Grizzly Rumble Grate (10' width and 24' length required)	Trackout Control, LLC Tempe, AZ Phone: 1-800-761-0056 www.trackoutcontrol.com
Pro Grid (12' width and 24' length including combination of grids and ramps required)	Pro-Tec Equipment, Inc. Charlotte, MI Phone: 1-800-292-1225 www.pro-tecequipment.com
Tracking Pad (12' width and 24' length (2 - 12'x12' pads) and 2 - 4'x4' turning flares)	Tracking Pads LLC Commerce City, CO Phone: 1-303-501-5640 www.trackingpads.com
FODS Trackout Control Mat (12' width and 5 mats to get a 35' length)	FODS, LLC Denver, CO Phone: 1-844-200-3637 http://www.getfods.com
DuraDeck and MegaDeck HD An adequate quantity is needed to prevent tires from becoming muddy (does not remove mud)	Signature Systems Group, LLC Flower Mound, TX Phone: 1-800-931-7301 https://www.signature-systems.com/
Track-Out Control Mat (10' width and 24' length required)	RubberForm Recycled Products, LLC Lockport, NY Phone: 1-716-478-0408 www.rubberform.com

STORMWATER POLLUTION PREVENTION PLAN CHECKLIST

(The numbers left of the title headings are **reference numbers** to the **GENERAL PERMIT FOR STORM WATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITIES (Stormwater Permit)**)

5.3 (2): STAFF TRAINING/SWPPP IMPLEMENTATION

To promote stormwater management awareness specific for this project, the Contractor's Erosion Control Supervisor should provide correspondence of how the SWPPP will be implemented. The Contractor's Erosion Control Supervisor is responsible for providing this information at the preconstruction meeting, and subsequently completing an attendance log, which should identify site-specific implementation of the SWPPP and the names of the personnel who attended the preconstruction meeting. Documentation of the preconstruction meeting will be filed with the SWPPP documents.

5.3 (3): DESCRIPTION OF CONSTRUCTION ACTIVITIES

- **5.3 (3a): Project Limits** (See Title Sheet)
- **5.3 (3a): Project Description** (See Title Sheet)
- **5.3 (4): Site Map(s)** (See Title Sheet and Plans)
- **Major Soil Disturbing Activities** (check all that apply)
 - Clearing and grubbing
 - Excavation/borrow
 - Grading and shaping
 - Filling
 - Other (describe):
- **5.3 (3b): Total Project Area** 292 Acres
- **5.3 (3b): Total Area to be Disturbed** 290 Acres
- **5.3 (3c): Maximum Area Disturbed at One Time** 61.9 Acres
- **5.3 (3d): Existing Vegetative Cover** 85%
- **5.3 (3d): Description of Vegetative Cover** Typical Eastern SD native and introduced roadside vegetation
- **5.3 (3e): Soil Properties:** Silty clay loams, clay loams
- **5.3 (3f): Name of Receiving Water Body/Bodies** Big Sioux River
- **5.3 (3g): Location of Construction Support Activity Areas**

5.3 (3h): ORDER OF CONSTRUCTION ACTIVITIES

- **Special sequencing requirements** (see Section C).
The Contractor will enter the Estimated Start Date.

Description	Estimated Start Date
Install stabilized construction entrance(s).	
Install perimeter protection where runoff may exit site.	
Clearing and grubbing.	
Remove and stockpile topsoil.	
Install perimeter protection around stockpiles.	
Install channel and ditch bottom protection.	
Stabilize disturbed areas.	
Install utilities, storm sewers, curb and gutter.	
Install inlet and culvert protection after completing storm drainage and other utility installations.	
Final grading.	
Final paving.	
Removal of protection devices.	
Reseed areas disturbed by removal activities.	

5.3 (5): DESCRIPTION AND MAINTENANCE OF CONTROL MEASURES

All controls will be maintained in good working order. Necessary repairs will be initiated within 24 hours of the site inspection report. Include the technical reasoning for selecting each control. (Check all that apply)

Perimeter Controls (See Detail Plan Sheets)

Description	Estimated Start Date
<input type="checkbox"/> Natural Buffers (within 50 ft of Waters of State)	
<input checked="" type="checkbox"/> Silt Fence	
<input type="checkbox"/> Erosion Control Wattles	
<input type="checkbox"/> Temporary Berm / Windrow	
<input type="checkbox"/> Floating Silt Curtain	
<input checked="" type="checkbox"/> Stabilized Construction Entrances	
<input type="checkbox"/> Entrance/Exit Equipment Tire Wash	
<input type="checkbox"/> Other:	

Structural Erosion and Sediment Controls

Description	Estimated Start Date
<input checked="" type="checkbox"/> Silt Fence	
<input type="checkbox"/> Temporary Berm/Windrow	
<input checked="" type="checkbox"/> Erosion Control Wattles	
<input type="checkbox"/> Temporary Sediment Barriers	
<input type="checkbox"/> Erosion Bales	
<input type="checkbox"/> Temporary Slope Drain	
<input checked="" type="checkbox"/> Turf Reinforcement Mat	
<input checked="" type="checkbox"/> Riprap	
<input checked="" type="checkbox"/> Gabions	
<input type="checkbox"/> Rock Check Dams	
<input type="checkbox"/> Sediment Traps/Basins	
<input checked="" type="checkbox"/> Culvert Inlet Protection	
<input type="checkbox"/> Transition Mats	
<input type="checkbox"/> Median/Area Drain Inlet Protection	
<input type="checkbox"/> Curb Inlet Protection	
<input type="checkbox"/> Interceptor Ditch	
<input type="checkbox"/> Concrete Washout Facility	
<input type="checkbox"/> Work Platform	
<input type="checkbox"/> Temporary Water Barrier	
<input type="checkbox"/> Temporary Water Crossing	
<input type="checkbox"/> Permanent Stormwater Ponds	
<input type="checkbox"/> Permanent Open Vegetated Swales	
<input type="checkbox"/> Natural Depressions to allow for Infiltration	
<input type="checkbox"/> Sequential Systems that combine several practices	
<input type="checkbox"/> Other:	

Plotting Date: 08/12/2024

Dust Controls

Description	Estimated Start Date
<input type="checkbox"/> Tarps & Wind impervious fabrics	
<input type="checkbox"/> Watering	
<input type="checkbox"/> Stockpile location/orientation	
<input type="checkbox"/> Dust Control Chlorides	
<input type="checkbox"/> Other	

Dewatering BMPs

Description	Estimated Start Date
<input type="checkbox"/> Sediment Basins	
<input type="checkbox"/> Dewatering bags	
<input type="checkbox"/> Weir tanks	
<input type="checkbox"/> Temporary Diversion Channel	
<input type="checkbox"/> Other:	

Stabilization Practices (See Detail Plan Sheets)

(Stabilization measures will begin the following work day whenever earth disturbing activity on any portion of the site has temporarily or permanently ceased. Temporary stabilization will be completed as soon as practicable but no later than 14 days after initiating soil stabilization activities (3.18))

Description	Estimated Start Date
<input type="checkbox"/> Vegetation Buffer Strips	
<input checked="" type="checkbox"/> Temporary Seeding (Cover Crop Seeding)	
<input checked="" type="checkbox"/> Permanent Seeding	
<input type="checkbox"/> Sodding	
<input type="checkbox"/> Planting (Woody Vegetation for Soil Stabilization)	
<input checked="" type="checkbox"/> Mulching (Grass Hay or Straw)	
<input type="checkbox"/> Fiber Mulching (Wood Fiber Mulch)	
<input checked="" type="checkbox"/> Soil Stabilizer	
<input type="checkbox"/> Bonded Fiber Matrix	
<input checked="" type="checkbox"/> Fiber Reinforced Matrix	
<input checked="" type="checkbox"/> Erosion Control Blankets	
<input checked="" type="checkbox"/> Surface Roughening (e.g. tracking)	
<input type="checkbox"/> Other:	

Wetland Avoidance

Will construction and/or erosion and sediment controls impinge on regulated wetlands? Yes No If yes, the structural and erosion and sediment controls have been included in the total project wetland impacts and have been included in the 404 permit process with the USACE.

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D8	D37

Plotting Date: 08/12/2024

5.3 (6): PROCEDURES FOR INSPECTIONS

- Inspections will be conducted at least once every 7 days.
- All controls will be maintained in good working order. Necessary repairs will be initiated within 24 hours of the site inspection report.
- Silt fence will be inspected for depth of sediment and for tears to ensure the fabric is securely attached to the posts and that the posts are well anchored. Sediment buildup will be removed from the silt fence when it reaches 1/3 of the height of the silt fence.
- Sediment basins and traps will be checked. Sediment will be removed when depth reaches approximately 50 percent of the structure's capacity, and at the conclusion of the construction.
- Check dams will be inspected for stability. Sediment will be removed when depth reaches 1/2 the height of the dam.
- All seeded areas will be checked for bare spots, washouts, and vigorous growth free of significant weed infestations.
- Inspection and maintenance reports will be prepared on form DOT 298 for each site inspection, this form will also be used to document changes to the SWPPP. A copy of the completed inspection form will be filed with the SWPPP documents.
- The SDDOT Project Engineer and Contractor's Erosion Control Supervisor are responsible for inspections. Maintenance and repair activities are the responsibility of the Contractor. The SDDOT Project Engineer will complete the inspection and maintenance reports and distribute copies per the distribution instructions on DOT 298.

5.3 (7): POST CONSTRUCTION STORMWATER MANAGEMENT

Stormwater management will be handled by temporary controls outlined in "DESCRIPTION AND MAINTENANCE OF CONTROL MEASURES" above, and any permanent controls needed to meet permanent stormwater management needs in the post construction period will be shown in the plans and noted as permanent.

5.3 (8): POLLUTION PREVENTION PROCEDURES

5.3 (8a): Spill Prevention and Response Procedures

➤ Material Management

- Housekeeping
 - Only needed products will be stored on-site by the Contractor.
 - Except for bulk materials the contractor will store all materials under cover and/or in appropriate containers.
 - Products must be stored in original containers and labeled.
 - Material mixing will be conducted in accordance with the manufacturer's recommendations.
 - When possible, all products will be completely used before properly disposing of the container off-site.
 - The manufacturer's directions for disposal of materials and containers will be followed.
 - The Contractor's site superintendent will inspect materials storage areas regularly to ensure proper use and disposal.
 - Dust generated will be controlled in an environmentally safe manner.
- Hazardous Materials
 - Products will be kept in original containers unless the container is not resealable and provide secondary containment as applicable.
 - Original labels and material safety data sheets will be retained in a safe place to relay important product information.
 - If surplus product must be disposed of, manufacturer's label directions for disposal will be followed.

- Maintenance and repair of all equipment and vehicles involving oil changes, hydraulic system drain down, de-greasing operations, fuel tank drain down and removal, and other activities which may result in the accidental release of contaminants will be conducted on an impervious surface and under cover during wet weather to prevent the release of contaminants onto the ground.
- Wheel wash water will be collected and allowed to settle out suspended solids prior to discharge. Wheel wash water will not be discharged directly into any stormwater system or stormwater treatment system.
- Potential pH-modifying materials such as: bulk cement, cement kiln dust, fly ash, new concrete washings, concrete pumping, residuals from concrete saw cutting (either wet or dry), and mixer washout waters will be collected on site and managed to prevent contamination of stormwater runoff.

➤ Spill Control Practices

In addition to the previous housekeeping and management practices, the following practices will be followed for spill prevention and cleanup if needed.

- For all hazardous materials stored on site, the manufacturer's recommended methods for spill cleanup will be clearly posted. Site personnel will be made aware of the procedures and the locations of the information and cleanup supplies.
- Appropriate cleanup materials and equipment will be maintained by the Contractor in the materials storage area on-site. As appropriate, equipment and materials may include items such as brooms, dust pans, mops, rags, gloves, goggles, kitty litter, sand, sawdust, and plastic and metal trash containers specifically for cleanup purposes.
- All spills will be cleaned immediately after discovery and the materials disposed of properly.
- The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with a hazardous substance.
- After a spill a report will be prepared describing the spill, what caused it, and the cleanup measures taken. The spill prevention plan will be adjusted to include measures to prevent this type of spill from reoccurring, as well as clean up instructions in the event of reoccurrences.
- The Contractor's site superintendent, responsible for day-to-day operations, will be the spill prevention and cleanup coordinator.

➤ Spill Response

The primary objective in responding to a spill is to quickly contain the material(s) and prevent or minimize migration into stormwater runoff and conveyance systems. If the release has impacted on-site stormwater, it is critical to contain the released materials on-site and prevent their release into receiving waters. If a spill of pollutants threatens stormwater or surface water at the site, the spill response procedures outlined below must be implemented in a timely manner to prevent the release of pollutants.

- The Contractor's site superintendent will be notified immediately when a spill or the threat of a spill is observed. The superintendent will assess the situation and determine the appropriate response.
- If spills represent an imminent threat of escaping erosion and sediment controls and entering receiving waters, personnel will be directed to respond immediately to contain the release and notify the superintendent after the situation has been stabilized.

- Spill kits containing appropriate materials and equipment for spill response and cleanup will be maintained by the Contractor at the site.
- If oil sheen is observed on surface water (e.g. settling ponds, detention ponds, swales), action will be taken immediately to remove the material causing the sheen. The Contractor will use appropriate materials to contain and absorb the spill. The source of the oil sheen will also be identified and removed or repaired as necessary to prevent further releases.
- If a spill occurs the superintendent or the superintendent's designee will be responsible for completing the spill reporting form and for reporting the spill to SDDANR.
- Personnel with primary responsibility for spill response and cleanup will receive training by the Contractor's site superintendent or designee. The training must include identifying the location of the spill kits and other spill response equipment and the use of spill response materials.
- Spill response equipment will be inspected and maintained as necessary to replace any materials used in spill response activities.

5.3 (8b): WASTE MANAGEMENT PROCEDURES

➤ Waste Disposal

- All liquid waste materials will be collected and stored in approved sealed containers. All trash and construction debris from the site will be deposited in the approved containers. Containers will be serviced as necessary, and the trash will be hauled to an approved disposal site or licensed landfill. All onsite personnel will be instructed in the proper procedures for waste disposal and notices stating proper practices will be posted. The Contractor is responsible for ensuring waste disposal procedures are followed.

➤ Hazardous Waste

- All hazardous waste materials will be disposed of in a manner specified by local or state regulations or by the manufacturer. Site personnel will be instructed in these practices, and the Contractor will be responsible for seeing that these practices are followed.

➤ Sanitary Waste

- Portable sanitary facilities will be provided on all construction sites. Sanitary waste will be collected from the portable units which must be secured to prevent tipping and serviced in a timely manner by a licensed waste management Contractor or as required by any local regulations.

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D9	D37

Plotting Date: 08/12/2024

5.3 (9): CONSTRUCTION SITE POLLUTANTS

The following materials or substances are expected to be present on the site during the construction period. These materials will be handled as noted under the heading "POLLUTION PREVENTION PROCEDURES" (check all that apply).

- Concrete and Portland Cement
- Detergents
- Paints
- Metals
- Bituminous Materials
- Petroleum Based Products
- Diesel Exhaust Fluid
- Cleaning Solvents
- Wood
- Cure
- Texture
- Chemical Fertilizers
- Other:

Product Specific Practices

▪ Petroleum Products

All on-site vehicles will be monitored for leaks and receive regular preventive maintenance to reduce the chance of leakage. Petroleum products will be stored in tightly sealed containers which are clearly labeled.

▪ Fertilizers

Fertilizers will be applied only in the amounts specified by the SDDOT. Once applied, fertilizers will be worked into the soil to limit the exposure to stormwater. Fertilizers will be stored in an enclosed area. The contents of partially used fertilizer bags will be transferred to sealable containers to avoid spills.

▪ Paints

All containers will be tightly sealed and stored when not required for use. The excess will be disposed of according to the manufacturer's instructions and any applicable state and local regulations.

▪ Concrete Trucks

Contractors will provide designated truck washout facilities on the site. These areas must be self-contained and not connected to any stormwater outlet of the site. Upon completion of construction, the area at the washout facility will be properly stabilized.

5.3 (10): NON-STORMWATER DISCHARGES

The following non-stormwater discharges are anticipated during the course of this project (check all that apply).

- Discharges from water line flushing.
- Pavement wash-water, where no spills or leaks of toxic or hazardous materials have occurred.
- Uncontaminated ground water associated with dewatering activities.

5.3 (11): INFEASIBILITY DOCUMENTATION

If it is determined to be infeasible to comply with any of the requirements of the Stormwater Permit, the infeasibility determination must be thoroughly documented in the SWPPP.

7.0: SPILL NOTIFICATION

In the event of a spill, the Contractor's site superintendent will make the appropriate notification(s), consistent with the following procedures:

- A release or spill of a regulated substance (includes petroleum and petroleum products) must be reported to SDDANR immediately **if any one of the following** conditions exists:
 - The release or spill threatens or is able to threaten waters of the state (surface water or ground water)
 - The release or spill causes an immediate danger to human health or safety
 - The release or spill exceeds 25 gallons
 - The release or spill causes a sheen on surface water
 - The release or spill of any substance that exceeds the ground water quality standards of ARSD Chapter 74:54:01
 - The release or spill of any substance that exceeds the surface water quality standards of ARSD Chapter 74:51:01
 - The release or spill of any substance that harms or threatens to harm wildlife or aquatic life
 - The release or spill is required to be reported according to Superfund Amendments and Reauthorization Act (SARA) Title III List of Lists, Consolidated List of Chemicals Subject to Reporting Under the Emergency Planning and Community Right to Know Act, US Environmental Protection Agency.
- To report a release or spill, call SDDANR at 605-773-3296 during regular office hours (8 a.m. to 5 p.m. Central Standard Time). To report the release after hours, on weekends or holidays, call South Dakota Emergency Management at 605-773-3231. Reporting the release to SDDANR does not meet any obligation for reporting to other state, local, or federal agencies. Therefore, you must also contact local authorities to determine the local reporting requirements for releases. A written report of the unauthorized release of any regulated substance, including quantity discharged, and the location of the discharge will be sent to SDDANR within 14 days of the discharge.

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D10	D37

Plotting Date: 08/12/2024

5.4: SWPPP CERTIFICATIONS

➤ Certification of Compliance with Federal, State, and Local Regulations

The Storm Water Pollution Prevention Plan (SWPPP) for this project reflects the requirements of all local municipal jurisdictions for storm water management and sediment and erosion control as established by ordinance, as well as other state and federal requirements for sediment and erosion control plans, permits, notices or documentation as appropriate.

➤ South Dakota Department of Transportation

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.



Authorized Signature (See the General Permit, Section 7.4 (1))

➤ Prime Contractor

This section is to be executed by the General Contractor after the award of the contract. This section may be executed any time there is a change in the Prime Contractor of the project.

I certify under penalty of law that this document and all attachments will be revised or maintained under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Authorized Signature

CONTACT INFORMATION

The following personnel are duly authorized representatives and have signatory authority for modifications made to the SWPPP:

➤ Contractor Information:

- Prime Contractor Name: _____
- Contractor Contact Name: _____
- Address: _____
- _____
- City: _____ State: _____ Zip: _____
- Office Phone: _____ Field: _____
- Cell Phone: _____ Fax: _____

➤ Erosion Control Supervisor

- Name: _____
- Address: _____
- _____
- City: _____ State: _____ Zip: _____
- Office Phone: _____ Field: _____
- Cell Phone: _____ Fax: _____

➤ SDDOT Project Engineer

- Name: _____
- Business Address: _____
- Job Office Location: _____
- City: _____ State: _____ Zip: _____
- Office Phone: _____ Field: _____
- Cell Phone: _____ Fax: _____

➤ SDDANR Contact Spill Reporting

- Business Hours Monday-Friday (605) 773-3296
- Nights and Weekends (605) 773-3231

➤ SDDANR Contact for Hazardous Materials.

- (605) 773-3153

➤ National Response Center Hotline

- (800) 424-8802.

➤ SDDANR Stormwater Contact Information

- SDDANR Stormwater (800) 737-8676
- Surface Water Quality Program (605) 773-3351

5.5: REQUIRED SWPPP MODIFICATIONS

➤ 5.5 (1): Conditions Requiring SWPPP Modification

The SWPPP must be modified, including the site map(s), in response to any of the following conditions:

- When a new operator responsible for implementation of any part of the SWPPP begins work on the site.
- When changes to the construction plans, sediment and erosion control measures, or any best management practices on site that are no longer accurately reflected in the SWPPP. This includes changes made in response to corrective actions triggered by inspections.
- To reflect areas on the site map where operational control has been transferred (including the date of the transfer) or has been covered under a new permit since initiating coverage under this general permit.
- If inspections by site staff, local officials, SDDANR, or U.S. EPA determine that SWPPP modifications are necessary for compliance with the Stormwater Permit.
- To reflect any revisions to applicable federal, state, or local requirements that affect the control measures implemented at the site.
- If approved by the Secretary, to reflect any changes in chemical water treatment systems or controls, including the use of a different water treatment chemical, age rates, different areas, or methods of application.

➤ 5.5 (2): Deadlines for SWPPP Modification

Any required revisions to the SWPPP must be completed within 7 calendar days following any of the items listed above.

➤ 5.5 (3): Documentation of Modifications to the Plan

All SWPPP modification records are required to be maintained showing the dates of when the modification occurred. The records must include the name of the person authorizing each change and a brief summary of all changes.

➤ 5.5 (4): Certification Requirements

All modifications made to the SWPPP must be signed and certified as required in Section 7.4.

➤ 5.5 (5): Required Notice to Other Operators






























If there are multiple operators at the site, the Contractor's Erosion Control Supervisor must notify each operator that may be impacted by the change to the SWPPP within 24 hours.

When modifications as described above occur, the SWPPP will be modified to provide appropriate protection to disturbed areas, all storm water structures, and adjacent waters. The SDDOT Project Engineer will modify the SWPPP using the DOT 298 form and drawings on the plan will be modified to reflect the needed changes. Copies of the DOT 298 forms and the SWPPP will be retained on site in a designated place for review throughout the course of the project. A copy of the DOT 298 form will be given to the Contractor Erosion Control Supervisor and a copy will be emailed to the SDDOT Environmental Section in accordance with the DOT 298 Form.

EROSION AND SEDIMENT CONTROL LEGEND

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D11	D37

Plotting Date: 08/12/2024

-  Low Flow Silt Fence
-  High Flow Silt Fence
-  High Flow Silt Fence at Pipe
-  Sediment Control at Inlet After Placement of Surfacing
-  Sediment Control at Inlet Before Placement of Surfacing
-  Temporary Sediment Barriers
-  Temporary Water Barriers
-  Floating Silt Curtain
-  Sediment Filter Bags
-  Triangular Silt Barriers
-  Erosion Control Wattles on Slopes
-  Erosion Control Wattles at Inlets
-  Erosion Control Wattles in Ditches
-  Erosion Bales
-  Surfacing Roughening
-  Temporary Grass Hay or Straw Mulch/ Soil Stabilizer
-  Cut Interceptor Ditch
-  Temporary Slope Drain
-  Bonded Fiber Matrix/ Fiber Reinforced Matrix
-  Rock Check Dam
-  Type 1 Erosion Control Blanket
-  Type 2 Erosion Control Blanket
-  Type 3 Erosion Control Blanket
-  Type 4 Erosion Control Blanket
-  Type 1 Turf Reinforcement Mat
-  Type 2 Turf Reinforcement Mat
-  Type 3 Turf Reinforcement Mat
-  Transition Mat
-  Silt Trap (See Standard Plate 734.04)

BEST MANAGEMENT PRACTICES

Best Management Practices (BMPs) are split into three categories and are to be used throughout construction.

INITIAL PHASE

BMPs from the Legend shown as Orange Symbols on the Erosion and Sediment Control Plan Sheets are to be installed in the Initial Phase prior to earth disturbing activities and remain in place for the Intermediate Phase for temporary stabilization and in the Final Phase to achieve final stabilization.














INTERMEDIATE PHASE

BMPs from the Legend shown as Blue Symbols on the Erosion and Sediment Control Plan Sheets are to be installed in the Intermediate Phase for temporary stabilization and remain in place in the Final Phase to achieve final stabilization.

FINAL PHASE

BMPs from the Legend shown as Green Symbols on the Erosion and Sediment Control Plan Sheets are to be installed in the Final Phase to achieve final stabilization.

If these items are applicable they are to be shown in the updated SWPPP using the Symbols given.

-  Topsoil Stockpile
-  On-Site Construction Material Storage Area
-  Borrow Area
-  Spill Kit
-  Stabilized Construction Entrance
-  Work Platform
-  Vegetated Buffer Strip
-  Cover Crop Seeding
-  Concrete Washout
-  Portable Toilet
-  Asphalt Plant Site
-  Concrete Plant Site
-  Vehicle and Equipment Parking Area, Fueling Area, or Maintenance Area
-  Dumpster or other Trash and Debris Containers

Plot Scale - 1:200

Plotted From - TRPR13525

File - ...ndr\pj\Dual\04\ME&SCLegend.dgn

Install High Flow Silt Fence at the following locations:
 15+91 L/R Across ditch at inlet and outlet ends of twin pipe (60 Ft each end) 120 Ft
 22+54 L/R Across ditch at inlet and outlet ends of triple pipe (60 Ft each end) 120 Ft
 26+10 L Inlet end of pipe 18 Ft
 28+59 R Inlet end of pipe 18 Ft
 35+19 L/R Across ditch at inlet and outlet ends of twin pipe (60 Ft each end) 120 Ft


Install Type 3 Erosion Control Blanket at the following locations:
 15+91 R Outlet ends of twin pipe 89 SqYd
 22+54 R Outlet ends of triple pipe 89 SqYd
 26+10 L Outlet end of pipe 89 SqYd
 28+59 R Outlet end of pipe 89 SqYd
 35+19 R Outlet ends of twin pipe 89 SqYd

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D12	D37

Plotting Date: 08/12/2024 Rev. 08-12-24 BS



Begin PH 0028(36)155
 Station 10+00.00



Plot Scale - 1:200

Plotted From - TRPR13525

File - U:\trproj\Deuel\04\H101Dec.dgn

Install High Flow Silt Fence at the following locations:
 40+38 R Inlet end of pipe 18 Ft
 57+64 L Inlet end of pipe 18 Ft
 64+54 L/R Across ditch at inlet and outlet ends of pipe (60 Ft each end) 120 Ft

Install Type 3 Erosion Control Blanket
 at the following locations:
 40+38 R Outlet end of pipe 89 SqYd
 57+64 L Outlet end of pipe 89 SqYd
 64+54 R Outlet end of pipe 89 SqYd


STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D13	D37
Plotting Date: 08/12/2024		Rev. 08-12-24 BS	



Plot Scale - 1:200

Plotted From - TRPR13525

File - U:\trproj\Draw04\H1\04Dec.dgn



Plot Scale - 1:200


Plotted From - TRPR13525

Install High Flow Silt Fence at the following locations:
 73+04 L/R Across ditch at inlet and outlet ends of triple pipe (60 Ft each end) 120 Ft
 88+35 L/R Across ditch at inlet and outlet ends of twin pipe (60 Ft each end) 120 Ft
 97+25 L Across ditch at inlet end of pipe (30 Ft each side) 60 Ft

Install Type 3 Erosion Control Blanket at the following locations:
 73+04 R Outlet end of pipe 89 SqYd
 88+35 R Outlet end of pipe 89 SqYd
 97+25 R Outlet end of pipe 89 SqYd

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D14	D37

Plotting Date: 08/12/2024



File - U:\trproj\Draw\04\H\107dec.dgn

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D15	D37

Plotting Date: 08/12/2024 Rev. 08-12-24 BS



Install High Flow Silt Fence at the following locations:
 128+46 R Inlet end of pipe 18 Ft
 128+54 L Inlet end of pipe 18 Ft

Utilize Surface Roughening at the following locations:
 128+50 to 132+00 L Backslope 0.8 Acres


Apply Soil Stabilizer during active construction before topsoil placement, permanent seeding, and mulching can be completed on disturbed areas at the following locations:
 128+50 to 132+00 L Backslope 0.8 Acres

Install Type 3 Erosion Control Blanket at the following locations:
 128+46 R Outlet end of pipe 89 SqYd
 128+50 to 131+00 L Ditch bottom 607 SqYd
 128+50 to 131+00 R Ditch bottom 607 SqYd
 128+54 L Outlet end of pipe 89 SqYd

Apply Fiber Reinforced Matrix at the following locations:
 128+50 to 132+00 L Backslope 1.2 Tons

Plot Scale - 1:200

Plotted From - TRPR13525



File - U:\trproj\Draw\04\H1\10dec.dgn

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D16	D37

Plotting Date: 08/12/2024 Rev. 08-12-24 BS

Install Low Flow Silt Fence at the following locations:
 133+00 to 136+00 L Perimeter control 318 Ft
 133+00 to 136+00 R Perimeter control 304 Ft
 143+00 to 148+25 R Perimeter control 538 Ft

Install High Flow Silt Fence at the following locations:
 133+95 L/R Across ditch at inlet end of pipe (30 Ft each side) 60 Ft
 139+41 L Inlet end of pipe 18 Ft
 139+41 R Inlet end of pipe 18 Ft
 145+00 L Inlet end of pipe 18 Ft
 148+34 L Inlet end of pipe 18 Ft
 154+22 L Inlet end of pipe 18 Ft
 159+15 L Inlet end of pipe 18 Ft


Utilize Surface Roughening at the following locations:
 133+00 to 136+00 L Inslope 0.6 Acres
 133+00 to 136+00 R Inslope 0.7 Acres
 139+50 to 143+50 L Backslope 0.7 Acres
 144+50 to 149+00 R Inslope 0.8 Acres
 150+50 to 153+70 L Backslope 0.7 Acres
 156+50 to 158+80 L Backslope 0.7 Acres

Apply Soil Stabilizer during active construction before topsoil placement, permanent seeding, and mulching can be completed on disturbed areas at the following locations:
 139+50 to 143+50 L Backslope 0.7 Acres
 144+50 to 149+00 R Inslope 0.8 Acres
 150+50 to 153+70 L Backslope 0.7 Acres
 156+50 to 158+80 L Backslope 0.7 Acres

Install Type 3 Erosion Control Blanket at the following locations:
 133+00 to 136+00 L Inslope 3,030 SqYd
 133+00 to 136+00 R Inslope 3,241 SqYd
 139+41 L Outlet end of pipe 89 SqYd
 139+41 R Outlet end of pipe 89 SqYd
 140+00 to 145+00 L Ditch bottom 889 SqYd
 140+00 to 142+00 R Ditch bottom 355 SqYd
 147+00 to 148+34 R Ditch bottom 238 SqYd
 148+00 to 148+75 L Ditch bottom 134 SqYd
 20+40 to 23+55 L (xr13941) Ditch bottom 560 SqYd
 20+40 to 23+55 R (xr13941) Ditch bottom 560 SqYd

Install Type 2 Turf Reinforcement Mat in at the following locations:
 153+00 to 155+25 R Ditch bottom 400 SqYd

Apply Fiber Reinforced Matrix at the following locations:
 139+50 to 143+50 L Backslope 1.1 Tons
 144+50 to 149+00 R Inslope 1.2 Tons
 150+50 to 153+70 L Backslope 1.1 Tons
 156+50 to 158+80 L Backslope 1.1 Tons



Plot Scale - 1:200

Plotted From - TRPR13525

File - U:\proj\Dual04\H1\13Dec.dgn

Install Low Flow Silt Fence at the following locations:
 162+45 to 170+00 R Perimeter control 288 Ft

Install High Flow Silt Fence at the following locations:
 162+47 L Inlet end of pipe 18 Ft
 167+69 L Across ditch at inlet end of pipe (30 Ft each side) 60 Ft
 170+56 L Across ditch at inlet end of pipe (30 Ft each side) 60 Ft
 177+94 L Across ditch at inlet end of pipe (30 Ft each side) 60 Ft

Utilize Surface Roughening at the following locations:
 160+50 to 165+00 L Backslope 1.5 Acres
 161+00 to 165+00 R Backslope 0.8 Acres
 167+00 to 170+00 R Inslope 0.7 Acres
 175+00 to 178+50 R Inslope 1.2 Acres
 188+00 to 191+30 L Backslope 0.6 Acres


Apply Soil Stabilizer during active construction before topsoil placement, permanent seeding, and mulching can be completed on disturbed areas at the following locations:
 160+50 to 165+00 L Backslope 1.5 Acres
 161+00 to 165+00 R Backslope 0.8 Acres
 167+00 to 170+00 R Inslope 0.7 Acres
 175+00 to 178+50 R Inslope 1.2 Acres
 188+00 to 191+30 L Backslope 0.6 Acres

Install Type 3 Erosion Control Blanket at the follow locations:
 169+00 to 170+10 R Ditch bottom 317 SqYd
 176+00 to 178+00 R Ditch bottom 889 SqYd

Apply Fiber Reinforced Matrix at the following locations:
 160+50 to 165+00 L Backslope 2.3 Tons
 161+00 to 165+00 R Backslope 1.2 Tons
 167+00 to 170+00 R Inslope 1.1 Tons
 175+00 to 178+50 R Inslope 1.8 Tons
 188+00 to 191+30 L Backslope 0.9 Tons

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D17	D37

Plotting Date: 08/12/2024 Rev. 08-12-24 BS



Plot Scale - 1:200

Plotted From - TRPR13525

Plotted From -

File - U:\trproj\Draw\04-H\116dec.dgn


Install Low Flow Silt Fence at the following locations:
 202+30 to 204+00 L Perimeter control 178 Ft
 202+40 to 205+00 R Perimeter control 269 Ft
 215+40 to 218+00 L Perimeter control 264 Ft

Install High Flow Silt Fence at the following locations:
 191+58 L Inlet end of pipe 18 Ft
 191+58 R Inlet end of pipe 18 Ft
 193+84 L Inlet end of pipe 18 Ft
 202+29 R Inlet end of pipe 18 Ft
 204+37 L Inlet end of pipe 18 Ft
 215+28 R Inlet end of pipe 18 Ft

Install Type 3 Erosion Control Blanket at the following locations:
 191+58 L Outlet end of pipe 89 SqYd
 191+58 R Outlet end of pipe 89 SqYd
 193+84 L Outlet end of pipe 89 SqYd
 204+37 L Outlet end of pipe 89 SqYd

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D18	D37
Plotting Date: 08/12/2024		Rev. 08-12-24 BS	

Plot Scale - 1:200



Plotted From - TRPR13525

File - U:\proj\j\Dual04\H1190ec.dgn

Install Low Flow Silt Fence at the following locations:
 235+50 to 247+00 L Perimeter control 1,085 Ft
 245+75 L/R Box Culvert 400 Ft

Install High Flow Silt Fence at the following locations:
 221+95 R Inlet end of pipe 18 Ft
 229+50 R Inlet end of pipe 18 Ft
 230+86 L Inlet end of pipe 18 Ft
 240+95 R Across ditch at inlet end of pipe (30 Ft each side) 60 Ft

Utilize Surface Roughening at the following locations:
 224+50 to 227+80 L Backslope 0.5 Acres
 224+50 to 233+50 R Backslope 1.9 Acres
 235+00 to 242+00 L Inslope 1.4 Acres
 244+10 to 250+00 L Inslope 0.7 Acres
 244+10 to 250+00 R Inslope 0.7 Acres


Install 12" Diameter Erosion Control Wattles
 at the following locations:
 245+75 L/R Box Culvert 400 Ft

Apply Soil Stabilizer during active construction before
 topsoil placement, permanent seeding, and mulching can
 be completed on disturbed areas at the following locations:
 224+50 to 227+80 L Backslope 0.5 Acres
 224+50 to 233+50 R Backslope 1.9 Acres
 235+00 to 242+00 L Inslope 1.4 Acres
 244+10 to 250+00 L Inslope 0.7 Acres
 244+10 to 250+00 R Inslope 0.7 Acres

Install Type 3 Erosion Control Blanket
 at the following locations:
 229+50 L Outlet end of pipe 89 SqYd
 230+95 L Outlet end of pipe 89 SqYd
 239+25 to 243+50 R Ditch bottom 755 SqYd

Apply Fiber Reinforced Matrix at the following locations:
 224+50 to 227+80 L Backslope 0.8 Tons
 224+50 to 233+50 R Backslope 2.9 Tons
 235+00 to 242+00 L Inslope 2.1 Tons
 244+10 to 250+00 L Inslope 1.1 Tons
 244+10 to 250+00 R Inslope 1.1 Tons

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D19	D37
Plotting Date: 08/12/2024		Rev. 08-12-24 BS	



Plot Scale - 1:200

Plotted From - TRPR13525

File - U:\trproj\Draw\04\H\12\dec.dgn

Plot Scale - 1:200


Plotted From - TRPR13525

Install High Flow Silt Fence at the following locations:
 256+28 L Inlet end of pipe 18 Ft
 265+16 R Inlet end of pipe 18 Ft
 272+60 R Inlet end of pipe 18 Ft

Install Type 3 Erosion Control Blanket at the following locations:
 256+28 L Outlet end of pipe 89 SqYd
 265+16 L Outlet end of pipe 89 SqYd
 272+60 L Outlet end of pipe 89 SqYd

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D20	D37

Plotting Date: 08/12/2024 Rev. 08-12-24 BS



File - U:\trproj\Draw\04\HM\25Dec.dgn

Plot Scale - 1:200


Plotted From - TRPR13525

Install High Flow Silt Fence at the following locations:
 290+07 L Across ditch at inlet end of pipe (30 Ft each side) 60 Ft
 297+18 L Inlet end of pipe 18 Ft
 297+18 R Inlet end of pipe 18 Ft

Install Type 3 Erosion Control Blanket at the following locations:
 290+07 L Outlet end of pipe 89 SqYd
 297+18 L Outlet end of pipe 89 SqYd
 297+18 R Outlet end of pipe 89 SqYd

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D21	D37

Plotting Date: 08/12/2024 Rev. 08-12-24 BS



File - U:\trproj\Draw\04\H\28Dec.dgn

Plot Scale - 1:200

Plotted From - TRPR13525


Install High Flow Silt Fence at the following locations:
 324+22 L Inlet end of Pipe 18 Ft
 334+35 R Across ditch at inlet end of pipe (30 Ft each side) 60 Ft

Install Type 3 Erosion Control Blanket
 at the following locations:
 324+22 L Outlet end of pipe 89 SqYd
 334+35 R Outlet end of pipe 89 SqYd

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D22	D37
Plotting Date: 08/12/2024			



End Shoulder Widening
 Begin Exception
 Station 335+09.95



File - U:\proj\j\Dual04\H\131Dec.dgn


STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D23	D37

Plotting Date: 08/12/2024

Plot Scale - 1:200

Plotted From - TRPR13525

File - U:\trproj\Draw\04\134Dec.dgn



End Exception
Begin Shoulder Widening
Station 369+89.09

Section Line

Section Line

Present SD Hwy. 28

Present Interstate Hwy. 29

340+00 345+00 350+00 355+00 360+00 365+00 370+00

415+00

420+00

Plot Scale - 1:200

Plotted From - TRPR13525

Install High Flow Silt Fence at the following locations:


- 371+66 L Inlet end of pipe 18 Ft
- 373+79 L Inlet end of pipe 18 Ft
- 377+42 R Inlet end of pipe 18 Ft
- 377+60 L Inlet end of pipe 18 Ft

Install Type 3 Erosion Control Blanket at the following locations:

- 371+66 L Outlet end of pipe 89 SqYd
- 377+42 R Outlet end of pipe 89 SqYd
- 377+60 L Outlet end of pipe 89 SqYd

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D24	D37

Plotting Date: 08/12/2024



File - U:\proj\j\Draw\04\H\137dec.dgn

Plot Scale - 1:200


Plotted From - TRPR13525

Install High Flow Silt Fence at the following locations:
 404+56 L Inlet end of pipe 18 Ft
 409+10 R Inlet end of pipe 18 Ft
 417+13 L Inlet end of pipe 18 Ft
 423+54 L Inlet end of pipe 18 Ft

Install Type 3 Erosion Control Blanket at the following locations:
 404+56 to 407+00 L Ditch bottom 256 SqYd
 404+56 R Outlet end of pipe 89 SqYd
 409+10 R Outlet end of pipe 89 SqYd
 417+13 L Outlet end of pipe 89 SqYd
 423+54 R Outlet end of pipe 89 SqYd

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D25	D37

Plotting Date: 08/12/2024



File - U:\trproj\Draw\04\HW\00dec.dgn

Plot Scale - 1:200

Plotted From - TRPR13525

Install Low Flow Silt Fence at the following locations:
439+00 to 442+50 R Perimeter control 348 Ft
458+00 to 470+00 R Protect wetland 1,200 Ft

Install High Flow Silt Fence at the following locations:
442+45 L Across ditch at Inlet end of pipe (30 Ft each side) 60 Ft
453+09 L Inlet end of pipe 18 Ft
456+40 L Inlet end of pipe 18 Ft
456+79 R Inlet end of pipe 18 Ft

Utilize Surface Roughening at the following locations:
439+00 to 445+00 L Disturbed area 0.6 Acres
439+00 to 445+00 R Disturbed area 0.7 Acres


Apply Soil Stabilizer during active construction before topsoil placement, permanent seeding, and mulching can be completed on disturbed areas at the following locations:
439+00 to 445+00 L Disturbed area 0.6 Acres
439+00 to 445+00 R Disturbed area 0.7 Acres

Install Type 3 Erosion Control Blanket at the following locations:
446+00 to 456+30 L Ditch bottom 1,831 SqYd
456+40 L Outlet end of pipe 89 SqYd
456+79 R Outlet end of pipe 89 SqYd

Apply Fiber Reinforced Matrix at the following locations:
439+00 to 445+00 L Disturbed area 0.9 Tons
439+00 to 445+00 R Disturbed area 1.1 Tons

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D26	D37

Plotting Date: 08/12/2024 Rev. 08-12-24 BS



File - U:\trproj\Draw04\HW\3Dec.dgn

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D27	D37

Plotting Date: 08/12/2024 Rev. 08-12-24 BS

Install Low Flow Silt Fence at the following locations:
 467+00 to 469+00 L Perimeter control 200 Ft
 488+00 to 490+00 R Perimeter control 200 Ft

Install High Flow Silt Fence at the following locations:
 460+25 L/R Across ditch at inlet and outlet ends of pipe (60 Ft each end) 120 Ft
 469+03 L Inlet end of pipe 18 Ft
 470+39 L Inlet end of pipe 18 Ft
 482+96 L Inlet end of pipe 18 Ft

Install Turf Reinforcement Mat at the following locations:
 468+30 to 469+10 L Ditch bottom 142 SqYd

Install Type 3 Erosion Control Blanket at the following locations:
 382+96 L Outlet end of pipe 89 SqYd


Apply Fiber Reinforced Matrix at the following locations:
 457+50 to 470+00 L Inslope 1.5 Tons
 457+50 to 470+00 R Inslope 2.0 Tons

Utilize Surface Roughening at the following locations:
 457+50 to 470+00 L Inslope 1.0 Acres
 457+50 to 470+00 R Inslope 1.3 Acres

Apply Soil Stabilizer during active construction before topsoil placement, permanent seeding, and mulching can be completed on disturbed areas at the following locations:
 457+50 to 470+00 L Inslope 1.0 Acres
 457+50 to 470+00 R Inslope 1.3 Acres



End Grading
 Begin Shoulder Widening
 Station 464+34.92



Plot Scale - 1:200

Plotted From - TRPR13525

File - U:\trproj\Draw\04-HW\16Dec.dgn


Install Low Flow Silt Fence at the following locations:
493+53 L/R Box Culvert 400 Ft
498+00 to 500+00 R Perimeter control 200 Ft

Install 12" Diameter Erosion Control Wattles
at the following locations:
493+53 L/R Box Culvert 400 Ft

Install Type 3 Erosion Control Blanket
at the following locations:
505+60 to 506+50 L Ditch bottom 215 SqYd
508+89 L Outlet end of pipe 89 SqYd

Install High Flow Silt Fence at the following locations:
505+60 L Across inlet and outlet ends of pipe (60 Ft Each End) 120 Ft
508+89 L Inlet end of pipe 18 Ft
512+75 L Inlet end of pipe 18 Ft

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D28	D37
Plotting Date: 08/12/2024		Rev. 08-12-24 BS	



Plot Scale - 1:200

Plotted From - TRPR13525

File - U:\trproj\Draw\04\HW\90ec.dgn

Install Low Flow Silt Fence at the following locations:
 538+00 to 542+50 R Perimeter control 460 Ft
 543+02 L/R Box culvert 400 Ft
 545+50 to 548+00 L Perimeter control 250 Ft

Install High Flow Silt Fence at the following locations:
 523+27 L Across ditch at Inlet end of pipe (30 Ft each side) 60 Ft
 544+73 R Inlet end of pipe 18 Ft

Install Type 3 Erosion Control Blanket at the following locations:
 523+27 R Outlet end of pipe 89 SqYd
 544+73 R Outlet end of pipe 89 SqYd

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D29	D37


Plotting Date: 08/12/2024 Rev. 08-12-24 BS

Apply Fiber Reinforced Matrix at the following locations:
 538+00 to 544+50 L Inslope 0.9 Tons
 538+00 to 544+50 R Inslope 0.9 Tons

Install 12" Diameter Erosion Control Wattles at the following locations:
 543+02 L/R Box Culvert 400 Ft

Utilize Surface Roughening at the following locations:
 538+00 to 544+50 L Inslope 0.6 Acres
 538+00 to 544+50 R Inslope 0.6 Acres

Apply Soil Stabilizer during active construction before topsoil placement, permanent seeding, and mulching can be completed on disturbed areas at the following locations:
 538+00 to 544+50 L Inslope 0.6 Acres
 538+00 to 544+50 R Inslope 0.6 Acres



Plot Scale - 1:200

Plotted From - TRPR13525

File - U:\trproj\Draw\04\HW\1520ec.dgn

Install Low Flow Silt Fence at the following locations:
554+51 L/R Box Culvert 400 Ft

Install High Flow Silt Fence at the following locations:
550+94 R Inlet end of pipe 18 Ft
562+20 R Inlet end of pipe 18 Ft
564+17 L Inlet end of pipe 18 Ft
564+88 L Inlet end of pipe 18 Ft

Install 12" Diameter Erosion Control Wattles
at the following locations:
554+51 L/R Box Culvert 400 Ft

Install Type 3 Erosion Control Blanket
at the following locations:
550+94 R Outlet end of pipe 89 SqYd
562+20 R Outlet end of pipe 89 SqYd
564+17 L Outlet end of pipe 89 SqYd
564+88 R Outlet end of pipe 89 SqYd

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D30	D37


Plotting Date: 08/12/2024 Rev. 08-12-24 BS



Plot Scale - 1:200

Plotted From - TRPR13525



File - U:\trproj\Draw\04\H\1550ec.dgn




SDDOT CONSTRUCTION ENTRANCE

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PH 0028(36)355	D32	D37

Plotting Date: 08/12/2024



SECTION A-A




SECTION B-B


GENERAL NOTES:

- If the grade of the entrance slopes down to the roadway, a berm of extra rock will be used to prevent sediment or mud from being deposited on the roadway. See SECTION A-A.
- If a drainage pipe is necessary the size and type will be determined by the Contractor to meet field conditions. All cost will be incidental to the various contract items.
- If embankment is necessary it must be pit run material.


TRANSVERSE TO ROADWAY



PLAN VIEW



SECTION A-A





SECTION B-B

PARALLEL TO ROADWAY



Plot Scale - 1:200

Plotted From - TRPR13525

File - ...IDue04HM\Stabilization.dgn





The median will be shaped to the limits shown in this detail where the erosion control blanket will be placed.



* Use a 4" (Min.) overlap wherever two widths of erosion control blanket are applied side by side.

* Use a 6" (Min.) overlap wherever one roll of erosion control blanket ends and another begins.

OVERLAP DETAIL




GENERAL NOTES:

- Prior to placement of the erosion control blanket, the areas will be properly prepared, shaped, seeded, and fertilized.
- Erosion control blanket will be unrolled in the direction of the flow of water when placed in ditches and on slopes. The upslope end of the erosion control blanket will be buried in a trench 6" wide by 6" deep. There will be at least a 6" overlap wherever one roll of erosion control blanket ends and another begins, with the upslope erosion control blanket placed on top of the downslope erosion control blanket.
- The erosion control blanket will be pinned to the ground according to the manufacturer's installation recommendations.
- After the placement of the erosion control blanket, the Contractor will fine grade along all edges of the blanket to maintain a uniform slope adjacent to the blanket and level any low spots which might prevent uniform and unrestricted flow of side drainage directly onto the erosion control blanket.
- All ditch sections will be shaped when installing the erosion control blanket. All costs for shaping the ditches will be incidental to the contract unit price per foot for "Shaping for Erosion Control Blanket".


February 14, 2020

<i>Published Date: 2025</i>	S D D O T	EROSION CONTROL BLANKET	PLATE NUMBER 734.01
			Sheet 1 of 1

MANUAL LOW FLOW SILT FENCE INSTALLATION




- EXCAVATE TRENCH
- DRIVE STEEL T FENCE POSTS
- ATTACH 26" WOVEN WIRE FENCE TO POSTS



- ATTACH SILT FENCE FABRIC

DETAIL B



SECTION A-A

The silt fence length and width may be adjusted due to a larger pipe, multiple pipe, or other circumstances during construction as determined by the Engineer.

February 14, 2020

S
D
D
O
T


LOW FLOW SILT FENCE
AND SILT TRAP

PLATE NUMBER
734.04


Sheet 1 of 2

Published Date: 2025


MACHINE SLICED LOW FLOW SILT FENCE INSTALLATION



- INSTALL SILT FENCE FABRIC BY MACHINE SLICING METHOD.
- WHEEL COMPACT SOIL ABOVE SLICED IN PORTION OF FABRIC AND THEN DRIVE STEEL T FENCE POSTS.



- ATTACH 26" WOVEN WIRE FENCE TO POSTS AND ATTACH SILT FENCE FABRIC.



GENERAL NOTES:

A silt trap will be provided when specified by a plan note. All costs for constructing the silt trap will be incidental to the contract unit price per cubic yard for "Silt Trap".

If a trench can not be dug or the silt fence fabric can not be sliced in due to the type of earthen material (such as rock), then a row of 30 to 40 pound sandbags butted end to end will be provided on top of the extra length of silt fence fabric to prevent underflow.

February 14, 2020

S
D
D
O
T

LOW FLOW SILT FENCE
AND SILT TRAP

PLATE NUMBER
734.04

Sheet 2 of 2


Published Date: 2025

MANUAL HIGH FLOW SILT FENCE INSTALLATION



① EXCAVATE TRENCH


② DRIVE STEEL T FENCE POSTS




③ ATTACH SILT FENCE FABRIC

④ BACKFILL TRENCH AND WHEEL COMPACT SOIL

DETAIL B



SECTION A-A



The silt fence length and width may be adjusted due to a larger pipe, multiple pipe, or other circumstances during construction as determined by the Engineer.

Post spacing will be 3' for these types of applications of silt fence. All other components of the silt fence will be the same as shown above.

February 14, 2020

Published Date: 2025


S
D
D
O
T

HIGH FLOW SILT FENCE

PLATE NUMBER
734.05


Sheet 1 of 2

MACHINE SLICED HIGH FLOW SILT FENCE INSTALLATION



① INSTALL SILT FENCE FABRIC BY MACHINE SLICING METHOD.


② WHEEL COMPACT SOIL ABOVE SLICED IN PORTION OF FABRIC AND THEN DRIVE STEEL T FENCE POSTS.



③ ATTACH SILT FENCE FABRIC

DETAIL B

SECTION A-A



GENERAL NOTE:

If a trench can not be dug or the silt fence fabric can not be sliced in due to the type of earthen material (such as rock), then a row of 30 to 40 pound sandbags butted end to end will be provided on top of the extra length of silt fence fabric to prevent underflow.

The radius of the silt fence will be the minimum capable by the slicing machine. The post spacing will be 3' for these types of applications of silt fence. All the other components of the silt fence will be the same as shown above.

February 14, 2020


Published Date: 2025

S
D
D
O
T

HIGH FLOW SILT FENCE


PLATE NUMBER
734.05

Sheet 2 of 2




ELEVATION VIEW
(Cut or Fill Slope Installation)


CUT OR FILL SLOPE INSTALLATION	
Slope	Spacing (Ft.)
1:1	10
2:1	20
3:1	30
4:1	40




DETAIL B
(Typical of All Installations)




DETAIL C
(See General Notes)



ISOMETRIC VIEW
(Ditch Installation)



PLAN VIEW
(Ditch Installation)



SECTION A-A

DITCH INSTALLATION	
Grade	Spacing (Ft.)
2%	150
3%	100
4%	75
5%	50

February 14, 2020

S D D O T	EROSION CONTROL WATTLE	PLATE NUMBER 734.06
		Sheet 1 of 2

Published Date: 2025

GENERAL NOTES:

At cut or fill slope installations, wattles will be installed along the contour and perpendicular to the water flow.

At ditch installations, point A must be higher than point B to ensure that water flows over the wattle and not around the ends.

The Contractor will dig a 3" to 5" trench, install the wattle tightly in the trench so that daylight can not be seen under the wattle, and then compact the soil excavated from the trench against the wattle on the uphill side. See Detail B.

The stakes will be 1"x2" or 2"x2" wood stakes, however, other types of stakes such as rebar may be used only if approved by the Engineer. The stakes will be placed 6" from the ends of the wattles and the spacing of the stakes along the wattles will be 3' to 4'.

Where installing running lengths of wattles, the Contractor will butt the second wattle tightly against the first and will not overlap the ends. See Detail C.

The Contractor and Engineer will inspect the erosion control wattles in accordance with the storm water permit. The Contractor will remove, dispose, or reshape the accumulated sediment when necessary as determined by the Engineer.

Sediment removal, disposal, or necessary shaping will be as directed by the Engineer. All costs for removing accumulated sediment, disposal of sediment, and necessary shaping will be incidental to the contract unit price per cubic yard for "Remove Sediment".

All costs for furnishing and installing the erosion control wattles including labor, equipment, and materials will be incidental to the contract unit price per foot for the corresponding erosion control wattle contract item.

All costs for removing the erosion control wattle from the project including labor, equipment, and materials will be incidental to the contract unit price per foot for "Remove Erosion Control Wattle".

February 14, 2020


S D D O T	EROSION CONTROL WATTLE	PLATE NUMBER 734.06
		Sheet 2 of 2

Published Date: 2025

Plot Scale - 1:200

Plotted From - TRPR13525

File - ...ns73406_01s73406_02.dgn



GENERAL NOTES:

Where practical, surface roughening will be done on slopes 3:1 and steeper and on slopes deemed necessary by the Engineer.

The equipment used for surface roughening will be equipped with tracks that are capable of creating ridges in the soil that are perpendicular to the slope. The final condition of the surface roughening will be approved by the Engineer.

Measurement for surface roughening will be to the nearest tenth of an acre.

All costs associated with surface roughening including labor, equipment, and materials will be incidental to the contract unit price per acre for "Surface Roughening".

February 14, 2020

<i>Published Date: 2025</i>	S D D O T	SURFACE ROUGHENING	PLATE NUMBER 734.25
			<i>Sheet 1 of 1</i>