


# SECTION C: TRAFFIC CONTROL PLANS

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P 0407(00)01	SHEET C1	TOTAL SHEETS C39
Plotting Date: 05/24/2024			

## INDEX OF SHEETS

- C1 General Layout with Index
- C2-C8 Estimate with General Notes and Tables
- C9 Fixed Location Signing
- C10 Width Restriction Fixed Location Signing
- C11 Sign Details
- C12-C16 Phasing Details
- C17 Traffic Control Legend
- C18-C31 Temporary Traffic Control Plans
- C32-C39 Standard Plates



Plot Scale - 1:200

Plotted From - TRCU10208

File - ...logja04FC\SectionC\titleC.dgn

**SECTION C ESTIMATE OF QUANTITIES**

**PCN 04FC**

BID ITEM NUMBER	ITEM	QUANTITY	UNIT
004E0010	Blading	100	Hour
260E2030	Gravel Cushion, Salvaged	2,000.0	Ton
320E1200	Asphalt Concrete Composite	300.0	Ton
634E0010	Flagging	800.0	Hour
634E0110	Traffic Control Signs	1,633.8	SqFt
634E0120	Traffic Control, Miscellaneous	Lump Sum	LS
634E0275	Type 3 Barricade	70	Each
634E0330	Temporary Raised Pavement Markers	21,220	Ft
634E0380	Tubular Marker	835	Each
634E0420	Type C Advance Warning Arrow Board	2	Each
634E0525	Linear Delineation System Panel, Barrier Mounted	20	Each
634E0560	Remove Pavement Marking, 4" or Equivalent	9,505	Ft
634E0565	Remove Pavement Marking, Arrow	16	Each
634E0600	4" Temporary Pavement Marking Tape Type I	17,460	Ft
634E0640	Temporary Pavement Marking	8,489	Ft
634E0700	Traffic Control Movable Concrete Barrier	20	Each
634E0705	Remove and Reset Traffic Control Movable Concrete Barrier	40	Each
634E0750	Temporary Concrete Barrier End Protection	4	Each
634E0755	Remove and Reset Temporary Concrete Barrier End Protection	4	Each
634E0760	Temporary Concrete Barrier End Protection Module Set or Repair Kit	1	Each
634E1002	Detour and Restriction Signing	1,062.4	SqFt
634E1020	Temporary Business Signing	126.0	SqFt
634E2000	Longitudinal Pedestrian Barricade	5,000	Ft
634E2015	Temporary Pedestrian Access Route	Lump Sum	LS
634E2020	Temporary Curb Ramp	8	Each
634E2025	Longitudinal Pedestrian Barrier	700	Ft
634E2050	Temporary Sidewalk	5,000	SqFt
634E2052	Temporary Flexible Sidewalk	5,000	SqFt
634E2054	Reset Temporary Flexible Sidewalk	5,000	SqFt
734E5010	Sweeping	150	Hour

**PCN 06N3**

BID ITEM NUMBER	ITEM	QUANTITY	UNIT
260E2030	Gravel Cushion, Salvaged	550.0	Ton
320E1200	Asphalt Concrete Composite	125.0	Ton
634E0010	Flagging	300.0	Hour
634E0110	Traffic Control Signs	487.0	SqFt
634E0120	Traffic Control, Miscellaneous	Lump Sum	LS
634E0275	Type 3 Barricade	11	Each
634E0330	Temporary Raised Pavement Markers	1,920	Ft
634E0380	Tubular Marker	160	Each
634E0560	Remove Pavement Marking, 4" or Equivalent	1,840	Ft
634E0565	Remove Pavement Marking, Arrow	2	Each
634E0600	4" Temporary Pavement Marking Tape Type I	1,200	Ft
634E0705	Remove and Reset Traffic Control Movable Concrete Barrier	20	Each
634E0755	Remove and Reset Temporary Concrete Barrier End Protection	2	Each
634E1002	Detour and Restriction Signing	254.4	SqFt
634E1020	Temporary Business Signing	84.0	SqFt
634E2000	Longitudinal Pedestrian Barricade	650	Ft
634E2020	Temporary Curb Ramp	3	Each
634E2025	Longitudinal Pedestrian Barrier	75	Ft
634E2050	Temporary Sidewalk	150	SqFt
634E2052	Temporary Flexible Sidewalk	150	SqFt
634E2054	Reset Temporary Flexible Sidewalk	150	SqFt
734E5010	Sweeping	50	Hour

**SEQUENCE OF OPERATIONS**

See Section-C Phasing Details for Sequence of Operations.

Contractor requests to deviate from the sequence of operations will be submitted in writing to the Engineer for review. Approval of an alternate sequence of operations will only be allowed when the proposed changes meet with the Department's intent for traffic control and sequencing of the work. An alternate sequence will be submitted for review a minimum of one week prior to potential implementation.

The Contractor will phase construction so all utility work will be started at the lowest point and working "uphill" in direction.

The Contractor will always maintain access to all businesses throughout construction. Consecutive intersecting city streets will not be closed.

The Contractor will not close sidewalks without having alternative routes constructed and operational. All routes will be ADA compliant.

Individual phases will be considered completed when all concrete mainline, curb and gutter, and sidewalk have been completed.

**GENERAL TRAFFIC CONTROL**

The subsequent Section C sheets show examples and expectations of the traffic control, TPAR and related traffic control devices. The actual traffic control and TPAR setup through the duration of the project will be dependent on the actual field conditions.

Existing guide, route, informational logo, regulatory, and warning signs will be temporarily reset and maintained during construction. Removing, relocating, covering, salvaging, and resetting of existing traffic control devices, including delineation, will be the responsibility of the Contractor. Cost for this work will be incidental to the contract unit prices for the various items unless otherwise specified in the plans. Any delineators and signs damaged or lost will be replaced by the Contractor at no cost to the State.

All temporary traffic control sign locations will be set in the field by the Contractor and verified by the Engineer prior to installation.

All temporary speed limit signs will have a minimum mounting height of 7 feet in urban locations, even when mounted on portable supports.

Portable sign supports will not be located on sidewalks, bicycle facilities, or other areas designated for pedestrian or bicycle traffic.

All construction operations will be conducted in the general direction of traffic movement.

If there is a discrepancy between the traffic control plans, standard plates, and the MUTCD, whichever is more stringent will be used, or as determined by the Engineer.

Unless otherwise stated in these plans, work will not be allowed during hours of darkness.

Fixed location signing placed more than 4 calendar days prior to the start of construction will be covered or laid down until the time of construction. The covers must be approved by the Engineer prior to installation. The cost of materials, labor, and equipment necessary to complete this work will be incidental to other contract items. No separate payment will be made.

All fixed location signs, signposts, and breakaway bases will be removed within 7 calendar days following pavement marking.

All haul trucks will be equipped with an additional flashing amber light that is visible from the backside of the haul truck. The costs for the flashing amber lights will be incidental to the various related contract items.

A vertical drop-off of 8.5 inches or the thickness of the PCC Pavement will be allowed overnight only when dowel bar assembly installations prohibit construction of a wedge adjacent to the existing pavement and paving operations will be performed the following calendar day. Otherwise, no vertical drop-off including pipe and utility excavations of greater than 3 inches will be left overnight adjacent to the traveled way. The Contractor will utilize embankment material to ensure a 3-inch vertical drop-off is not exceeded. The slope of the embankment material will not be steeper than a 3:1 within 30 feet of the traveled way. No separate payment will be made for constructing these slopes.

**GENERAL TRAFFIC CONTROL, CONTINUED**

The Contractor will furnish, install, maintain, and remove TRUCK CROSSING (W8-6) signs outside of the work limits daily. The TRUCK CROSSING signs will be displayed always when haul vehicles are hauling material. When hauling conditions no longer exist, the signs will be covered or removed from view. The exact number and location will be determined during construction. Payment for additional signs will be based on the contract unit price per square foot for "Traffic Control Signs".

The Contractor will notify businesses/homeowners a minimum of two weeks prior to construction to inform them of upcoming construction and again a minimum of 48 hours prior to any blocked access to make appropriate arrangements.

Hauling materials to and from the project site will be conducted in a safe manner by utilizing flaggers and appropriate traffic control devices to control traffic.

Construction materials and equipment will not be unloaded from lanes open to traffic.

Parking of equipment during non-working hours will be in locations that do not hinder the visibility of or access to adjacent businesses.

The Contractor will coordinate with the Engineer prior to any driveway, sidewalk, or utility replacement work that will affect access and will minimize disruptions. This may require grading and temporary gravel surfacing.

**TRAFFIC CONTROL SIGNING IN NEBRASKA**

All traffic control signing installed in the state of Nebraska will be installed on breakaway perforated tube posts. All costs associated with furnishing, installing, and removing these perforated tube posts will be incidental to the contract unit price per square foot for "Detour and Restriction Signing".

**TRAFFIC CONTROL, MISCELLANEOUS**

On unfinished grades, reflectorized devices (drums or grabber cones) defining the outside edges of the roadway will be placed every 25' (minimum) during the hours of darkness and during the daytime hours at inactive locations where grading work is not being performed. Centerline at these locations will be defined by reflectorized devices (grabber cones) placed at 25' intervals. (minimum)

Minimum width for one-way operations is 11'; two-way operations is 22' or as specified.

Driveways, streets, and roadways that enter the project will be delineated such that they are clearly visible during all hours. Freestanding, reflective traffic control drums and/or grabber cones will be used. Cost for this delineation will be incidental to the contract lump sum price for "Traffic Control, Miscellaneous".

**WEEKLY PROJCTET MEETINGS**

The Contractor will schedule weekly project meetings to discuss scheduling/coordination, impacts, and issues while work is in progress. Additional meetings may be required during periods of inactivity.

**TEMPORARY SURFACING**

It is anticipated that existing surfacing will need to be removed in areas that are being used to accommodate traffic. Typical surfacing removal activities may include but not limited to construction of utilities, storm sewer, and phased surfacing tie-ins to areas required to accommodate the traffic adequately and safely.

An estimated quantity of 250 Tons of Asphalt Concrete Composite and 2000 tons Gravel Cushion, Salvaged have been added to the Estimate of Quantities. This quantity may be adjusted according to field conditions and Contractor operations.

Temporary Surfacing (Asphalt Concrete Composite) will be used as shown in the Temporary Traffic Control Plans and as directed by the Engineer. Temporary Surfacing (Asphalt Concrete Composite) will consist of 6" of Gravel Cushion, Salvaged and 4" of Asphalt Concrete Composite. Virgin Gravel Cushion will be substituted when Gravel Cushion, Salvaged is not available.

Temporary Surfacing (Gravel Cushion, Salvaged) may be used in pavement removal areas that are being used to accommodate traffic, maintain access and at the direction of the Engineer.

All costs associated with the installation, maintenance, and removal of the Temporary Surfacing will be incidental to the contract unit price for Unclassified Excavation (refer to Section B), Gravel Cushion, Salvaged (or Gravel Cushion), and Asphalt Concrete Composite (refer to Section F – Table of Quantities under Traffic Control Surfacing).

**TEMPORARY PAVEMENT MARKING TAPE TYPE 1**

Temporary Pavement Marking for stop bars will consist of 4" Temporary Pavement Marking Tape Type I. Placement of each 24" white stop bar will be accomplished by placing six pieces of 4" x 12' tape adjacent to one another. Each workspace requires two stop bars which is an equivalent of approximately 144' of 4" tape (2 workspaces at 144' - 288').

Temporary Pavement Marking for white crosswalk bars will consist of 4" Temporary Pavement Marking Tape Type I. Placement of each 8" crosswalk bar will be accomplished by placing two pieces of 4" tape adjacent to one another. Each crosswalk requires two parallel 8" bars. Length of each bar will be determined by the field conditions and actual placement of each crosswalk.

All costs to furnish, install, maintain (including replacement as required by the Engineer at no added cost to the Department), and remove the temporary pavement marking tape Type 1 will be included in the contract price per foot per 4" line or equivalent for "4" Temporary Pavement Marking Tape Type 1".

PCN 04FC - TEMPORARY PAVEMENT MARKING TAPE TYPE 1	
PHASE	ESTIMATED QUANTITY (Ft)
	WHITE
Phase 1	660
Phases 2, 3A & 3B	5,000
Phase 4	6,500
Phase 5	4,500
Phase 6	800
<b>TOTAL=</b>	<b>17,460</b>


PCN 06N3 - TEMPORARY PAVEMENT MARKING TAPE TYPE 1	
PHASE	ESTIMATED QUANTITY (Ft)
	WHITE
Phase 2	600
Phase 6	600
<b>TOTAL=</b>	<b>1,200</b>

**BUMP MARKERS**

Orange bump markers will be placed adjacent to the bump location. The bump marker details are shown in the following drawing. The steel delineator post will be a 1.12 lb/ft flanged channel steel post for ground mounted installation. If the duration is less than 3 days, the Type 1 Object Marker can be installed on temporary supports. Type 1 Object Markers need to be back-to-back for two-way traffic operations.

BUMP (W8-1) signs with appropriate ADVISORY SPEED (W13-1P) plaques will be placed 500 feet in advance of the bump or as approved by the Engineer for adequate sight distance.

All costs for bump markers, bump signs, and advisory speed plaques will be incidental to the contract unit price per square foot for "Traffic Control Signs".



**FLAGGING**

Traffic will not be delayed for a cumulative period longer than 10 minutes throughout the length of the project.

Additional flagger warning signs and flagger hours have been included in the Estimate of Quantities for use on intersecting roads. These flaggers will be used as directed by the Engineer and will be used primarily during daytime hours.

It is required that the flaggers be able to communicate with one another. If an emergency vehicle needs to pass through the project, the Contractor will be required to expedite traffic movement. All costs associated with this will be incidental to the contract.

**BLADING**

The Contractor will be required to blade granular road surfaces as needed to keep surfaces smooth and free of potholes. All costs associated with this work shall be incidental to the Contract Unit Price for Blading.

**OVERWIDTH RESTRICTION SIGNING**

The Contractor will furnish and install the overwidth restriction signs as shown in these plans. Prior to installing the signs, the Contractor will mark the sign locations and review them with the Engineer. Overwidth restriction signs will be installed on fixed location, ground mounted, breakaway supports. It will be the responsibility of the Contractor to maintain and reinstall these signs during the project as required by the construction progress. Upon completion of the project, the Contractor will remove the overwidth restriction signs. Signs will need to be removed or covered during extended periods of inactivity.

All costs for furnishing the signs, posts, and mounting hardware, and for installing, maintaining, covering, and removing the overwidth restriction signs will be incidental to the contract unit price per square foot for "Detour and Restriction Signing".

**TEMPORARY BUSINESS SIGNING**

The Contractor will provide business access signing during construction. The Engineer and Contractor will coordinate with businesses to determine sign legend and placement within the project limits. Business access signs shall be placed where they will be visible while travelling in both directions along the roadway. All costs for the Contractor's coordination efforts and activities will be incidental to the contract lump sum price for Traffic Control, Miscellaneous.

All costs for furnishing, installing, maintaining, relocating, and removal of business access signing and supports shall be paid for by the contract unit price per square foot for Temporary Business Signing.

**TRAFFIC CONTROL MOVABLE CONCRETE BARRIERS**

Concrete barriers will be provided by the State and are available for pickup from the SDDOT Maintenance Yard located adjacent to Hwy 79 approximately two miles south of Rapid City and returned to the same location when they are no longer needed on the project.

Barriers to be adjusted or moved will be disconnected from adjacent barriers to minimize damage to connecting pins. Pins damaged by the Contractor will be replaced at no cost to the Department.

Concrete barrier sections will be placed as depicted in the plans to comply with clear zone requirements and as required by the Engineer. The barriers will be pinned and bolted together as directed by the Engineer.

All costs associated with picking the barriers up from the SDDOT Maintenance Yard, transporting, setting, connecting, and hauling them back to the SDDOT Maintenance Yard will be incidental to the contract unit price per each for Traffic Control Movable Concrete Barrier.

After the initial placement, the concrete barriers may need to be adjusted. Adjustment of the barriers, where they do not need to be loaded on a truck for transport, will be incidental to the contract unit price per each for Traffic Control Movable Concrete Barrier. All costs associated with removing, loading, unloading, and resetting of the barriers at a new site, will be incidental to the contract unit price per each for Remove and Reset Traffic Control Movable Concrete Barrier. No additional payment will be made for barriers that are not immediately reset at a new location on the project and stored on-site until they are either reset on the project or returned to the SDDOT as indicated in these plans.

**TEMPORARY CONCRETE BARRIER END PROTECTION**

Crash attenuators meeting the requirements of NCHRP 350 or MASH TL-3 will be furnished and installed by the Contractor. Attachment of the attenuators to the concrete barriers will be by approved methods.

All costs associated with furnishing, transporting, initial setup, connecting, maintaining, and removing the crash attenuators will be incidental to the contract unit price per each for Temporary Concrete Barrier End Protection.

All costs associated with moving and resetting crash attenuators to accommodate traffic flows after initial set-up will be paid for at the contract unit price per each for Remove & Reset Temporary Concrete Barrier End Protection. All costs associated with removing from initial placement and resetting at a new location will be incidental to the contract unit price per each. No additional payment will be made for crash attenuators that are not immediately reset at a new location on the project and stored on-site until they are either reset or removed from the project as determined by the Engineer. No additional payment will be made for minor adjustments.

The Contractor will have replacement hardware available so that in the event the crash attenuator is hit and made unusable, the crash attenuator can be made functional within 24 hours. The cost of replacement will be incidental to the contract unit price per each for Temporary Concrete Barrier Module Set or Repair Kit. No payment will be made for the Temporary Concrete Barrier Module Set or Repair Kit if no repairs are necessary. Upon completion of the project, crash attenuators will remain the property of the Contractor.

**BARRIER MOUNTED LINEAR DELINEATION SYSTEM PANELS**

A linear delineation system (LDS) panel will be attached to each barrier section. The color will be the same as the nearest pavement marking, white along outside edge lines or yellow for the left side on one way traffic sections. The LDS will be 34 inches long and 6 inches in height and be constructed of aluminum formed into a shape to provide retroreflective properties across a wide range of angles. It will be sheeted with sheeting meeting the requirements of ASTM D4956 Type XI. The panels will be evenly spaced, with the top of the panel 4 inches below the top of the barrier. Installation will be as per the manufacturer's recommendations. This will allow for easy removal for replacement of damaged panels or to replace with an alternate color. The Contractor will furnish and install one panel along each side of the barrier if any panels are missing from the barriers. Replacement of damaged linear delineation system panels will be furnished and replaced by the Contractor. All costs associated with furnishing, installing, and replacing, if needed, will be incidental to the contract unit price per each for Linear Delineation System Panel, Barrier Mounted.

All LDS panels will remain attached to the barrier sections and will become the property of the State of South Dakota upon completion of the project.

The Contractor will verify the number of LDS panels that will need to be installed or replaced on the Traffic Control Movable Concrete Barriers. The contract amount of LDS panels is an estimate, and the full contract amount may not be needed.

Maintaining the linear delineation system, including moving LDS panels from one side of the barrier to the other side of the barrier to match the applicable color of the nearest pavement marking will be incidental to the contract lump sum price for Traffic Control, Miscellaneous.

PAVEMENT MARKING REMOVAL (4" or Equivalent)			
Route/Phase	Location	Description	Estimated Quantity (Ft.)
<b>Phase 1</b>			
US 18	215+50 to 228+50	All Pavement Markings	3660
West Main St.	See Phase 1 Temporary Traffic Control Plan sheet	All Pavement Markings	750
<b>Phase 2</b>			
US 18	100+00 to 102+25	Double Yellow Centerline, WB Left Turn Lane Lines, Merging Lane Lines, Merging Lane Edge Lines, & EB Channelizing Line with White Slash Lines.	1195
US 18	102+25 to 126+00	EB Skip Dash Lines and EB Lane Lines	1000
US 18	126+00 to 136+50	EB Skip Dash Lines and EB Edge Line	1500
US 18	136+50 to 140+00	All Pavement Markings	1400
<b>TOTAL=</b>			<b>9505</b>

PCN 04FC - PAVEMENT MARKING REMOVAL (Arrows)			
Route/Phase	Location	Description	Estimated Quantity
<b>Phase 1</b>			
US 18	215+50 to 228+50	Arrows	12
West Main St.	See Phase 1 Temporary Traffic Control Plan sheet	Arrows	2
<b>Phase 2</b>			
US 18	100+00 to 102+25	Arrows	2
<b>TOTAL=</b>			<b>16</b>

PCN 06N3 - PAVEMENT MARKING REMOVAL (4" or Equivalent)			
Route/Phase	Location	Description	Estimated Quantity (Ft.)
<b>Phase 2</b>			
SD 407	209+75 to 214+75	All Pavement Markings	1840
<b>TOTAL=</b>			<b>1840</b>

PCN 06N3 - PAVEMENT MARKING REMOVAL (Arrows)			
Route/Phase	Location	Description	Estimated Quantity
<b>Phase 2</b>			
SD 407	209+75 to 214+75	Arrows	2 Each
<b>TOTAL=</b>			<b>2 EACH</b>

**PCN 04FC - TRAFFIC CONTROL SIGNS**

**ITEMIZED LIST FOR TRAFFIC CONTROL SIGNS**

SIGN CODE	SIGN DESCRIPTION	CONVENTIONAL ROAD			
		NUMBER	SIGN SIZE	SQFT PER SIGN	SQFT
R1-1	STOP	11	30"	5.2	57.2
R1-3P	ALL WAY (plaque)	3	18" x 6"	0.8	2.4
R2-1	SPEED LIMIT 25	5	24" x 30"	5.0	25.0
R2-1	SPEED LIMIT 55	2	24" x 30"	5.0	10.0
R2-1	SPEED LIMIT 45	1	24" x 30"	5.0	5.0
R2-6aP	FINES DOUBLE (plaque)	2	24" x 18"	3.0	6.0
R3-1	RIGHT TURN PROHIBITION (symbol)	4	24" x 24"	4.0	16.0
R3-2	LEFT TURN PROHIBITION (symbol)	4	24" x 24"	4.0	16.0
R3-7R	RIGHT LANE MUST TURN RIGHT	1	30" x 30"	6.3	6.3
R4-7c	(Narrow) KEEP RIGHT (symbol)	21	18" x 30"	3.8	79.8
R8-3	NO PARKING (symbol)	4	24" x 24"	4.0	16.0
R9-8	PEDESTRIAN CROSSWALK	6	36" x 18"	4.5	27.0
R9-9	SIDEWALK CLOSED	6	24" x 12"	2.0	12.0
R9-10	SIDEWALK CLOSED (ARROW L or R) USE OTHER SIDE	6	24" x 12"	2.0	12.0
R9-11	SIDEWALK CLOSED AHEAD (ARROW L or R) CROSS HERE	6	24" x 18"	3.0	18.0
R9-11a	SIDEWALK CLOSED (ARROW L or R) CROSS HERE	6	24" x 12"	2.0	12.0
R11-2	ROAD CLOSED	6	48" x 30"	10.0	60.0
R11-4	ROAD CLOSED TO THRU TRAFFIC	3	60" x 30"	12.5	37.5
W1-4	REVERSE CURVE (L or R)	6	48" x 48"	16.0	96.0
W3-4	BE PREPARED TO STOP	2	48" x 48"	16.0	32.0
W3-5	SPEED REDUCTION AHEAD (25 MPH)	1	48" x 48"	16.0	16.0
W4-2	LEFT or RIGHT LANE ENDS (symbol)	2	48" x 48"	16.0	32.0
W8-1	BUMP	5	48" x 48"	16.0	80.0
W8-6	TRUCK CROSSING	2	48" x 48"	16.0	32.0
W9-3	CENTER LANE CLOSED AHEAD	2	48" x 48"	16.0	32.0
W11-2	PEDESTRIAN (symbol)	20	36" x 36"	9.0	180.0
W13-1P	ADVISORY SPEED (plaque)	7	30" x 30"	6.3	44.1
W16-7P	DOWNWARD DIAGONAL ARROW (plaque)	10	24" x 12"	2.0	20.0
W16-9P	AHEAD (plaque)	10	30" x 18"	3.8	38.0
W20-1	ROAD WORK AHEAD	20	48" x 48"	16.0	320.0
W20-3	ROAD CLOSED AHEAD	4	48" x 48"	16.0	64.0
W20-5	LEFT or RIGHT LANE CLOSED AHEAD	2	48" x 48"	16.0	32.0
W20-5	LEFT or RIGHT LANE CLOSED XX FT	2	48" x 48"	16.0	32.0
W20-7	FLAGGER (symbol)	2	48" x 48"	16.0	32.0
W21-5	SHOULDER WORK	2	48" x 48"	16.0	32.0
G20-2	END ROAD WORK	20	36" x 18"	4.5	90.0
-	TYPE 1 OBJECT MARKER BACK TO BACK	5	18" x 18"	2.3	11.5
<b>CONVENTIONAL ROAD TRAFFIC CONTROL SIGNS SQFT 1633.8</b>					

**PCN 04FC - DETOUR AND RESTRICTION SIGNING**

**ITEMIZED LIST FOR DETOUR AND RESTRICTION SIGNING**

SIGN CODE	SIGN DESCRIPTION	CONVENTIONAL ROAD			
		NUMBER	SIGN SIZE	SQFT PER SIGN	SQFT
SPECIAL	NO VEHICLES OVER 10 FT WIDE	3	120" x 36"	30.0	90.0
SPECIAL	WIDTH RESTRICTION 10 FT WIDE XX MILES AHEAD	13	138" x 78"	74.8	972.4
<b>CONVENTIONAL ROAD DETOUR AND RESTRICTION SIGNING SQFT 1062.4</b>					

Signs will need to be removed or covered during extended periods of inactivity.

**PCN 04FC - TEMPORARY BUSINESS SIGNING**

**ITEMIZED LIST FOR TEMPORARY BUSINESS SIGNING**

SIGN CODE	SIGN DESCRIPTION	CONVENTIONAL ROAD			
		NUMBER	SIGN SIZE	SQFT PER SIGN	SQFT
SPECIAL	BUSINESS ACCESS SIGN	12	36" x 12"	3.0	36.0
SPECIAL	BUSINESS ACCESS SIGN	6	36" x 24"	6.0	36.0
SPECIAL	BUSINESS ACCESS SIGN	6	36" x 36"	9.0	54.0
<b>CONVENTIONAL ROAD TRAFFIC CONTROL SIGNS SQFT 126.0</b>					

**PCN 06N3 - TRAFFIC CONTROL SIGNS**

**ITEMIZED LIST FOR TRAFFIC CONTROL SIGNS**

SIGN CODE	SIGN DESCRIPTION	CONVENTIONAL ROAD			
		NUMBER	SIGN SIZE	SQFT PER SIGN	SQFT
R1-1	STOP	1	30"	5.2	5.2
R1-3P	ALL WAY (plaque)	1	18" x 6"	0.8	0.8
R2-1	SPEED LIMIT 25	1	24" x 30"	5.0	5.0
R2-1	SPEED LIMIT 40	1	24" x 30"	5.0	5.0
R2-6aP	FINES DOUBLE (plaque)	1	24" x 18"	3.0	3.0
R4-7c	(Narrow) KEEP RIGHT (symbol)	9	18" x 30"	3.8	34.2
R8-3	NO PARKING (symbol)	2	24" x 24"	4.0	8.0
R9-8	PEDESTRIAN CROSSWALK	3	36" x 18"	4.5	13.5
R9-9	SIDEWALK CLOSED	2	24" x 12"	2.0	4.0
R9-10	SIDEWALK CLOSED (ARROW L or R) USE OTHER SIDE	2	24" x 12"	2.0	4.0
R9-11	SIDEWALK CLOSED AHEAD (ARROW L or R) CROSS HERE	2	24" x 18"	3.0	6.0
R9-11a	SIDEWALK CLOSED (ARROW L or R) CROSS HERE	2	24" x 12"	2.0	4.0
R11-2	ROAD CLOSED	2	48" x 30"	10.0	20.0
R11-4	ROAD CLOSED TO THRU TRAFFIC	1	60" x 30"	12.5	12.5
W3-5	SPEED REDUCTION AHEAD (25 MPH)	1	48" x 48"	16.0	16.0
W3-5	SPEED REDUCTION AHEAD (40 MPH)	1	48" x 48"	16.0	16.0
W11-2	PEDESTRIAN (symbol)	12	36" x 36"	9.0	108.0
W16-7P	DOWNWARD DIAGONAL ARROW (plaque)	6	24" x 12"	2.0	12.0
W16-9P	AHEAD (plaque)	6	30" x 18"	3.8	22.8
W20-1	ROAD WORK AHEAD	6	48" x 48"	16.0	96.0
W20-3	ROAD CLOSED AHEAD	4	48" x 48"	16.0	64.0
G20-2	END ROAD WORK	6	36" x 18"	4.5	27.0
<b>CONVENTIONAL ROAD TRAFFIC CONTROL SIGNS SQFT 487.0</b>					

**PCN 06N3 - TEMPORARY BUSINESS SIGNING**

**ITEMIZED LIST FOR TEMPORARY BUSINESS SIGNING**

SIGN CODE	SIGN DESCRIPTION	CONVENTIONAL ROAD			
		NUMBER	SIGN SIZE	SQFT PER SIGN	SQFT
SPECIAL	BUSINESS ACCESS SIGN	8	36" x 12"	3.0	24.0
SPECIAL	BUSINESS ACCESS SIGN	4	36" x 24"	6.0	24.0
SPECIAL	BUSINESS ACCESS SIGN	4	36" x 36"	9.0	36.0
<b>CONVENTIONAL ROAD TRAFFIC CONTROL SIGNS SQFT 84.0</b>					

**PCN 06N3 - DETOUR AND RESTRICTON SIGNING**

**ITEMIZED LIST FOR DETOUR AND RESTRICTION SIGNING**

SIGN CODE	SIGN DESCRIPTION	CONVENTIONAL ROAD			
		NUMBER	SIGN SIZE	SQFT PER SIGN	SQFT
SPECIAL	NO VEHICLES OVER 10 FT WIDE	1	120" x 36"	30.0	30.0
SPECIAL	WIDTH RESTRICTION 10 FT WIDE XX MILES AHEAD	3	138" x 78"	74.8	224.4
<b>CONVENTIONAL ROAD DETOUR AND RESTRICTION SIGNING SQFT 254.4</b>					

Signs will need to be removed or covered during extended periods of inactivity.

**TEMPORARY PAVEMENT MARKING**

Included in the Estimate of quantities is 8489 feet of Temporary Pavement Marking (Temporary Pavement Marking Paint).

All costs to furnish and install Temporary Pavement Marking Paint will be included in the contract price per foot "Temporary Pavement Marking".

PCN 04FC - TEMPORARY PAVEMENT MARKING PAINT			
Route	Location	Description	Estimated Quantity (Ft)
US 18	101+22 to 136+50	Double 4" Yellow (Temporary Centerline)	7056
US 18	122+17 to 136+50	4" White (Temporary Edge Line)	1433
<b>Total=</b>			<b>8489</b>

**TEMPORARY RAISED PAVEMENT MARKERS**

Temporary raised pavement markers will be used for marking edge lines, lane lines, centerlines and traffic control tapers and as shown in the Temporary Traffic Control Plans. Temporary raised pavement markers will be used on all new permanent surfacing sections of roadway and on existing surfacing where temporary marking locations are different than existing marking locations, and as shown in the Temporary Traffic Control Plans.

Temporary raised pavement markers will be attached to the roadway surface with a flexible non-permanent bituminous adhesive capable of being removed from the roadway surface or with an adhesive approved by the Engineer.

All costs to furnish, install, replace if necessary, and remove the markers will be incidental to the contract unit price per foot for "Temporary Raised Pavement Markers".

PCN 04FC - RAISED PAVEMENT MARKERS		
PHASE	ESTIMATED QUANTITY (Ft)	
	WHITE	YELLOW
Phase 1	220	3000
Phase 2, 3A & 3B	1400	4900
Phase 4	800	800
Phase 5	1000	8000
Phase 6	550	550
<b>SUB TOTAL=</b>	<b>3970</b>	<b>17250</b>
<b>TOTAL=</b>	<b>21220</b>	

PCN 06N3 - RAISED PAVEMENT MARKERS		
PHASE	ESTIMATED QUANTITY (Ft)	
	WHITE	YELLOW
Phase 2	480	480
Phase 6	480	480
<b>SUB TOTAL=</b>	<b>960</b>	<b>960</b>
<b>TOTAL=</b>	<b>1920</b>	

**TUBULAR MARKERS**

Tubular markers will be placed at locations where traffic is using existing, new, or a combination of paved surfaces, for periods exceeding 1 week. Modifications may be necessary and will be approved by the Engineer.

The color of the tubular markers on centerline will be predominately orange. The color of the tubular markers installed on the shoulders will be predominately white.

All tubular markers will be a minimum of 28 inches in height. The base of the tubular marker should be attached to the roadway surface with a flexible non-permanent bituminous adhesive capable of being removed from the roadway surface after use. The pin used to connect the marker to the base will be of a type that will not puncture a vehicle tire if it should become dislodged from the base.

All costs for furnishing, installing, maintaining, replace if necessary, and removing the tubular markers will be incidental to the contract unit price per each for "Tubular Marker".

PCN 04FC - TUBULAR MARKERS		
PHASE	ESTIMATED QUANTITY	
	WHITE	ORANGE
Phase 1	60	60
Phases 2, 3A & 3B	150	145
Phase 4	55	50
Phase 5	85	170
Phase 6	30	30
<b>SUB TOTAL=</b>	<b>380</b>	<b>455</b>
<b>TOTAL=</b>	<b>835</b>	

PCN 06N3 - TUBULAR MARKERS		
PHASE	ESTIMATED QUANTITY	
	WHITE	YELLOW
Phase 2	20	60
Phase 6	20	60
<b>SUB TOTAL=</b>	<b>40</b>	<b>120</b>
<b>TOTAL=</b>	<b>160</b>	

**STATE FURNISHED PORTABLE CHANGEABLE MESSAGE SIGN**

The Contractor will inform the DOT two weeks prior to the road closure goes into effect so portable message signs (PCMS) will be installed to notify drivers of the upcoming construction and closure. The PCMS will be furnished, modified, maintained, and transported by the DOT.

When work begins that will affect traffic patterns, the State will remove the PCMS.

**INCIDENTS**

An incident is an emergency road user occurrence, a natural disaster, or other unplanned event that affects or impedes the normal flow of traffic such as a crash, hazardous materials spill, or other event.

The Contractor will set up a meeting prior to start of work to plan and coordinate responses to an incident. The Contractor will invite the Department of Transportation, the South Dakota Highway Patrol, the Oglala Lakota County Sheriff and local emergency response entities to the meeting.

The Contractor will assist to maintain traffic as required by these plan notes and as agreed to at that meeting.

Emergency vehicle access through the project will be considered and discussed at the meeting.

The Contractor may be required to provide flaggers to direct or detour traffic. The Contractor should be prepared to relocate advance warning signs if determined to be necessary for a major traffic incident lasting more than two hours. Fixed location ground mounted signs may be covered, and additional portable signs provided.

Cost for the relocation of an advance warning sign due to an incident will be 50% of the designated sign rate. Flaggers will be paid for at the contract unit price per hour for "Flagging".

**PRESS RELEASE ANNOUNCEMENTS**

The SDDOT will prepare a press release to be released 5 days prior to any phase change or any other major change that affects traffic flow. The SDDOT will be responsible to keep law enforcement, emergency services, and the traveling public notified of changes in project access. The Contractor will provide the Engineer with pertinent information 7 days prior to any phase change or any other major change that affects traffic flow.

**LONGITUDINAL PEDESTRIAN BARRIER**

When used to separate pedestrians from vehicular traffic for TPARs in the roadway, longitudinal pedestrian barrier must meet or exceed the crashworthy requirements of NCHRP 350 or MASH Test Level 1 [for posted speeds less than 35 mph] 2 or 3 [for posted speeds of 35 mph or greater]. The bottom and top surfaces of the traffic side of devices will have retroreflective sheeting or delineation for improved nighttime visibility.

When longitudinal pedestrian barriers are combined in a series, the maximum gap between devices that do not interlock will be one inch. Joints between devices that do interlock should be closed and flush to prevent canes or small wheels from being trapped and to facilitate safe hand trailing. Channelizing devices should provide a color contrasting pattern. Black should not be used to color any base on a device. The devices should comply with the general color and stripe pattern requirements of Chapter 6F of the MUTCD.

Longitudinal pedestrian barriers will have continuous bottom and top surfaces. The top surface will be smooth to allow safe hand trailing.

The maximum length of Longitudinal Pedestrian Barrier in use on the project at one time will be the final quantity paid for the project. All costs including but not limited to relocation and maintenance of Longitudinal Pedestrian Barrier will be incidental to the contract unit price per foot for "Longitudinal Pedestrian Barrier".

**LONGITUDINAL PEDESTRIAN BARRICADE**

Longitudinal pedestrian barricades should not be used to provide positive protection for pedestrians.

To prevent any tripping hazard to pedestrians, ballast will be located behind or internal to the device.

When longitudinal pedestrian barricades are combined in a series, the maximum gap between devices that do not interlock will be one inch. Joints between devices that do interlock will be closed and flush to prevent canes or small wheels from being trapped and to facilitate safe hand trailing. When used as a sidewalk closure mechanism, longitudinal pedestrian barricade must run the entire width of the sidewalk. Longitudinal pedestrian barricade should provide a color contrasting pattern. Black should not be used to color any base on a device. The devices should comply with the general color and stripe pattern requirements of Section 6F.68 of the MUTCD.

Longitudinal pedestrian barricade will have continuous bottom and top surfaces. The top surface will be smooth to allow safe hand trailing. Both upper and lower surfaces will share a common vertical plane.

The maximum length of Longitudinal Pedestrian Barricade in use on the project at one time will be the final quantity paid for the project. All costs including but not limited to relocation and maintenance of Longitudinal Pedestrian Barricade will be incidental to the contract unit price per foot for "Longitudinal Pedestrian Barricade".


**TEMPORARY CURB RAMP**

Temporary curb ramps should be firm, stable, and have a non-slip surface. They will not warp or buckle and should be made of materials strong enough to support a weight of 800 pounds. Temporary curb ramps will be yellow or color contrasting and contain marked edges, so they are noticeable by pedestrians who have visual impairments. Lateral joints or gaps between surfaces will be a maximum of 0.5 inches in width. Temporary curb ramps will include detectable warning panels.

Temporary curb ramps will be the same width as the temporary pedestrian access route, with a recommended width of 60 inches and a minimum width of 48 inches. Temporary curb ramps will have a maximum slope of 8.3% and have free draining surfaces with a maximum cross slope of 2%. Handrails on temporary curb ramps are not required unless the curb ramp has a rise exceeding 6 inches and a length exceeding 72 inches.

All costs will be incidental to the contract unit price per each for "Temporary Curb Ramp". Every location a ramp is installed will be paid per each and ramps may be reused at multiple locations.

**TEMPORARY CURB RAMP DETAILS**




1. Curb ramps will be 48-inch minimum width with a firm, stable, and non-slip surface.
2. Protective edging with a 2-inch minimum height will be installed when the curb ramp or landing platform has a vertical drop of 6 inches or greater or has a side apron slope steeper than 33:1 (33%). Protective edging should be considered when curb ramps or landing platforms have a vertical drop of 3 inches or more.
3. Detectable edging with 6 inches minimum height and contrasting color will be installed on all curb ramp landings where the walkway changes direction (turns).

**TEMPORARY CURB RAMP DETAILS (Continued)**

4. Curb ramps and landings should have a 50:1 (2%) maximum cross slope.
5. A minimum clear space of 48 inch x 48 inch minimum will be provided above and below the curb ramp, with a 60 inch x 60 inch clear space preferred.
6. The curb ramp walkway edge will be marked with a contrasting color 2 to 4 inch wide marking. The marking is optional where color contrasting edging is used.
7. Water flow in the gutter system will have minimal restriction.
8. Lateral joints or gaps between surfaces will be less than 0.5 inches in width.
9. Changes between surface heights should not exceed 0.5 inches. Lateral edges between 0.25 inches and 0.5 inches in height, should be vertical up to 0.25 inches in height and beveled at 2:1 between 0.25 inches and 0.5 inches in height.

**PEDESTRIAN CHANNELIZING DEVICE DETAILS**



1. Barricade rail supports may not extend into the pedestrian walkway more than 4 inches from the face of the barricade.
2. The top edge of the bottom portion will be a minimum of 8 inches above the walkway.
3. Devices will not block water drainage from the walkway. A gap height or opening from the walkway surface up to a maximum of 2 inches in height is allowed for drainage purposes.
4. The top edge of the longitudinal pedestrian barricade is to be used as a guiderail to provide visual and tactile guidance to pedestrians along a designated route. The top surface should have a minimum width of 0.5 inches to allow the hand to feel the surface. The surface should be smooth and free of any sharp or abrasive elements to allow safe hand trailing.
5. Longitudinal pedestrian barrier used to provide positive protection from traffic to pedestrians should be crashworthy.

### TEMPORARY SIDEWALK

Temporary sidewalk will be a smooth, continuous, non-slip, hard surface. There should be no curbs or abrupt changes in grade or terrain that could cause tripping or be a barrier to wheelchair use.

Granular surfaces will NOT be allowed. Exceptions may be needed for small/irregular areas (less than 10' in length).

Asphalt Concrete and/ or Portland Cement Concrete used for Temporary Sidewalk will be a minimum thickness of 2 Inches with 4 inches of compacted gravel cushion or gravel cushion, salvaged. If used, Asphalt Concrete will comply with Asphalt Concrete Composite requirements and/or Portland Cement Concrete will comply with M6 Concrete requirements.

Temporary sidewalk will have a minimum width of 48 inches, with 60 inches recommended. The Contractor will try to provide boulevard sidewalk, whenever possible, for Temporary sidewalk that is 48 inches wide. Temporary sidewalk less than 60 inches wide will provide for a 60-inch x 60-inch passing space at intervals not to exceed 200 feet. Temporary sidewalk will have a maximum cross slope of 2%. The maximum grade will be 5% where the Temporary sidewalk does not follow the grade of the road.

All costs associated with installing, maintaining and removing temporary sidewalk, including all materials, labor, and incidental work, will be included in the contract unit price per square foot for "Temporary Sidewalk".

### TEMPORARY FLEXIBLE SIDEWALK

These crossings are typically utilized in an urban setting under partial width construction to facilitate frequent removal and resetting to accommodate utility and road work.

Temporary Flexible sidewalk (TFS) will be contrasting in color to clearly indicate the pedestrian walk path. Colors like the surrounding work area ground or disturbed ground will not be allowed.

TFS will be wide enough to accommodate the placement of pedestrian barricades and devices required to adequately install the TFS in place as per the manufacture installation recommendations or as approved by the Engineer. A minimum of width of 5.0' will be maintained that is clear of obstructions for pedestrian traffic.

The Contractor will provide TFS from the list below. The Contractor may submit an equivalent type of temporary flexible sidewalk mat for approval by the Department.

1. Mobi-Mats (Rec Path) AFX Blue Jay  
Deschamps Mats Systems  
218 Little Falls Road, Unit 12  
Cedar Grove, NJ 07009  
PH# 1-973-928-3040


In addition, Temporary Flexible Sidewalk will require the following:

1. TFS will be installed as per the manufactures installation recommendations or as approved by the Engineer. The TFS needs to result in a taut and secure surface.
2. TFS placed directly on existing ground will meet all requirements for grade and cross slope as listed under "Temporary Sidewalk".
3. TFS placed directly on existing vegetation may result in damage to the vegetation. The vegetation will be repaired or replaced; to its original condition as approved by the Engineer, by the contractor at no cost to the State.
4. Flexible sidewalk will be used in conjunction with other traffic control and pedestrian traffic control items to best meet ADA compliance and as approved by the Engineer to best fit field conditions.

Measurement of the TFS will be to the nearest square foot of actual installed and utilized TFS on the project at one time (per PCN#). Excess TFS that is not used in a roll for each location/ installation will not be measured for payment.

All costs associated with ground preparation, initial installation, maintaining, and removing TFS will be included in the contract unit price per square foot for "Temporary Flexible Sidewalk".

Typical Section for Pedestrian Crossing Across an Active Work Zone with Temporary Flexible Sidewalk for Partial Width Construction



#### Notes:

1. TFS is to be installed in accordance to manufacturer's recommendations, or as approved by the Engineer.
2. ADA Landing will be placed as required and meet typical ADA standards described in the plans
3. Subsurface work will meet the required ADA typical slopes and cross slopes to support the TFS
4. Excess Length of TFS will require staking to prevent inadvertant moving of the roll by the public.

### TEMPORARY FLEXIBLE SIDEWALK, RESET

"Resetting" of the Temporary Flexible Sidewalk (TFS) will be defined as installation in a new location, as approved by the Engineer.

Reinstallation in the same location, reinstalling due to maintenance, or removing and reinstalling due to construction operations will NOT be subject to payment.

Measurement for resetting of the TFS will be to the nearest square foot of actual TFS reset on the project at one time (per PCN#). Excess TFS that is not used in a roll for each location will not be measured for payment.

All cost associated with ground preparation, resetting, maintaining, removing the TFS will be included in the contract unit price per square foot for "Temporary Flexible Sidewalk, Reset".



# FIXED LOCATION SIGNING


FOR BIDDING PURPOSES ONLY


STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C9	TOTAL SHEETS C39
Plotting Date: 05/24/2024			


Plot Scale: 1:200



## PINE RIDGE



**A =** 

**B =** 

407

Plotted From: TRCU10908

File: ...logla04FC\Section\TitleC.dgn

# OVERWIDTH RESTRICTION FIXED LOCATION SIGNING

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C10	TOTAL SHEETS C39
Plotting Date: 05/24/2024			

**WIDTH RESTRICTION**  
**18 EAST**  
 OVER 10 FT WIDE  
 XX MILES AHEAD  
 USE ALT ROUTE

**WIDTH RESTRICTION**  
**18 WEST**  
 OVER 10 FT WIDE  
 XX MILES AHEAD  
 USE ALT ROUTE

**WIDTH RESTRICTION**  
**18 EAST / WEST**  
 OVER 10 FT WIDE  
 XX MILES AHEAD  
 USE ALT ROUTE


A=

B=

C=

D=

NO VEHICLES  
 OVER 10 FT WIDE



Plot Date: 12/2008

Plotted From: TRCU10208

File: ...Oglala\FCI\Section\C10\C39.dgn


# SIGN DETAILS

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P 0407(00)01	SHEET C11	TOTAL SHEETS C39
-----------------------	--	--------------	---------------------

Plotting Date: 04/21/2023

Plot Scale - 1:1




6.0" Radius, 1.5" Border, Black on Orange;  
"WIDTH RESTRICTION", E Mod 2K;

6.0" Radius, 1.5" Border, Black on White;  
Rounded Rectangle 3.0" Radius;  
"EAST", E Mod 2K; "OVER 10 FT WIDE", E Mod 2K;  
"XX MILES AHEAD", E Mod 2K; "USE ALT ROUTE", E Mod 2K;

Table of widths and spaces

9.6	W	8.4	1.5	I	1.6	D	2.2	6.5	1.1	T	5.9	1.5	H	6.5									
8.0	R	6.4	1.7	E	5.9	1.5	S	6.5	1.2	T	5.9	1.4	R	6.5									
15.7	19.0	6.0	E	5.9	0.8	A	6.0	0.9	S	4.9	0.9	4.4	73.5										
15.7	O	6.7	1.2	V	7.3	1.5	E	5.9	1.7	R	6.4	8.0	I	2.4	2.0	O	6.7	8.0	F	5.9	0.9	T	5.9
8.0	W	8.5	1.4	I	1.6	D	2.3	6.4	2.0	E	5.9	15.7											
15.7	X	6.9	1.2	X	6.9	8.0	7.5	2.2	I	1.6	2.2	6.0	1.2	E	6.0	1.4	S	6.5					
8.0	A	8.1	1.4	H	6.5	2.2	E	5.9	0.9	A	8.1	1.4	D	6.5	15.7								
19.8	U	6.5	2.0	S	6.5	2.0	E	5.9	8.0	8.1	1.4	L	5.9	0.5	T	5.9							
8.0	R	6.5	1.4	O	6.7	1.9	U	6.5	1.4	T	5.9	1.5	E	5.9	19.8								




6.0" Radius, 1.5" Border, Black on Orange;  
"WIDTH RESTRICTION", E Mod 2K;

6.0" Radius, 1.5" Border, Black on White;  
Rounded Rectangle 3.0" Radius;  
"WEST", E Mod 2K; "OVER 10 FT WIDE", E Mod 2K;  
"XX MILES AHEAD", E Mod 2K; "USE ALT ROUTE", E Mod 2K;

Table of widths and spaces

9.6	W	8.4	1.5	I	1.6	D	2.2	6.5	1.1	T	5.9	1.5	H	6.5									
8.0	R	6.4	1.7	E	5.9	1.5	S	6.5	1.2	T	5.9	1.4	R	6.5									
15.7	19.0	6.0	E	5.9	0.8	A	6.0	0.9	S	4.9	0.9	4.4	71.9										
15.7	O	6.7	1.2	V	7.3	1.5	E	5.9	1.7	R	6.4	8.0	I	2.4	2.0	O	6.7	8.0	F	5.9	0.9	T	5.9
8.0	W	8.5	1.4	I	1.6	D	2.3	6.4	2.0	E	5.9	15.7											
15.7	X	6.9	1.2	X	6.9	8.0	7.5	2.2	I	1.6	2.2	6.0	1.2	E	6.0	1.4	S	6.5					
8.0	A	8.1	1.4	H	6.5	2.2	E	5.9	0.9	A	8.1	1.4	D	6.5	15.7								
19.8	U	6.5	2.0	S	6.5	2.0	E	5.9	8.0	8.1	1.4	L	5.9	0.5	T	5.9							
8.0	R	6.5	1.4	O	6.7	1.9	U	6.5	1.4	T	5.9	1.5	E	5.9	19.8								




6.0" Radius, 1.5" Border, Black on Orange;  
"WIDTH RESTRICTION", E Mod 2K;

6.0" Radius, 1.5" Border, Black on White;  
Rounded Rectangle 3.0" Radius;  
"EAST / WEST", E Mod 2K; "OVER 10 FT WIDE", E Mod 2K;  
"XX MILES AHEAD", E Mod 2K; "USE ALT ROUTE", E Mod 2K;

Table of widths and spaces


9.6	W	8.4	1.5	I	1.6	D	2.2	6.5	1.1	T	5.9	1.5	H	6.5									
8.0	R	6.4	1.7	E	5.9	1.5	S	6.5	1.2	T	5.9	1.4	R	6.5									
15.7	19.0	6.0	E	5.9	0.8	A	6.0	0.9	S	4.9	0.9	4.4	6.0	4.7									
15.7	O	6.7	1.2	V	7.3	1.5	E	5.9	1.7	R	6.4	8.0	I	2.4	2.0	O	6.7	8.0	F	5.9	0.9	T	5.9
6.0	W	8.5	1.2	E	5.9	1.0	S	4.9	0.9	T	4.4	31.4											
15.7	O	6.7	1.2	V	7.3	1.5	E	5.9	1.7	R	6.4	8.0	I	2.4	2.0	O	6.7	8.0	F	5.9	0.9	T	5.9
8.0	W	8.5	1.4	I	1.6	D	2.3	6.4	2.0	E	5.9	15.7											
15.7	X	6.9	1.2	X	6.9	8.0	7.5	2.2	I	1.6	2.2	6.0	1.2	E	6.0	1.4	S	6.5					
8.0	A	8.1	1.4	H	6.5	2.2	E	5.9	0.9	A	8.1	1.4	D	6.5	15.7								
19.8	U	6.5	2.0	S	6.5	2.0	E	5.9	8.0	8.1	1.4	L	5.9	0.5	T	5.9							
8.0	R	6.5	1.4	O	6.7	1.9	U	6.5	1.4	T	5.9	1.5	E	5.9	19.8								



6.0" Radius, 1.5" Border, 0.4" Indent, Black on White;  
"NO VEHICLES", E Mod 2K; "OVER 10 FT WIDE", E Mod 2K;

Table of widths and spaces

19.5	N	6.5	1.9	O	6.7																			
8.0	V	7.4	1.4	E	5.9	1.7	H	6.5	2.2	I	1.6	1.9	C	6.5	1.8	L	5.9	1.3	E	5.9	1.4	S	6.5	19.5
6.7	6.7	1.2	V	7.3	1.5	E	5.9	1.7	R	6.4	8.0	I	2.4	2.0	O	6.7	8.0	F	5.9	0.9	T	5.9		
8.0	W	8.5	1.4	I	1.6	D	2.3	6.4	2.0	E	5.9	6.7												



3.0" Radius, 1.0" Border, White on, Blue;  
"Typical", C 2K;  
"Business", C 2K;  
"Access", C 2K;  
Standard Arrow Custom 9.4" X 5.7" 0";


Plotted From - trrs12216

File - ...Sign Details.dgn

# PHASING DETAILS (US HWY 18)

**NOTE:**

CONSTRUCTION OF THE SW RADIUS (US 18 & SD 407) INTERSECTION MUST BE COMPLETED NO EARLIER THAN PHASE 5 IN ORDER TO MAINTAIN TRAFFIC THROUGH THE INTERSECTION.




**PHASE 1 (215+00 - 228+00)**

**Phase 1 (215+00 to 228+00)**

1. Set up traffic control. Remove existing pavement markings (215+00 to 228+00).
2. Set up Phase 1 traffic control.
3. 225+39.35 Lt. to 215+84.13 Lt. - Construct storm sewer.
4. 215+38.45 Lt to 228+00 Lt. - Construct curb & gutter, ADA improvements and private access aprons.

**PHASE 2**

See Temporary Traffic Control Phasing Details 100+00 - 136+50 (US 18) & 210+00 - 215+00 (SD 407) for additional Phase 2 detail information.



**Phase 2**

1. Set up traffic control at SD Hwy 407/US Hwy 18 intersection as a 4-way stop configuration. Remove existing traffic signals.
2. 100+50 Rt. - Remove existing traffic signals, existing right turn merging lane island curb & gutter, and curb ramps.
3. Install temporary surfacing as shown in Phase 2 Temporary Traffic Control Plan sheets and as needed to due to utility improvements.
4. Set up Phase 2 Traffic Control.
5. 216+70.02 Rt. to 103+87.65 Lt. -. Remove existing surfacing in the WB driving lane, WB right turn lane, WB merging lane. Remove existing curb & gutter, sidewalk, and curb ramps.
6. 215+84.13 Lt. to 136+50 Lt. - Construct storm sewer including lateral stub outs and incidental removals.
7. 216+70.02 Rt. to 103+87.65 Lt. - Install temporary surfacing over storm sewer excavation disturbance areas and locations where surfacing has been removed and must accommodate traffic and/ or as directed by the Engineer.
8. 215+84.13 Lt. to 136+50 Lt. - Construct WB driving lane, WB right turn lane, and WB right turn merging lane. Construct curb & gutter and ADA improvements.
9. 215+38.45 Lt to 228+00 Lt. - Construct curb & gutter, ADA improvements and private access aprons.

Plot Scale - 1:1000


Plotted From - TRCU10208

File - ...SectionC04FC\_Phase-Detail.dgn

# PHASING DETAILS (SD 407)

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P 0407(00)01	SHEET C13	TOTAL SHEETS C39
Plotting Date: 05/24/2024			




**NOTE:**

CONSTRUCTION OF THE SW RADIUS (US 18 & SD 407) INTERSECTION MUST BE COMPLETED NO EARLIER THAN PHASE 5 IN ORDER TO MAINTAIN TRAFFIC THROUGH THE INTERSECTION.

**PHASE 2**  
(SD 407 - 210+00 - 215+00)

**PHASE 6**  
(SD 407 - 210+00 - 215+00)

See Temporary Traffic Control Phasing Details 215+00 - 228+00 (US 18) & 100+00 - 136+50 (US 18) for additional Phase 2 detail information.



**NOTE:**

CONSTRUCTION OF THE SW RADIUS (US 18 & SD 407) INTERSECTION MUST BE COMPLETED NO EARLIER THAN PHASE 5 IN ORDER TO MAINTAIN TRAFFIC THROUGH THE INTERSECTION.

**Phase 6**


1. Set up Phase 6 traffic control. (Mirror Phase 2 (SD 407) traffic control.)
2. 215+38.45 Lt to 228+00 Lt. - Construct curb & gutter, ADA improvements and private access aprons.
3. Install permanent pavement markings. (SD 407)

Plot Scale - 1:1000

Plotted From - TRCU10208

File - ...SectionC04FC\_Phase-Detail.dgn

# PHASING DETAILS (US HWY 18)




**NOTE:**

CONSTRUCTION OF THE SW RADIUS (US 18 & SD 407) INTERSECTION MUST BE COMPLETED NO EARLIER THAN PHASE 5 IN ORDER TO MAINTAIN TRAFFIC THROUGH THE INTERSECTION.

**Phase 3B**

1. Set up Phase 3B traffic control.
2. 103+87.65 to 136+50 - Remove existing surfacing to construct the WB driving lane and WB right turn lane.
3. 116+00 to 119+50 - Remove surfacing to construct the center lane/ WB left turn lane.
4. 103+87.65 to 136+50 - Construct the WB driving lane, WB right turn lanes.
5. 116+00 to 119+50 - Construct the center lane/ WB left turn lane.
6. 116+00 to 119+50 - Install temporary surfacing where needed due to utility and storm sewer improvements or as directed by the engineer.

Phase 3B



**NOTE:**

CONSTRUCTION OF THE SW RADIUS (US 18 & SD 407) INTERSECTION MUST BE COMPLETED NO EARLIER THAN PHASE 5 IN ORDER TO MAINTAIN TRAFFIC THROUGH THE INTERSECTION.

**Phase 4**

1. Set up Phase 4 traffic control to close the center turn lane and move traffic to the new WB drive lane and existing EB outside drive lane.
2. Extend storm sewer lateral lines to a point beyond Phase 4 surfacing..
3. 101+22.65 Lt. & Rt. to 136+50 Lt. & Rt. Construct center lane surfacing with exception of curb & gutter island (Near Cheyenne Ave. SE).


Phase 4

# PHASING DETAILS (US HWY 18 & SD 407)

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	NH-CR-EM 0018(195)103 P 0407(00)01	C15	C39
Plotting Date: 05/24/2024			

Plot Scale - 1:1000



**NOTE:**

CONSTRUCTION OF THE SW RADIUS (US 18 & SD 407) INTERSECTION MUST BE COMPLETED NO EARLIER THAN PHASE 5 IN ORDER TO MAINTAIN TRAFFIC THROUGH THE INTERSECTION.

**Phase 5**

1. Set up traffic control to close the existing EB drive lane and move traffic to new WB drive lane and new center turn lane.
2. 101+22.65 Rt. to 132+48.69 Rt Complete remaining storm sewer improvements.
3. 101+22.65 Rt. to 136+50 Rt - Construct EB driving lane including right turn lane (Indian Health Road), curb & gutter, PCCP surfacing, sidewalk, driveway access and intersecting road improvements.
4. Complete intersection (US 18, SD 407 & Main Street) improvements including surfacing, curb & gutter radi, ADA improvements and traffic signal installation.
5. Complete surfacing installation in areas removed due to waterline utility work. (US 18, SD 407)
6. Construct curb & gutter island (Near Cheyenne Ave. SE).
7. Install all permanent pavement markings. (US 18)


PHASE 5

Plotted From - TRCU10208

File - ...SectionC04FC\_Phase-Detail.dgn

# PHASING DETAILS (US HWY 18)

Plot Scale - 1:1000




### NOTE:

CONSTRUCTION OF THE SW RADIUS (US 18 & SD 407) INTERSECTION MUST BE COMPLETED NO EARLIER THAN PHASE 5 IN ORDER TO MAINTAIN TRAFFIC THROUGH THE INTERSECTION.

PHASE 2 (100+00 - 136+50)

See Temporary Traffic Control Phasing Details 215+00 - 228+00 (US 18) & 210+00 - 215+00 (SD 407) for additional Phase 2 detail information.

Phase 3A



### NOTE:

CONSTRUCTION OF THE SW RADIUS (US 18 & SD 407) INTERSECTION MUST BE COMPLETED NO EARLIER THAN PHASE 5 IN ORDER TO MAINTAIN TRAFFIC THROUGH THE INTERSECTION.

### Phase 3A

1. Set up Phase 3A traffic control.
2. 220+00 to 228+50 - Install permanent pavement markings.
3. 101+22.65 to 103+87.65 - Remove existing surfacing to allow construction of the new center lane/ WB left turn lane.
4. 101+22.65 to 103+87.65 - Construct center lane/ WB left turn lane.
























Plotted From - TRCU10208

File - ...SectionC04FC\_Phase-Detail.dgn



# TRAFFIC CONTROL LEGEND

FOR BIDDING PURPOSES ONLY


①		LONGITUDINAL PEDESTRIAN BARRICADE	⑧		R4-7	⑩		R1-3P	⑩		R9-11		8" WHITE CROSSWALK (TEMP. PAVEMENT MARKING TAPE TYPE 1 TAPE)
②		TEMPORARY CURB RAMP	⑨		R1-1	⑪		R11-4	⑪		R9-11a		24" WHITE STOP BAR (TEMP. PVMT. MARKING TYPE 1 TAPE)
③		TEMPORARY SIDEWALK / TEMPORARY FLEXIBLE SIDEWALK	⑫		R11-2	⑬		R1-2	⑫		R9-8		CHANNELIZING DEVICE
④		TYPE 3 BARRICADE	⑭		R3-1	⑮		R3-2	⑬		W1-4		TUBULAR MARKER
⑤		W11-2G & W16-7P	⑯		R3-1	⑰		W20-3	⑭		W20-3		WORK AREA
⑥		W11-2G & W16-9P	⑱		R3-7R	⑲		R3-7R	⑮		R3-7R		TEMPORARY SURFACING
⑦		LONGITUDINAL PEDESTRIAN BARRIER	⑳		W1-6RT	㉑		TEMPORARY SURFACING	⑰		W1-6RT		TEMPORARY SURFACING
									㉒				PAVEMENT REMOVAL LIMIT

# TEMPORARY TRAFFIC CONTROL PLAN

FOR BIDDING PURPOSES ONLY

US HWY 18  
PHASE 1

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C18	TOTAL SHEETS C39
Plotting Date: 05/24/2024			



Plot Scale: 1"=40'

Plotted From: F:\cru110508



File: ...logla04\FCSectonC216-1.dgn

# TEMPORARY TRAFFIC CONTROL PLAN

US HWY 18  
PHASE 1

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C19	TOTAL SHEETS C39
Plotting Date: 05/24/2024			



# TEMPORARY TRAFFIC CONTROL PLAN


SD HWY 407  
PHASE 2

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C20	TOTAL SHEETS C39
Plotting Date: 05/24/2024			




INSTALL ORANGE TUBULAR MARKERS @ 25' SPACING (OVER EXISTING DOUBLE YELLOW) 200+00 to 209+75



INSTALL ORANGE TUBULAR MARKERS @ 25' SPACING (OVER EXISTING DOUBLE YELLOW) 200+00 to 209+75

REMOVE EXISTING PAVEMENT MARKING. INSTALL TUBULAR MARKERS (ORANGE AND WHITE) @ 25' SPACING WITH RPM'S (DOUBLE YELLOW AND WHITE) @ 5' SPACING 209+75 TO 214+75




**NOTE:**  
MIRROR TRAFFIC CONTROL TO COMPLETE WORK ON OPPOSITE SIDE OF THE STREET. (PHASE 6)

# TEMPORARY TRAFFIC CONTROL PLAN

US HWY 18  
PHASE 2

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C21	TOTAL SHEETS C39
Plotting Date: 05/24/2024			



**PHASE 2 NOTES:**

1. REMOVE TRAFFIC SIGNAL POLES, LUMINARES AND BASES.
2. REMOVE RIGHT TURN ISLAND ENTIRELY.
3. INSTALL TEMPORARY SURFACING.
4. INSTALL SIGNS AND TEMPORARY TYPE 1 TAPE FOR "ALL-WAY" STOP.
5. INSTALL TEMP. PAVEMNT MARKING TAPE TYPE 1 FOR STOP BARS AND CROSSWALKS IF NEEDED. EXISTING GROOVING FOR CROSSWALKS AND STOP BARS SHOULD BE USED IF FIELD CONDITIONS ALLOW.

INSTALL ORANGE TUBULAR MARKERS @ 25' SPACING WITH DOUBLE YELLOW RPM'S @ 5' SPACING (TEMP. CENTERLINE)

INSTALL WHITE TUBULAR MARKERS @ 25' SPACING (TEMP. EDGELINE)

INSTALL ORANGE TUBULAR MARKERS WITH 4" DOUBLE YELLOW TEMPORARY PAVEMENT MARKING PAINT AT 11' OFFSET FROM EXISTING EDGE OF ASPHALT. (TYPICAL) 101+22 TO 136+50  
SEE PHASE 3B TEMPORARY TRAFFIC CONTROL PLAN SHEETS FOR ADDITIONAL INSTALLATION INFORMATION.

BEGIN ORANGE TUBULAR MARKERS @ 25' SPACING WITH 4" DOUBLE YELLOW TEMPORARY PAVEMENT MARKING PAINT. 100+75, 11.3' RT

216+00 - 226+50 RT. CLOSE SIDEWALK AS NEEDED PER STD. PLATE 634.33 & 634.34

ALTERNATE PEDESTIAN CROSSING ACCESS AT INTERSECTION

**NOTE:**  
EXISTING PAVEMENT MARKING REMOVED WITH PHASE 1 WORK. 215+50 TO 228+00

Plot Scale: 1"=40'

Plotted From: T:\R01110308

File: \\log\pav\FC\Station\0218-2.dgn

# TEMPORARY TRAFFIC CONTROL PLAN



US HWY 18  
PHASE 2

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C22	TOTAL SHEETS C39
Plotting Date: 05/24/2024			



## PINE RIDGE



**NOTE:**  
EXISTING PAVEMENT MARKING REMOVED WITH PHASE 1 WORK. 215+50 TO 228+00

INSTALL WHITE TUBULAR MARKERS @ 25' SPACING WITH WHITE RPM'S @ 5' SPACING. (TEMP. EDGELINE)

INSTALL ORANGE TUBULAR MARKERS @ 25' SPACING WITH DOUBLE YELLOW RPM'S @ 5' SPACING. (TEMP. CENTERLINE)




# TEMPORARY TRAFFIC CONTROL PLAN

US HWY 18  
PHASE 2

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C23	TOTAL SHEETS C39
Plotting Date: 05/24/2024			



INSTALL ORANGE TUBULAR MARKERS WITH 4" DOUBLE YELLOW TEMPORARY PAVEMENT MARKING PAINT AT 11' OFFSET FROM EXISTING EDGE OF ASPHALT. (TYPICAL) 101+22 TO 136+50  
SEE PHASE 3B TEMPORARY TRAFFIC CONTROL PLAN SHEETS FOR ADDITIONAL INSTALLATION INFORMATION.

BEGIN ORANGE TUBULAR MARKERS @ 25' SPACING WITH 4" DOUBLE YELLOW TEMPORARY PAVEMENT MARKING PAINT. 100+75, 11.3' RT

**PHASE 2 NOTES:**

1. REMOVE TRAFFIC SIGNAL POLES, LUMINAIRES AND BASES.
2. REMOVE RIGHT TURN ISLAND ENTIRELY.
3. INSTALL TEMPORARY SURFACING.
4. INSTALL TEMP. PAVEMENT MARKING TAPE TYPE 1 FOR STOP BARS AND CROSSWALKS IF NEEDED. EXISTING GROOVING FOR CROSSWALKS AND STOP BARS SHOULD BE USED IF FIELD CONDITIONS ALLOW.
5. REMOVE EXISTING PAVEMENT MARKING THAT CONFLICT WITH TRAFFIC CONTROL AND TEMPORARY PAVEMENT MARKING. (100+50 TO 140+00)

Plot Scale: 1"=40'

Plotted From: TRCU10208


SEE PHASE 3B SHEETS

# TEMPORARY TRAFFIC CONTROL PLAN


FOR BIDDING PURPOSES ONLY

US HWY 18  
PHASE 3A

PINE RIDGE



- PHASE 3 NOTES:**
1. REMOVE EXISTING PAVEMENT MARKING THAT CONFLICT WITH TRAFFIC CONTROL AND TEMPORARY PAVEMENT MARKING. (100+50 TO 140+00)
  2. ALTERNATE LOCATIONS OF TPAR AS NEEDED TO MAINTAIN PEDESTRIAN ACCESS AS WORK ACTIVITIES EVOLVE. (TYPICAL ALL LOCATIONS)



**NOTE:**  
EXISTING PAVEMENT MARKING  
REMOVED WITH PHASE 1 WORK.  
215+50 TO 228+00




STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C25	TOTAL SHEETS C39
-----------------------	--	--------------	---------------------


# TEMPORARY TRAFFIC CONTROL PLAN

US HWY 18  
PHASE 3B

FOR BIDDING PURPOSES ONLY



- PHASE 3 NOTES:**
1. REMOVE EXISTING PAVEMENT MARKING THAT CONFLICT WITH TRAFFIC CONTROL AND TEMPORARY PAVEMENT MARKING. (100+50 TO 140+00)
  2. ALTERNATE LOCATIONS OF TPAR AS NEEDED TO MAINTAIN PEDESTRIAN ACCESS AS WORK ACTIVITIES EVOLVE. (TYPICAL ALL LOCATIONS)



**NOTE:**  
EXISTING PAVEMENT MARKING REMOVED WITH PHASE 1 WORK. 215+50 TO 228+00

Printed From: 1:40

Printed From: 1:40


File: \\log\p\c\3\stetm\c\100-3B.dgn

# TEMPORARY TRAFFIC CONTROL PLAN

US HWY 18  
PHASE 3B

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C26	TOTAL SHEETS C39
Plotting Date: 05/24/2024			



**PINE RIDGE**

ORANGE TUBULAR MARKERS  
@ 25' SPACING WITH 4" DOUBLE YELLOW  
TEMPORARY PAVEMENT MARKING PAINT.  
101+22 TO 138+50

USE CUSHION SALVAGED TO  
FACILITATE CHANELIZING DEVICE  
PLACEMENT WHERE NEEDED. (TYP.)


- PHASE 3 NOTES:**
1. REMOVE EXISTING PAVEMENT MARKING THAT CONFLICT WITH TRAFFIC CONTROL AND TEMPORARY PAVEMENT MARKING. (100+50 TO 140+00)
  2. ALTERNATE LOCATIONS OF TPAR AS NEEDED TO MAINTAIN PEDESTRIAN ACCESS AS WORK ACTIVITIES EVOLVE. (TYPICAL ALL LOCATIONS)

Plotted From: TRCU10208  
 Plot Scale: 1:40  
 File: ...logtail\FCI\SectionC1106-3B.dgn

# TEMPORARY TRAFFIC CONTROL PLAN

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C27	TOTAL SHEETS C39
Plotting Date: 05/24/2024			



ORANGE TUBULAR MARKERS @ 25' SPACING WITH 4" DOUBLE YELLOW TEMPORARY PAVEMENT MARKING PAINT. 101+22 TO 138+50

- PHASE 3 NOTES:**
1. REMOVE EXISTING PAVEMENT MARKING THAT CONFLICT WITH TRAFFIC CONTROL AND TEMPORARY PAVEMENT MARKING. (100+50 TO 140+00)
  2. ALTERNATE LOCATIONS OF TPAR AS NEEDED TO MAINTAIN PEDESTRIAN ACCESS AS WORK ACTIVITIES EVOLVE. (TYPICAL ALL LOCATIONS)

Plot Scale: 1"=40' Plot Scale: 1"=40' Plot Scale: 1"=40' Plot Scale: 1"=40'

File: ...:\Logba\FG\SectionC\112-3B.dgn File: ...:\Logba\FG\SectionC\112-3B.dgn

# TEMPORARY TRAFFIC CONTROL PLAN


US HWY 18  
PHASE 3B

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C28	TOTAL SHEETS C39
Plotting Date: 05/24/2024			



PINE RIDGE



- PHASE 3 NOTES:**
1. REMOVE EXISTING PAVEMENT MARKING THAT CONFLICT WITH TRAFFIC CONTROL AND TEMPORARY PAVEMENT MARKING. (100+50 TO 140+00)
  2. ALTERNATE LOCATIONS OF TPAR AS NEEDED TO MAINTAIN PEDESTRIAN ACCESS AS WORK ACTIVITIES EVOLVE. (TYPICAL ALL LOCATIONS)

Plot Scale: 1"=40'

Plotted From: TRCU10208

File: ...logtail\FCS\Section\C118-3B.dgn


# TEMPORARY TRAFFIC CONTROL PLAN

US HWY 18  
PHASE 3B

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C29	TOTAL SHEETS C39
Plotting Date: 05/24/2024			

1:40  
Plotted From: TRCU10208



- PHASE 3 NOTES:**
1. REMOVE EXISTING PAVEMENT MARKING THAT CONFLICT WITH TRAFFIC CONTROL AND TEMPORARY PAVEMENT MARKING. (100+50 TO 140+00)
  2. ALTERNATE LOCATIONS OF TPAR AS NEEDED TO MAINTAIN PEDESTRIAN ACCESS AS WORK ACTIVITIES EVOLVE. (TYPICAL ALL LOCATIONS)


# TEMPORARY TRAFFIC CONTROL PLAN

US HWY 18  
PHASE 3B

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C30	TOTAL SHEETS C39
Plotting Date: 05/24/2024			

Plot Scale: 1"=40'



- PHASE 3 NOTES:**
1. REMOVE EXISTING PAVEMENT MARKING THAT CONFLICT WITH TRAFFIC CONTROL AND TEMPORARY PAVEMENT MARKING. (100+50 TO 140+00)
  2. ALTERNATE LOCATIONS OF TPAR AS NEEDED TO MAINTAIN PEDESTRIAN ACCESS AS WORK ACTIVITIES EVOLVE. (TYPICAL ALL LOCATIONS)

IF THE CONTRACTOR ELECTS TO BUILD INDIAN HEALTH ROAD CONCURRENTLY WITH PHASE 3B, THE SOUTHEAST RADIUS & ADA IMPROVEMENTS MUST BE COMPLETED WITH PHASE 5.

Plotted From: TRCU110908

File: \\logdata\FCS\stamm\CT1109-3B.dgn


# TEMPORARY TRAFFIC CONTROL PLAN

US HWY 18  
PHASE 3B

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT NH-CR-EM 0018(195)103 P.0407(00)01	SHEET C31	TOTAL SHEETS C39
Plotting Date: 05/24/2024			







Plot Scale - 1:40



- PHASE 3 NOTES:**
1. REMOVE EXISTING PAVEMENT MARKING THAT CONFLICT WITH TRAFFIC CONTROL AND TEMPORARY PAVEMENT MARKING. (100+50 TO 140+00)
  2. ALTERNATE LOCATIONS OF TPAR AS NEEDED TO MAINTAIN PEDESTRIAN ACCESS AS WORK ACTIVITIES EVOLVE. (TYPICAL ALL LOCATIONS)

Plotted From - TRCU10208

File - ...logia04FC\SectionC\136-3B.dgn



**GENERAL NOTES:**

The detailed drawings are for illustrative purpose and depicts the current version of the F shape concrete barrier. If new movable concrete barriers are requested on a project, they will be constructed according to the F shape movable concrete barrier details on standard plate 628.10.

Each movable concrete barrier section weighs 5030 ± pounds.

Each movable concrete barrier section is detailed to provide end "A" to end "B" connection by insertion of a pin through steel loops.

The Jersey shape or any version of the F shape traffic control movable concrete barriers may be used on a project, however, only the same type or version will be used for each run of barriers.

Movable concrete barrier sections will be placed to provide uniform bearing of the sections with the paved surface as approved by the Engineer.

Movable concrete barrier sections will never be moved or lifted using the end loops.

Movable concrete barrier sections that have been damaged will not be used. Barrier sections are considered damaged if the loops are end welded onto existing damaged loops, loops are fractured, or there is exposed rebar from fractured concrete.

All cost for transporting the barriers from the specified location to the project site, installing, and returning the barriers to the specified location will be incidental to the contract unit price per each for "Traffic Control Movable Concrete Barrier".

If the concrete barriers need to be moved and reset on the project, requiring the barriers to be transported by truck, all cost for removing, transporting, and resetting the barriers will be incidental to the contract unit price per each for "Remove and Reset Traffic Control Movable Concrete Barrier". All cost for small shifts in alignment of the barriers, not requiring the barriers to be transported by truck, will be incidental to various contract items.




September 14, 2018

September 14, 2018

Published Date: 2025	S D D O T	TRAFFIC CONTROL MOVABLE CONCRETE BARRIERS (F SHAPE INTERIOR SECTION)	PLATE NUMBER 628.01
			Sheet 1 of 2


Published Date: 2025	S D D O T	TRAFFIC CONTROL MOVABLE CONCRETE BARRIERS (F SHAPE INTERIOR SECTION)	PLATE NUMBER 628.01
			Sheet 2 of 2





September 14, 2018

Published Date: 2025	S D D O T	TRAFFIC CONTROL MOVABLE CONCRETE BARRIERS (F SHAPE END SECTION)	PLATE NUMBER 628.02
			Sheet 1 of 2



**GENERAL NOTES:**

The detailed drawings are for illustrative purpose and depicts the current version of the F shape concrete barrier end section. If new concrete barrier end sections are requested on a project, they will be constructed according to the F shape movable concrete barrier end section details on standard plate 628.11.

Each movable concrete barrier end section weighs 2450 ± pounds.

Each movable concrete barrier end section is detailed to provide end "A" to end "B" connection by insertion of a pin through steel loops.

The Jersey shape or any version of the F shape traffic control movable concrete barriers may be used on a project, however, only the same type or version will be used for each run of barriers.

Movable concrete barrier sections will be placed to provide uniform bearing of the sections with the paved surface as approved by the Engineer.

Movable concrete barrier end sections will never be moved or lifted using the end loops.

Movable concrete barrier end sections that have been damaged will not be used. Barrier sections are considered damaged if the loops are end welded onto existing damaged loops, loops are fractured, or there is exposed rebar from fractured concrete.


All cost for transporting the barriers from the specified location to the project site, installing, and returning the barriers to the specified location will be incidental to the contract unit price per each for "Traffic Control Movable Concrete Barrier".

If the concrete barriers need to be moved and reset on the project, requiring the barriers to be transported by truck, all cost for removing, transporting, and resetting the barriers will be incidental to the contract unit price per each for "Remove and Reset Traffic Control Movable Concrete Barrier". All cost for small shifts in alignment of the barriers, not requiring the barriers to be transported by truck, will be incidental to various contract items.

September 14, 2018


Published Date: 2025	S D D O T	TRAFFIC CONTROL MOVABLE CONCRETE BARRIERS (F SHAPE END SECTION)	PLATE NUMBER 628.02
			Sheet 2 of 2

Plot Scale - 1:200



January 22, 2021

<b>S D D O T</b>	<b>WORK ON SHOULDERS</b>	PLATE NUMBER <b>634.03</b>
	Published Date: 2025	Sheet 1 of 1




January 22, 2021

<b>S D D O T</b>	<b>MOBILE OPERATIONS ON MULTI-LANE HIGHWAYS</b>	PLATE NUMBER <b>634.08</b>
	Published Date: 2025	Sheet 1 of 1

Plotted From - TRCU10208

File - ...SectionC\StdPlates.dgn

Plot Scale - 1:200



Posted Speed Prior to Work (M.P.H.)	Spacing of Advance Warning Signs (Feet) (A)
0 - 30	200
35 - 40	350
45 - 50	500
55	750
60 - 65	1000

Flagger

END ROAD WORK  
G20-2  
(Optional)

Posted Speed Prior to Work (M.P.H.)	Length of Longitudinal Buffer Space (Feet)
20	115
25	155
30	200
35	250
40	305
45	360
50	425
55	495
60	570
65	645

Buffer space dependent on work site limitations.


Conditions represented are for work that requires closings during daytime hours only.

This application is intended for a planned temporary closing not to exceed 15 to 20 minutes.

END ROAD WORK  
G20-2  
(Optional)

January 22, 2021

<b>S D D O T</b>	<b>TEMPORARY ROAD WORK</b>	PLATE NUMBER <b>634.30</b>
	Published Date: 2025	Sheet 1 of 1



Channelizing Device  
Longitudinal Pedestrian Barricade

Curb parking will be prohibited for at least 50 feet in advance of midblock crosswalk.

Pedestrian traffic signal displays controlling closed crosswalks should be covered or deactivated.

Only the traffic control devices controlling pedestrian flows are shown. Other devices may be needed to control traffic on the streets. Use lane closure signing or ROAD NARROWS signs as needed.

Street lighting should be considered.

For nighttime closures, Type A flashing warning lights may be used on barricades supporting signs and closing sidewalks.


The channelizing devices will be drums or type 2 barricades if traffic control must remain overnight.

January 22, 2021


<b>S D D O T</b>	<b>SIDEWALK CLOSURES AND PEDESTRIAN DETOURS</b>	PLATE NUMBER <b>634.33</b>
	Published Date: 2025	Sheet 1 of 1

Plotted From - TRCU10208

File - ... \SectionC\StdPlates.dgn



Published Date: 2025	S D D O T	PEDESTRIAN DETOUR AND PEDESTRIAN DIVERSION	PLATE NUMBER 634.34
			Sheet 1 of 1




Published Date: 2025	S D D O T	HALF ROAD CLOSURE ON MULTILANE HIGHWAY	PLATE NUMBER 634.46
			Sheet 1 of 1

Plot Scale - 1:200

Plotted From - TRCU10208

File - ...SectionC:StdPlates.dgn

Plot Scale - 1:200




Urban areas and intersecting streets may limit sign spacing.  
The length of A and L may be adjusted to fit field conditions.  
The channelizing devices will be 42" cones or drums.

January 22, 2021

<b>S D D O T</b>	<b>3-LANE, CENTER LANE CLOSED</b>	PLATE NUMBER <b>634.52</b>
		Sheet 1 of 1

Published Date: 2025



Urban areas and intersecting streets may limit sign spacing.  
The length of A and L may be adjusted to fit field conditions.  
The channelizing devices will be 42" cones or drums.

January 22, 2021


<b>S D D O T</b>	<b>3-LANE, CENTER LANE CLOSED</b>	PLATE NUMBER <b>634.52</b>
		Sheet 1 of 1

Published Date: 2025

Plotted From - TRCU10208


File - ...SectionCStdPlates.dgn

Plot Scale - 1:200



January 22, 2021

Published Date: 2025	S D D O T	3-LANE, OUTSIDE LANE CLOSED	PLATE NUMBER 634.53
			Sheet 1 of 1





January 22, 2021

Published Date: 2025	S D D O T	CRASHWORTHY SIGN SUPPORTS (Typical Construction Signing)	PLATE NUMBER 634.85
			Sheet 1 of 1

Plotted From - TRCU10208

File - ...SectionC:StdPlates.dgn

Plot Scale - 1:200



**GENERAL NOTES:**

The top of anchor posts and slip bases WILL NOT extend above a 60" chord line within a 120" diameter circle around the post with ends 4" above the ground.

At locations where there is curb and gutter adjacent to the breakaway sign support, the stub height will be a maximum of 4" above the ground line at the localized area adjacent to the breakaway support stub.

The 4" stub height clearance is not necessary for U-channel lap splices where the support is designed to yield (bend) at the base.

January 22, 2021

<i>Published Date: 2025</i>	<b>S D D O T</b>	<b>BREAKAWAY SUPPORT STUB CLEARANCE</b>	PLATE NUMBER <b>634.99</b>
			Sheet 1 of 1

Plotted From - TRCU10208

File - ...SectionC\StdPlates.dgn