

# SECTION D: EROSION AND SEDIMENT CONTROL PLANS

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PT 0025(89)149	D1	D32
Plotting Date: 5-22-2025		BAI JOB # 23190-12	


## INDEX OF SHEETS

D1	General Layout with Index
D2-D9	General Notes
D10-D27	Erosion Control Plan Sheets
D28-D32	Standard Plates



END P-PT 0025(89)149  
END GRADING AND INTERIM  
SURFACING  
Station 476+13.02

BEGIN P-PT 0025(89)149  
BEGIN GRADING AND INTERIM  
SURFACING  
Station 0+85.92



SECTION D ESTIMATE OF QUANTITIES

BID ITEM NUMBER	ITEM	QUANTITY	UNIT
110E1690	Remove Sediment	7.5	CuYd
110E1700	Remove Silt Fence	3,142	Ft
230E0010	Placing Topsoil	55,337	CuYd
730E0100	Cover Crop Seeding	50.0	Bu
730E0212	Type G Permanent Seed Mixture	2,439	Lb
731E0200	Fertilizing	70.40	Ton
732E0100	Mulching	250.0	Ton
734E0103	Type 3 Erosion Control Blanket	3,815	SqYd
734E0154	12" Diameter Erosion Control Wattle	3,250	Ft
734E0165	Remove and Reset Erosion Control Wattle	813	Ft
734E0325	Surface Roughening	4.1	Acre
734E0510	Shaping for Erosion Control Blanket	2,146	Ft
734E0602	Low Flow Silt Fence	8,328	Ft
734E0604	High Flow Silt Fence	3,922	Ft
734E0610	Mucking Silt Fence	873	CuYd
734E0620	Repair Silt Fence	3,142	Ft
734E0630	Floating Silt Curtain	9,350	Ft
734E0635	Remove and Reset Floating Silt Curtain	2,338	Ft
900E1320	Construction Entrance	2	Each

PLACING TOPSOIL

The thickness will be approximately 4 inches within the right-of-way and 6 inches on temporary easements. The topsoil thickness for the option borrow pits will be as stated on the option borrow pit sheets.

The estimated amount of topsoil to be placed is as follows:

Station	to	Station	Topsoil (CuYd)
0+86 (BEGIN)		30+00	2,775
30+00		60+00	3,630
60+00		90+00	4,167
90+00		120+00	3,115
120+00		150+00	3,279
150+00		180+00	2,809
180+00		210+00	476
210+00		240+00	5,725
240+00		270+00	5,119
270+00		300+00	3,567
300+00		330+00	4,716
330+00		360+00	2,886
360+00		390+00	3,226
390+00		420+00	4,038
420+00		450+00	3,056
450+00		476+14 (END)	2,054
6+50 (BEGIN)		21+00 (END) (xr317)	699
Total:			55,337

MYCORRHIZAL INOCULUM

Mycorrhizal inoculum will consist of mycorrhizal fungi spores and mycorrhizal fungi-infected root fragments in a solid carrier. The carrier may include organic materials, calcinated clay, or other materials consistent with application and good plant growth. The supplier will provide certification of the fungal species claimed and the live propagule count. The inoculum will include a minimum 25% the fungal species *Rhizophagus intraradices*. The remaining 75% may include other endomycorrhizal fungal species.

All seed will be inoculated by the seed supplier with a minimum of 100,000 live propagules of mycorrhizal fungi per acre. All costs of inoculating the seed will be incidental to the contract unit price per pound for the corresponding permanent seed mixture.

The Mycorrhizal Inoculum provided will be from the approved product list. The approved product list may be viewed at the following internet site:

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

FERTILIZING

The Contractor will apply an all-natural slow release fertilizer prior to seeding or placing sod. The all-natural fertilizer will have a minimum guaranteed analysis of 4-4-4 and be USDA Certified BioBased. It should provide a minimum of 4% (N) nitrogen with a minimum water insoluble nitrogen (WIN) fraction of 2.07%, a minimum of 4% (P2O5) available phosphate, a minimum of 4% (K2O) soluble potash, and a maximum carbon to nitrogen ratio (C:N ratio) of 5:1. The all-natural fertilizer will be free of weed-seed and pathogens accomplished through thermophilic composting, and not mechanical or chemical sterilization, to assure presence of beneficial soil microbiology. The fertilizer will have a near neutral pH, a low salt index, a low biological oxygen demand, contain organic humic and fulvic acids, and have high aerobic organism counts. The fertilizer will also be stable, free of bad odors, and be unattractive as a food source for animals. It should also be in a granular form that is easily spread.

The fertilizer will be applied at a rate of 1,500 pounds per acre in accordance with the manufacturer's recommended method of application.

The Fertilizer provided will be from the approved product list. The approved product list may be viewed at the following internet site:

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

COVER CROP SEEDING

Cover crop seeding may be used on this project as a temporary erosion control measure. The actual limits and use of cover crop seeding will be determined by the Engineer during construction.

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PT 0025(89)149	D2	D32

REVISED 08-19-2025 NJF

PERMANENT SEEDING

The areas to be seeded consist of all newly graded areas within the project limits except for the top of roadways and temporary easements under cultivation.

Type G Permanent Seed Mixture will consist of the following:

Grass Species	Variety	Pure Live Seed (PLS) (Pounds/Acre)
Western Wheatgrass	Arriba, Flintlock, Rodan, Rosana, Walsh	7
Switchgrass	Dacotah, Forestburg, Nebraska 28, Pathfinder, Summer, Sunburst, Trailblazer	3
Indiangrass	Holt, Tomahawk, Chief, Nebraska 54	3
Big Bluestem	Bison, Bonilla, Champ, Sunnyview, Rountree, Bonanza	3
Oats or Spring Wheat: April through May; Winter Wheat: August through November		10
Total:		26

SURFACE ROUGHENING

Surface roughening will be done after topsoil placement and before permanent seeding, fertilizing, and mulching applications. Refer to Standard Plate 734.25 for details.

TABLE OF SURFACE ROUGHENING

Station	Location	Area (Acre)
212+25 to 216+00 L	Inslope	0.1
212+25 to 216+00 R	Inslope	0.1
244+50 to 253+00 L	Inslope	0.45
244+00 to 252+75 R	Inslope	0.7
291+25 to 298+25 L	Inslope	0.35
291+25 to 299+00 R	Inslope	0.5
313+00 to 317+00 L	Inslope	0.2
313+00 to 317+00 R	Inslope	0.4
318+00 to 320+00 L	Inslope	0.1
404+50 to 410+50 L	Inslope	0.4
404+50 to 410+50 R	Inslope	0.4
Additional Quantity:		0.4
Total:		4.1



**MULCHING (GRASS HAY OR STRAW) FOR TEMPORARY STABILIZATION**

A quantity of 250 tons of Grass Hay or Straw Mulch has been added to the Estimate of Quantities for temporary erosion control on areas determined by the Engineer during construction.

If the Contractor uses a no-till drill, mulch may be applied prior to seeding and the mulch can then be punched into the soil by the no-till drill. If the Contractor uses this process, the no-till drill seeding will be completed immediately following the mulch application and the mulch will be punched into the soil at a 3-inch depth.

**EROSION CONTROL WATTLE**

Erosion control wattles for restraining the flow of runoff and sediment will be installed at locations noted in the table and at locations determined by the Engineer during construction. Refer to Standard Plate 734.06 for details.

The Contractor will provide certification that the erosion control wattles do not contain noxious weed seeds.

Erosion control wattles will remain on the project to decompose.

The erosion control wattle provided will be from the approved product list. The approved product list for erosion control wattle may be viewed at the following internet site:

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

**TABLE OF EROSION CONTROL WATTLE**

Station	Location	Diameter (Inch)	Quantity (Ft)
28+00	L Ditch Bottom	12	50
29+50	L Ditch Bottom	12	50
31+00	L Ditch Bottom	12	50
82+50	R Ditch Bottom	12	50
84+00	R Ditch Bottom	12	50
85+50	R Ditch Bottom	12	50
213+50	L Ditch Bottom	12	50
214+50	L Ditch Bottom	12	50
224+00	L Ditch Bottom	12	50
225+50	L Ditch Bottom	12	50
227+00	L Ditch Bottom	12	50
222+00	R Ditch Bottom	12	50
223+00	R Ditch Bottom	12	50
224+00	R Ditch Bottom	12	50
225+00	R Ditch Bottom	12	50
226+00	R Ditch Bottom	12	50
227+00	R Ditch Bottom	12	50
239+00	R Ditch Bottom	12	50
240+00	R Ditch Bottom	12	50
241+00	R Ditch Bottom	12	50
242+00	R Ditch Bottom	12	50
243+00	R Ditch Bottom	12	50
240+00	L Ditch Bottom	12	50

241+00	L	Ditch Bottom	12	50
242+00	L	Ditch Bottom	12	50
243+00	L	Ditch Bottom	12	50
244+00	L	Ditch Bottom	12	50
252+00	R	Ditch Bottom	12	50
254+00	R	Ditch Bottom	12	50
256+00	L	Ditch Bottom	12	50
257+00	L	Ditch Bottom	12	50
258+00	L	Ditch Bottom	12	50
259+00	L	Ditch Bottom	12	50
260+00	L	Ditch Bottom	12	50
261+00	L	Ditch Bottom	12	50
262+00	L	Ditch Bottom	12	50
263+00	L	Ditch Bottom	12	50
256+00	R	Ditch Bottom	12	50
257+00	R	Ditch Bottom	12	50
258+00	R	Ditch Bottom	12	50
259+00	R	Ditch Bottom	12	50
260+00	R	Ditch Bottom	12	50
261+00	R	Ditch Bottom	12	50
262+00	R	Ditch Bottom	12	50
263+00	R	Ditch Bottom	12	50
264+00	R	Ditch Bottom	12	50
273+50	L	Ditch Bottom	12	50
275+00	L	Ditch Bottom	12	50
276+50	L	Ditch Bottom	12	50
278+00	L	Ditch Bottom	12	50
273+50	R	Ditch Bottom	12	50
275+00	R	Ditch Bottom	12	50
276+50	R	Ditch Bottom	12	50
279+00	R	Ditch Bottom	12	50
289+50	L	Ditch Bottom	12	50
292+00	L	Ditch Bottom	12	50
293+50	L	Ditch Bottom	12	50
294+50	L	Ditch Bottom	12	50
308+50	L	Ditch Bottom	12	50
310+00	L	Ditch Bottom	12	50
402+00	L	Ditch Bottom	12	50
403+50	L	Ditch Bottom	12	50
405+00	L	Ditch Bottom	12	50
437+50	L	Ditch Bottom	12	50
439+00	L	Ditch Bottom	12	50
Total:				3250

FOR BIDDING PURPOSES ONLY

**LOW FLOW SILT FENCE**

The low flow silt fence fabric provided will be from the approved product list. The approved product list for low flow silt fence may be viewed at the following internet site:

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

Low flow silt fence will be placed at the locations noted in the table and at locations that will minimize siltation of adjacent streams, lakes, dams, or drainage areas as determined by the Engineer during construction. Refer to Standard Plate 734.04 for details.

An additional quantity of Low Flow Silt Fence has been added to the Estimate of Quantities for temporary sediment control.

**TABLE OF LOW FLOW SILT FENCE**

Station	Location	Quantity (Ft)
50+50 to 53+75	L Perimeter	299
88+00 to 91+00	L Perimeter	301
97+00 to 105+00	L Perimeter	753
118+00 to 121+00	L Perimeter	285
182+00 to 184+00	L Perimeter	200
214+50 to 218+75	R Perimeter	440
244+00 to 251+25	R Perimeter	740
253+00 to 256+00	L Perimeter	286
278+50 to 283+00	L Perimeter	440
283+00 to 290+00	R Perimeter	710
294+00 to 300+50	R Perimeter	638
342+00 to 348+00	R Perimeter	570
375+00 to 380+00	R Perimeter	466
391+00 to 397+00	R Perimeter	595
406+00 to 409+75	L Perimeter	348
406+00 to 409+00	R Perimeter	289
417+00 to 422+00	L Perimeter	478
Additional Quantity:		490
Total:		8328





**HIGH FLOW SILT FENCE**

The high flow silt fence fabric provided will be from the approved product list. The approved product list for high flow silt fence may be viewed at the following internet site:

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

High flow silt fence will be placed at the locations noted in the table and at locations that will minimize siltation of adjacent streams, lakes, dams, or drainage areas as determined by the Engineer during construction. Refer to Standard Plate 734.05 for details.

An additional quantity of high flow silt fence has been added to the Estimate of Quantities for temporary sediment control.

**TABLE OF HIGH FLOW SILT FENCE**

Station	Location	Quantity (Ft)
1+05 R	Across ditch at Inlet end of pipe (30 Ft each side)	60
8+76-49' R	Inlet End of Pipe	18
8+77-49' L	Inlet End of Pipe	18
19+26 L/R	Inlet and Outlet ends of pipe (100 Ft each end)	200
42+48 L/R	Inlet and Outlet ends of pipe (60 Ft each end)	120
45+50-53' L	Inlet End of Pipe	18
45+50-52' R	Inlet End of Pipe	18
51+42 L/R	Inlet and Outlet ends of pipe (100 Ft each end)	200
54+11-49' R	Inlet End of Pipe	18
54+11-49' R	Inlet End of Pipe	18
58+53 R	Inlet End of Pipe	18
70+50 R	Inlet End of Pipe	18
80+36-56' L	Inlet End of Pipe	18
81+68 L/R	Inlet and Outlet ends of pipe (60 Ft each end)	120
103+49 R	Across ditch at Inlet end of pipe (30 Ft each side)	60
110+49 L	Inlet End of Pipe	18
119+88 R	Inlet End of Pipe	18
133+47-49' L	Inlet End of Pipe	18
133+47-49' R	Inlet End of Pipe	18
158+20 L/R	Inlet and Outlet ends of pipe (100 Ft each end)	200
159+43-49' L	Inlet End of Pipe	18
170+45 L	Inlet End of Pipe	18
177+45 R	Across ditch at Inlet end of pipe (30 Ft each side)	60
186+16-49' R	Inlet End of Pipe	18
202+01 L/R	Inlet and Outlet ends of pipe (100 Ft each end)	200
212+21-155' L	Inlet End of Pipe	18
212+21-79' R	Inlet End of Pipe	18
221+50 L	Across ditch at Inlet end of pipe (30 Ft each side)	60
229+41 L	Inlet End of Pipe	18
230+44-45' R	Inlet End of Pipe	18
238+41-49' L	Inlet End of Pipe	18
238+41-49' R	Inlet End of Pipe	18
243+62 L	Inlet End of Pipe	18
247+81 L	Inlet End of Pipe	18
251+36 L	Inlet End of Pipe	18

253+00-62' R	Inlet End of Pipe	18
257+36 R	Across ditch at Inlet end of pipe (30 Ft each side)	60
265+36 R	Across ditch at Inlet end of pipe (30 Ft each side)	60
278+32 R	Inlet End of Pipe	18
285+32 L/R	Inlet and Outlet ends of pipe (60 Ft each end)	120
291+05-59' L	Inlet End of Pipe	18
291+05-65' R	Inlet End of Pipe	18
296+33 L	Inlet End of Pipe	18
311+31 L	Inlet End of Pipe	18
316+25 L	Across ditch at Inlet end of pipe (30 Ft each side)	60
319+00 L	Across ditch at Inlet end of pipe (30 Ft each side)	60
335+00-46' R	Inlet End of Pipe	18
342+21 L/R	Inlet and Outlet ends of pipe (100 Ft each end)	200
358+68 R	Inlet End of Pipe	18
360+56-68' L	Inlet End of Pipe	18
378+31 L	Across ditch at Inlet end of pipe (30 Ft each side)	60
384+76 L/R	Inlet and Outlet ends of pipe (100 Ft each end)	200
395+27 L	Inlet End of Pipe	18
407+06 L/R	Inlet and Outlet ends of pipe (100 Ft each end)	200
423+62-49' L	Across ditch at Inlet end of pipe (30 Ft each side)	60
423+62-49' R	Inlet End of Pipe	18
424+84 L	Across ditch at Inlet end of pipe (30 Ft each side)	60
436+40-49' L	Across ditch at Inlet end of pipe (30 Ft each side)	60
436+40-49' R	Inlet End of Pipe	18
441+00-47' L	Inlet End of Pipe	18
448+23 L/R	Across ditch at Inlet end of pipe (60 Ft each end)	120
456+27 L/R	Inlet and Outlet ends of pipe (100 Ft each end)	200
463+06-49' L	Inlet End of Pipe	18
475+70 L	Across ditch at Inlet end of pipe (30 Ft each side)	60
Additional Quantity:		360
Total:		3922

**FOR BIDDING PURPOSES ONLY**

**FLOATING SILT CURTAIN**

Floating silt curtains will be installed at locations noted in the table and at locations determined by the Engineer during construction.

The Contractor will determine the water depth and other waterway characteristics such as stream flow velocity and seek technical advice from the manufacturer before ordering the floating silt curtain so that the floating silt curtain installed is the correct type for the individual sites.

The Contractor will install the floating silt curtain in accordance with the manufacturer's installation instructions or as directed by the Engineer.

The Contractor will maintain the floating silt curtains for the duration of the project to ensure continuous protection of the waterway.

The Floating Silt Curtain provided will be from the approved product list. The approved product list may be viewed at the following internet site:

<http://apps.sd.gov/HC60ApprovedProducts/main.aspx>

**TABLE OF FLOATING SILT CURTAIN**

Station	Location	Quantity (Ft)
147+00 to 161+00 R	Protect Lake	1400
149+00 to 159+00 L	Protect Lake	1000
184+00 to 212+00 L	Protect Lake	2800
186+50 to 211+50 R	Protect Lake	2500
318+00 to 326+00 R	Protect Lake	800
15+50 to 21+00 L (xr317)	Protect Lake	550
18+00 to 21+00 R (xr317)	Protect Lake	300
Total:		9350





EROSION CONTROL BLANKET

Erosion control blanket will be installed 16 feet wide at the locations noted in the table and at locations determined by the Engineer during construction.

The erosion control blanket provided will be from the approved product list. The approved product list for erosion control blanket may be viewed at the following internet site:

http://apps.sd.gov/HC60ApprovedProducts/main.aspx

An additional quantity of Type 3 Erosion Control Blanket has been added to the Estimate of Quantities for temporary erosion control.

TABLE OF EROSION CONTROL BLANKET

Station	Location	Type	Quantity (SqYd)
213+00 to 214+50 R	Ditch	3	270
214+75 to 220+75 L	Ditch	3	1080
222+00 to 224+00 L	Ditch	3	360
294+50 to 295+50 L	Ditch	3	180
296+50 to 297+50 L	Ditch	3	180
311+50 to 315+50 L	Ditch	3	720
404+50 to 405+50 R	Ditch	3	180
408+75 to 410+50 R	Ditch	3	315
409+50 to 410+50 L	Ditch	3	180
Additional Quantity:		3	350
Total Type 3 Erosion Control Blanket:			3815

SHAPING FOR EROSION CONTROL BLANKET

The ditches will be shaped for the erosion control blanket as specified on Standard Plate 734.01.

CONSTRUCTION ENTRANCE

The Contractor will install a Construction Entrance at locations where there is a potential for mud tracking and sediment flow from the construction site and work area onto a paved public roadway.

It is the Contractor's option to use the SDDOT Construction Entrance (See SDDOT Construction Entrance notes and details), a product from the list provided in these notes, or other products or processes as approved by the Engineer during construction.

If the Contractor elects to use one of the products listed in the table, then the Contractor will install the construction entrance product in accordance with the manufacturer's installation instructions or as directed by the Engineer.

The Contractor will maintain the construction entrance such that mud tracking and sediment flow will not enter the roadway or adjacent drainage areas. The construction entrance will be routinely inspected, and the Contractor will repair or replace material as deemed necessary by the Engineer.

All costs for furnishing, installing, maintaining, and removal of the construction entrance including equipment, labor, materials, and incidentals will be included in the contract unit price per each for "Construction Entrance".

The Construction Entrance provided will be from the approved product list. The approved product list may be viewed at the following internet site:

http://apps.sd.gov/HC60ApprovedProducts/main.aspx

SDDOT CONSTRUCTION ENTRANCE

If the SDDOT Construction Entrance is utilized, then the Contractor will install the SDDOT Construction Entrance in accordance with these notes and the detail drawings.

Pit run material will be obtained from a granular source and will conform to the following gradation:

Sieve Size	Percent Passing
6"	100%
#4	0-60%
#200	0-20%

The pit run material will be compacted to the satisfaction of the Engineer.

The aggregate for the granular material will conform to the following gradation requirements:

Sieve Size	Percent Passing
3"	100%
2 1/2"	90-100%
1 1/2"	25-60%
3/4"	0-10%
1/2"	0-5%

The granular material will be placed in 6" maximum lifts.

It is anticipated that the granular material will need to be periodically removed and replaced as it becomes inundated with mud and sediment.

The Reinforcement Fabric (MSE) will be in conformance with Section 831 of the Specifications. The Reinforcement Fabric (MSE) will be on the Approved Products List for this material or will be certified by the supplier to meet this specification prior to installation.

The Reinforcement Fabric (MSE) should be kept as taut as possible prior to placing.

Equipment will not be allowed on the Reinforcement Fabric (MSE) until the first lift of granular material is in place.

All seams in the Reinforcement Fabric (MSE) will be overlapped at least 2' and shingled.

FOR BIDDING PURPOSES ONLY

DUST CONTROL

The application and maintenance of Dust Control products are to be utilized on exposed soil surfaces to provide temporary stabilization and prevent or minimize the creation or movement of fugitive dust generated during construction.

Dust Control will be used at locations determined by the Engineer during construction.

The Dust Control products provided will be from the approved products list. The approved products list may be viewed at the following internet site:

http://apps.sd.gov/HC60ApprovedProducts/main.aspx



STORMWATER POLLUTION PREVENTION PLAN CHECKLIST

(The numbers left of the title headings are **reference numbers** to the **GENERAL PERMIT FOR STORM WATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITIES** (Stormwater Permit))

5.3 (2): STAFF TRAINING/SWPPP IMPLEMENTATION

To promote stormwater management awareness specific for this project, the Contractor's Erosion Control Supervisor should provide correspondence of how the SWPPP will be implemented. The Contractor's Erosion Control Supervisor is responsible for providing this information at the preconstruction meeting, and subsequently completing an attendance log, which should identify site-specific implementation of the SWPPP and the names of the personnel who attended the preconstruction meeting. Documentation of the preconstruction meeting will be filed with the SWPPP documents.

5.3 (3): DESCRIPTION OF CONSTRUCTION ACTIVITIES

- 5.3 (3a): Project Limits (See Title Sheet)
- 5.3 (3a): Project Description (See Title Sheet)
- 5.3 (4): Site Map(s) (See Title Sheet and Plans)
- Major Soil Disturbing Activities (check all that apply)
  - ☒ Clearing and grubbing
  - ☒ Excavation/borrow
  - ☒ Grading and shaping
  - ☒ Filling
  - ☐ Other (describe):
- 5.3 (3b): Total Project Area 224 Acres
- 5.3 (3b): Total Area to be Disturbed 127 Acres
- 5.3 (3c): Maximum Area Disturbed at One Time25.4 Acres
- 5.3 (3d): Existing Vegetative Cover (%) 85%
- 5.3 (3d): Description of Vegetative CoverTypical Eastern SD native and introduced roadside vegetation
- 5.3 (3e): Soil Properties: AASHTO Soil or USDA-NRCS Soil Series Classification Loams, silty clay loams
- 5.3 (3f): Name of Receiving Water Body/Bodies Mankey Slough
- 5.3 (3g): Location of Construction Support Activity Areas

5.3 (3h): ORDER OF CONSTRUCTION ACTIVITIES

Description	Estimated Start Date
Install stabilized construction entrance(s).	
Install perimeter protection where runoff may exit site.	
Install perimeter protection around stockpiles.	
Install channel and ditch bottom protection.	
Clearing and grubbing.	
Remove and stockpile topsoil.	
Stabilize disturbed areas.	
Install utilities, storm sewers, curb and gutter.	
Install inlet and culvert protection after completing storm drainage and other utility installations.	
Final grading.	
Final paving.	
Removal of protection devices.	
Reseed areas disturbed by removal activities.	

5.3 (5): DESCRIPTION AND MAINTENANCE OF CONTROL MEASURES

All controls will be maintained in good working order. Necessary repairs will be initiated within 24 hours of the site inspection report. Include the technical reasoning for selecting each control. (check all that apply)

Perimeter Controls (See Detail Plan Sheets)	
Description	Estimated Start Date
<input type="checkbox"/> Natural Buffers (within 50 ft of Waters of State)	
<input checked="" type="checkbox"/> Silt Fence	
<input type="checkbox"/> Erosion Control Wattles	
<input type="checkbox"/> Temporary Berm / Windrow	
<input checked="" type="checkbox"/> Floating Silt Curtain	
<input checked="" type="checkbox"/> Stabilized Construction Entrances	
<input type="checkbox"/> Entrance/Exit Equipment Tire Wash	
<input type="checkbox"/> Other:	

Structural Erosion and Sediment Controls	
Description	Estimated Start Date
<input checked="" type="checkbox"/> Silt Fence	
<input type="checkbox"/> Temporary Berm/Windrow	
<input checked="" type="checkbox"/> Erosion Control Wattles	
<input type="checkbox"/> Temporary Sediment Barriers	
<input type="checkbox"/> Erosion Bales	
<input type="checkbox"/> Temporary Slope Drain	
<input type="checkbox"/> Turf Reinforcement Mat	
<input type="checkbox"/> Riprap	
<input checked="" type="checkbox"/> Gabions	
<input type="checkbox"/> Rock Check Dams	
<input type="checkbox"/> Sediment Traps/Basins	
<input checked="" type="checkbox"/> Culvert Inlet Protection	
<input type="checkbox"/> Transition Mats	
<input type="checkbox"/> Median/Area Drain Inlet Protection	
<input type="checkbox"/> Curb Inlet Protection	
<input type="checkbox"/> Interceptor Ditch	
<input type="checkbox"/> Concrete Washout Facility	
<input type="checkbox"/> Work Platform	
<input type="checkbox"/> Temporary Water Barrier	
<input type="checkbox"/> Temporary Water Crossing	
<input type="checkbox"/> Permanent Stormwater Ponds	
<input type="checkbox"/> Permanent Open Vegetated Swales	
<input type="checkbox"/> Natural Depressions to allow for Infiltration	
<input type="checkbox"/> Sequential Systems that combine several practices	
<input type="checkbox"/> Other:	

Dust Controls	
Description	Estimated Start Date
<input type="checkbox"/> Tarps & Wind impervious fabrics	
<input type="checkbox"/> Watering	
<input type="checkbox"/> Stockpile location/orientation	
<input type="checkbox"/> Dust Control Chlorides	
<input type="checkbox"/> Other	

Dewatering BMPs	
Description	Estimated Start Date
<input type="checkbox"/> Sediment Basins	
<input type="checkbox"/> Dewatering bags	
<input type="checkbox"/> Weir tanks	
<input type="checkbox"/> Temporary Diversion Channel	
<input type="checkbox"/> Other:	

Stabilization Practices (See Detail Plan Sheets)

(Stabilization measures will begin the following work day whenever earth disturbing activity on any portion of the site has temporarily or permanently ceased. Temporary stabilization will be completed as soon as practicable but no later than 14 days after initiating soil stabilization activities (3.18))

Description	Estimated Start Date
<input type="checkbox"/> Vegetation Buffer Strips	
<input checked="" type="checkbox"/> Temporary Seeding (Cover Crop Seeding)	
<input checked="" type="checkbox"/> Permanent Seeding	
<input type="checkbox"/> Sodding	
<input type="checkbox"/> Planting (Woody Vegetation for Soil Stabilization)	
<input checked="" type="checkbox"/> Mulching (Grass Hay or Straw)	
<input type="checkbox"/> Fiber Mulching (Wood Fiber Mulch)	
<input type="checkbox"/> Soil Stabilizer	
<input type="checkbox"/> Bonded Fiber Matrix	
<input type="checkbox"/> Fiber Reinforced Matrix	
<input checked="" type="checkbox"/> Erosion Control Blankets	
<input checked="" type="checkbox"/> Surface Roughening (e.g. tracking)	
<input type="checkbox"/> Other:	

Wetland Avoidance

Will construction and/or erosion and sediment controls impinge on regulated wetlands? Yes ☒ No ☐ If yes, the structural and erosion and sediment controls have been included in the total project wetland impacts and have been included in the 404 permit process with the USACE.

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PT 0025(89)149	D7	D32

5.3 (6): PROCEDURES FOR INSPECTIONS

- Inspections will be conducted at least once every 7 days.
- All controls will be maintained in good working order. Necessary repairs will be initiated within 24 hours of the site inspection report.
- Silt fence will be inspected for depth of sediment and for tears to ensure the fabric is securely attached to the posts and that the posts are well anchored. Sediment buildup will be removed from the silt fence when it reaches 1/3 of the height of the silt fence.
- Sediment basins and traps will be checked. Sediment will be removed when depth reaches approximately 50 percent of the structure's capacity, and at the conclusion of the construction.
- Check dams will be inspected for stability. Sediment will be removed when depth reaches 1/2 the height of the dam.
- All seeded areas will be checked for bare spots, washouts, and vigorous growth free of significant weed infestations.
- Inspection and maintenance reports will be prepared on form DOT 298 for each site inspection, this form will also be used to document changes to the SWPPP. A copy of the completed inspection form will be filed with the SWPPP documents.
- The SDDOT Project Engineer and Contractor's Erosion Control Supervisor are responsible for inspections. Maintenance and repair activities are the responsibility of the Contractor. The SDDOT Project Engineer will complete the inspection and maintenance reports and distribute copies per the distribution instructions on DOT 298.

5.3 (7): POST CONSTRUCTION STORMWATER MANAGEMENT

Stormwater management will be handled by temporary controls outlined in "DESCRIPTION AND MAINTENANCE OF CONTROL MEASURES" above, and any permanent controls needed to meet permanent stormwater management needs in the post construction period will be shown in the plans and noted as permanent.

5.3 (8): POLLUTION PREVENTION PROCEDURES

5.3 (8a): Spill Prevention and Response Procedures

- **Material Management**
  - Housekeeping
    - Only needed products will be stored on-site by the Contractor.
    - Except for bulk materials the contractor will store all materials under cover and/or in appropriate containers.
    - Products must be stored in original containers and labeled.
    - Material mixing will be conducted in accordance with the manufacturer's recommendations.
    - When possible, all products will be completely used before properly disposing of the container off-site.
    - The manufacturer's directions for disposal of materials and containers will be followed.
    - The Contractor's site superintendent will inspect materials storage areas regularly to ensure proper use and disposal.
    - Dust generated will be controlled in an environmentally safe manner.
  - Hazardous Materials
    - Products will be kept in original containers unless the container is not resealable and provide secondary containment as applicable.
    - Original labels and material safety data sheets will be retained in a safe place to relay important product information.

- If surplus product must be disposed of, manufacturer's label directions for disposal will be followed.
- Maintenance and repair of all equipment and vehicles involving oil changes, hydraulic system drain down, de-greasing operations, fuel tank drain down and removal, and other activities which may result in the accidental release of contaminants will be conducted on an impervious surface and under cover during wet weather to prevent the release of contaminants onto the ground.
- Wheel wash water will be collected and allowed to settle out suspended solids prior to discharge. Wheel wash water will not be discharged directly into any stormwater system or stormwater treatment system.
- Potential pH-modifying materials such as: bulk cement, cement kiln dust, fly ash, new concrete washings, concrete pumping, residuals from concrete saw cutting (either wet or dry), and mixer washout waters will be collected on site and managed to prevent contamination of stormwater runoff.

➤ **Spill Control Practices**

In addition to the previous housekeeping and management practices, the following practices will be followed for spill prevention and cleanup if needed.

- For all hazardous materials stored on site, the manufacturer's recommended methods for spill cleanup will be clearly posted. Site personnel will be made aware of the procedures and the locations of the information and cleanup supplies.
- Appropriate cleanup materials and equipment will be maintained by the Contractor in the materials storage area on-site. As appropriate, equipment and materials may include items such as brooms, dust pans, mops, rags, gloves, goggles, kitty litter, sand, sawdust, and plastic and metal trash containers specifically for cleanup purposes.
- All spills will be cleaned immediately after discovery and the materials disposed of properly.
- The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with a hazardous substance.
- After a spill a report will be prepared describing the spill, what caused it, and the cleanup measures taken. The spill prevention plan will be adjusted to include measures to prevent this type of spill from reoccurring, as well as clean up instructions in the event of reoccurrences.
- The Contractor's site superintendent, responsible for day-to-day operations, will be the spill prevention and cleanup coordinator.

➤ **Spill Response**

The primary objective in responding to a spill is to quickly contain the material(s) and prevent or minimize migration into stormwater runoff and conveyance systems. If the release has impacted on-site stormwater, it is critical to contain the released materials on-site and prevent their release into receiving waters. If a spill of pollutants threatens stormwater or surface water at the site, the spill response procedures outlined below must be implemented in a timely manner to prevent the release of pollutants.

- The Contractor's site superintendent will be notified immediately when a spill or the threat of a spill is observed. The superintendent will assess the situation and determine the appropriate response.
- If spills represent an imminent threat of escaping erosion and sediment controls and entering receiving waters, personnel will be directed to respond immediately to contain the release and notify the superintendent after the situation has been stabilized.

- Spill kits containing appropriate materials and equipment for spill response and cleanup will be maintained by the Contractor at the site.
- If oil sheen is observed on surface water (e.g. settling ponds, detention ponds, swales), action will be taken immediately to remove the material causing the sheen. The Contractor will use appropriate materials to contain and absorb the spill. The source of the oil sheen will also be identified and removed or repaired as necessary to prevent further releases.
- If a spill occurs the superintendent or the superintendent's designee will be responsible for completing the spill reporting form and for reporting the spill to SDDANR.
- Personnel with primary responsibility for spill response and cleanup will receive training by the Contractor's site superintendent or designee. The training must include identifying the location of the spill kits and other spill response equipment and the use of spill response materials.
- Spill response equipment will be inspected and maintained as necessary to replace any materials used in spill response activities.

5.3 (8b): WASTE MANAGEMENT PROCEDURES

- **Waste Disposal**
  - All liquid waste materials will be collected and stored in approved sealed containers. All trash and construction debris from the site will be deposited in the approved containers. Containers will be serviced as necessary, and the trash will be hauled to an approved disposal site or licensed landfill. All onsite personnel will be instructed in the proper procedures for waste disposal and notices stating proper practices will be posted. The Contractor is responsible for ensuring waste disposal procedures are followed.
- **Hazardous Waste**
  - All hazardous waste materials will be disposed of in a manner specified by local or state regulations or by the manufacturer. Site personnel will be instructed in these practices, and the Contractor will be responsible for seeing that these practices are followed.
- **Sanitary Waste**
  - Portable sanitary facilities will be provided on all construction sites. Sanitary waste will be collected from the portable units which must be secured to prevent tipping and serviced in a timely manner by a licensed waste management Contractor or as required by any local regulations.



STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PT 0025(89)149	D8	D32

5.3 (9): CONSTRUCTION SITE POLLUTANTS

The following materials or substances are expected to be present on the site during the construction period. These materials will be handled as noted under the heading “POLLUTION PREVENTION PROCEDURES” (check all that apply).

- ☐ Concrete and Portland Cement
- ☐ Detergents
- ☒ Paints
- ☐ Metals
- ☒ Bituminous Materials
- ☒ Petroleum Based Products
- ☒ Diesel Exhaust Fluid
- ☐ Cleaning Solvents
- ☐ Wood
- ☐ Cure
- ☐ Texture
- ☒ Chemical Fertilizers
- ☐ Other:

Product Specific Practices

- **Petroleum Products**  
All on-site vehicles will be monitored for leaks and receive regular preventive maintenance to reduce the chance of leakage. Petroleum products will be stored in tightly sealed containers which are clearly labeled.
- **Fertilizers**  
Fertilizers will be applied only in the amounts specified by the SDDOT. Once applied, fertilizers will be worked into the soil to limit the exposure to stormwater. Fertilizers will be stored in an enclosed area. The contents of partially used fertilizer bags will be transferred to sealable containers to avoid spills.
- **Paints**  
All containers will be tightly sealed and stored when not required for use. The excess will be disposed of according to the manufacturer’s instructions and any applicable state and local regulations.
- **Concrete Trucks**  
Contractors will provide designated truck washout facilities on the site. These areas must be self-contained and not connected to any stormwater outlet of the site. Upon completion of construction, the area at the washout facility will be properly stabilized.

5.3 (10): NON-STORMWATER DISCHARGES

The following non-stormwater discharges are anticipated during the course of this project (check all that apply).

- ☐ Discharges from water line flushing.
- ☐ Pavement wash-water, where no spills or leaks of toxic or hazardous materials have occurred.
- ☐ Uncontaminated ground water associated with dewatering activities.

5.3 (11): INFEASIBILITY DOCUMENTATION

If it is determined to be infeasible to comply with any of the requirements of the Stormwater Permit, the infeasibility determination must be thoroughly documented in the SWPPP.

7.0: SPILL NOTIFICATION

In the event of a spill, the Contractor’s site superintendent will make the appropriate notification(s), consistent with the following procedures:

- A release or spill of a regulated substance (includes petroleum and petroleum products) must be reported to SDDANR immediately **if any one of the following** conditions exists:
  - The release or spill threatens or is able to threaten waters of the state (surface water or ground water)
  - The release or spill causes an immediate danger to human health or safety
  - The release or spill exceeds 25 gallons
  - The release or spill causes a sheen on surface water
  - The release or spill of any substance that exceeds the ground water quality standards of ARSD Chapter 74:54:01
  - The release or spill of any substance that exceeds the surface water quality standards of ARSD Chapter 74:51:01
  - The release or spill of any substance that harms or threatens to harm wildlife or aquatic life
  - The release or spill is required to be reported according to Superfund Amendments and Reauthorization Act (SARA) Title III List of Lists, Consolidated List of Chemicals Subject to Reporting Under the Emergency Planning and Community Right to Know Act, US Environmental Protection Agency.
- To report a release or spill, call SDDANR at 605-773-3296 during regular office hours (8 a.m. to 5 p.m. Central Standard Time). To report the release after hours, on weekends or holidays, call South Dakota Emergency Management at 605-773-3231. Reporting the release to SDDANR does not meet any obligation for reporting to other state, local, or federal agencies. Therefore, you must also contact local authorities to determine the local reporting requirements for releases. A written report of the unauthorized release of any regulated substance, including quantity discharged, and the location of the discharge will be sent to SDDANR within 14 days of the discharge.

5.4: SWPPP CERTIFICATIONS

➤ Certification of Compliance with Federal, State, and Local Regulations

The Storm Water Pollution Prevention Plan (SWPPP) for this project reflects the requirements of all local municipal jurisdictions for storm water management and sediment and erosion control as established by ordinance, as well as other state and federal requirements for sediment and erosion control plans, permits, notices or documentation as appropriate.

➤ South Dakota Department of Transportation

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Authorized Signature (See the General Permit, Section 7.4 (1))

➤ Prime Contractor

This section is to be executed by the General Contractor after the award of the contract. This section may be executed any time there is a change in the Prime Contractor of the project.

I certify under penalty of law that this document and all attachments will be revised or maintained under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Authorized Signature

CONTACT INFORMATION

The following personnel are duly authorized representatives and have signatory authority for modifications made to the SWPPP:

➤ Contractor Information:

- Prime Contractor Name: \_\_\_\_\_
- Contractor Contact Name: \_\_\_\_\_
- Address: \_\_\_\_\_
- \_\_\_\_\_
- City: \_\_\_\_\_ State: \_\_\_\_\_ Zip: \_\_\_\_\_
- Office Phone: \_\_\_\_\_ Field: \_\_\_\_\_
- Cell Phone: \_\_\_\_\_ Fax: \_\_\_\_\_

➤ Erosion Control Supervisor

- Name: \_\_\_\_\_
- Address: \_\_\_\_\_
- \_\_\_\_\_
- City: \_\_\_\_\_ State: \_\_\_\_\_ Zip: \_\_\_\_\_
- Office Phone: \_\_\_\_\_ Field: \_\_\_\_\_
- Cell Phone: \_\_\_\_\_ Fax: \_\_\_\_\_

➤ SDDOT Project Engineer

- Name: \_\_\_\_\_
- Business Address: \_\_\_\_\_
- Job Office Location: \_\_\_\_\_
- City: \_\_\_\_\_ State: \_\_\_\_\_ Zip: \_\_\_\_\_
- Office Phone: \_\_\_\_\_ Field: \_\_\_\_\_
- Cell Phone: \_\_\_\_\_ Fax: \_\_\_\_\_

➤ SDDANR Contact Spill Reporting

- Business Hours Monday-Friday (605) 773-3296
- Nights and Weekends (605) 773-3231

➤ SDDANR Contact for Hazardous Materials.

- (605) 773-3153

➤ National Response Center Hotline

- (800) 424-8802.

➤ SDDANR Stormwater Contact Information

- SDDANR Stormwater (800) 737-8676
- Surface Water Quality Program (605) 773-3351

5.5: REQUIRED SWPPP MODIFICATIONS

➤ 5.5 (1): Conditions Requiring SWPPP Modification

The SWPPP must be modified, including the site map(s), in response to any of the following conditions:

- When a new operator responsible for implementation of any part the SWPPP begins work on the site.
- When changes to the construction plans, sediment and erosion control measures, or any best management practices on site that are no longer accurately reflected in the SWPPP. This includes changes made in response to corrective actions triggered by inspections.
- To reflect areas on the site map where operational control has been transferred (including the date of the transfer) or has been covered under a new permit since initiating coverage under this general permit.
- If inspections by site staff, local officials, SDDANR, or U.S. EPA determine that SWPPP modifications are necessary for compliance with the Stormwater Permit.
- To reflect any revisions to applicable federal, state, or local requirements that affect the control measures implemented at the site.
- If approved by the Secretary, to reflect any changes in chemical water treatment systems or controls, including the use of a different water treatment chemical, age rates, different areas, or methods of application.

➤ 5.5 (2): Deadlines for SWPPP Modification

Any required revisions to the SWPPP must be completed within 7 calendar days following any of the items listed above.

➤ 5.5 (3): Documentation of Modifications to the Plan

All SWPPP modification records are required to be maintained showing the dates of when the modification occurred. The records must include the name of the person authorizing each change and a brief summary of all changes.

➤ 5.5 (4): Certification Requirements

All modifications made to the SWPPP must be signed and certified as required in Section 7.4.

➤ 5.5 (5): Required Notice to Other Operators

If there are multiple operators at the site, the Contractor's Erosion Control Supervisor must notify each operator that may be impacted by the change to the SWPPP within 24 hours.

When modifications as described above occur, the SWPPP will be modified to provide appropriate protection to disturbed areas, all storm water structures, and adjacent waters. The SDDOT Project Engineer will modify the SWPPP using the DOT 298 form and drawings on the plan will be modified to reflect the needed changes. Copies of the DOT 298 forms and the SWPPP will be retained on site in a designated place for review throughout the course of the project. A copy of the DOT 298 form will be given to the Contractor Erosion Control Supervisor and a copy will be emailed to the SDDOT Environmental Section in accordance with the DOT 298 Form.

Install High Flow Silt Fence at the following locations:  
1+05 R Across ditch at Inlet End of Pipe (30 Ft each side) 60 Ft  
8+76 - 49' R Inlet end of pipe 18 Ft  
8+77 - 49' L Inlet end of pipe 18 Ft  
19+26 Across ditch at Inlet and Outlet ends of pipe (100 Ft each end) 200 Ft

FOR BIDDING PURPOSES ONLY

BAI JOB # 23190-12

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PT 0025(89)149	D10	D32

Plotting Date: 5-22-2025

Revision Date: 05/23/2025 EJK



Sec. 3 - T116N - R56W

Andrew Lee Wookey and Holly Renae Wookey  
Parcel A1

SE1/4

1/4 Line

BEGIN P 0025(89)149  
Station 0+86


Present SD Hwy 25

Present US Hwy 212

Section Line

Sec. 2 - T116N - R56W

SW1/4








Install High Flow Silt Fence at the following locations:  
58+53 R Inlet end of pipe 18 Ft  
70+50 R Inlet end of pipe 18 Ft  
80+36 - 56' L Inlet end of pipe 18 Ft

FOR BIDDING PURPOSES ONLY

BAI JOB # 23190-12	STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
		P-PT 0025(89)149	D12	D32
Plotting Date: 5-22-2025				



Install High Flow Silt Fence at the following locations:  
81+68 Across ditch at Inlet and Outlet ends of pipe (60 Ft each end) 120 Ft  
103+49 R Across ditch at Inlet End of Pipe (30 Ft each side) 60 Ft

Install 12" Diameter Erosion Control Wattles at the following locations:  
82+50 R Ditch Bottom 50 Ft  
84+00 R Ditch Bottom 50 Ft  
85+50 R Ditch Bottom 50 Ft

Install Low Flow Silt Fence at the following locations:  
88+00 L to 91+00 L Perimeter Control 301 Ft  
97+00 L to 105+00 L Perimeter Control 753 Ft

FOR BIDDING PURPOSES ONLY

BAI JOB # 23190-12

STATE OF  
SOUTH  
DAKOTA

PROJECT

P-PT 0025(89)149


SHEET

D13

TOTAL  
SHEETS

D32

Plotting Date: 5-22-2025






Install High Flow Silt Fence at the following locations:  
110+49 L Inlet end of pipe 18 Ft  
119+88 R Inlet end of pipe 18 Ft

Install Low Flow Silt Fence at the following locations:  
118+00 L to 121+00 L Perimeter Control 285 Ft

FOR BIDDING PURPOSES ONLY

BAI JOB # 23190-12	STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
		P-PT 0025(89)149	D14	D32
Plotting Date: 5-22-2025				



Install High Flow Silt Fence at the following locations:  
133+47 - 49' L Inlet end of pipe 18 Ft  
133+47 - 49' R Inlet end of pipe 18 Ft  
158+20 Across ditch at Inlet and Outlet ends of pipe (100 Ft each end) 200 Ft  
159+43 - 49' L Inlet end of pipe 18 Ft

Install Floating Silt Curtain at the following locations:  
147+00 to 161+00 R Wetland 1,400 Ft  
149+00 to 159+00 L Wetland 1,000 Ft

BAI JOB # 23190-12

STATE OF  
SOUTH  
DAKOTA

PROJECT

P-PT 0025(89)149

SHEET


D15

TOTAL  
SHEETS

D32

Plotting Date: 5-22-2025

FOR BIDDING PURPOSES ONLY



Install High Flow Silt Fence at the following locations:  
170+45 L Inlet end of pipe 18 Ft  
177+45 R Across ditch at Inlet End of Pipe (30 Ft each side) 60 Ft

Install Floating Silt Curtain at the following locations:  
147+00 to 161+00 R Wetland 1,400 Ft  
184+00 to 212+00 L Wetland 2,800 Ft

Install Low Flow Silt Fence at the following locations:  
182+00 L to 184+00 L Perimeter Control 200 Ft

BAI JOB # 23190-12

STATE OF  
SOUTH  
DAKOTA

PROJECT

P-PT 0025(89)149

SHEET



D16

TOTAL  
SHEETS

D32

Plotting Date: 5-22-2025

FOR BIDDING PURPOSES ONLY





Install High Flow Silt Fence at the following locations:  
186+16 - 49' R Inlet end of pipe 18 Ft  
202+01 Across ditch at Inlet and Outlet ends of pipe (100 Ft each end) 200 Ft

Install Floating Silt Curtain at the following locations:  
184+00 to 212+00 L Wetland 2,800 Ft  
186+50 to 211+50 R Wetland 2,500 Ft

BAI JOB # 23190-12

STATE OF  
SOUTH  
DAKOTA

PROJECT

P-PT 0025(89)149

SHEET


D17

TOTAL  
SHEETS

D32

FOR BIDDING PURPOSES ONLY

Plotting Date: 5-22-2025




Install High Flow Silt Fence at the following locations:  
212+21 - 115' L Inlet end of pipe 18 Ft  
212+21 - 79' R Inlet end of pipe 18 Ft  
221+50 L Across ditch at Inlet End of Pipe (30 Ft each side) 60 Ft  
229+41 L Inlet end of pipe 18 Ft  
230+44 - 45' R Inlet end of pipe 18 Ft  
238+41 - 49' L Inlet end of pipe 18 Ft  
238+41 - 49' R Inlet end of pipe 18 Ft

Install 12" Diameter Erosion Control Wattles at the following locations:  
213+50 L Ditch Bottom 50 Ft  
214+50 L Ditch Bottom 50 Ft  
224+00 L Ditch Bottom 50 Ft  
225+50 L Ditch Bottom 50 Ft  
227+00 L Ditch Bottom 50 Ft  
222+00 R Ditch Bottom 50 Ft  
223+00 R Ditch Bottom 50 Ft  
224+00 R Ditch Bottom 50 Ft  
225+00 R Ditch Bottom 50 Ft  
226+00 R Ditch Bottom 50 Ft  
227+00 R Ditch Bottom 50 Ft

Install Type 3 Erosion Control Blanket  
at the following locations:  
213+00 to 214+50 R Ditch Bottom 270 SqYd  
214+75 to 220+75 L Ditch Bottom 1080 SqYd  
222+00 to 224+00 L Bitch Bottom 360 SqYd

Utilize Surface Roughening at the following locations:  
212+25 L to 216+00 L Inslope 0.1 Acres  
212+25 R to 216+00 R Inslope 0.1 Acres

Install Low Flow Silt Fence at the following locations:  
214+50 R to 218+75 R Perimeter Control 440 Ft



Install High Flow Silt Fence at the following locations:  
243+62 L Inlet end of pipe 18 Ft  
247+81 L Inlet end of pipe 18 Ft  
251+36 L Inlet end of pipe 18 Ft  
253+00 - 62' R Inlet end of pipe 18 Ft  
257+36 R Across ditch at Inlet End of Pipe (30 Ft each side) 60 Ft

Install 12" Diameter Erosion Control Wattles at the following locations:  
239+00 R Ditch Bottom 50 Ft  
240+00 R Ditch Bottom 50 Ft  
241+00 R Ditch Bottom 50 Ft  
242+00 R Ditch Bottom 50 Ft  
243+00 R Ditch Bottom 50 Ft  
240+00 L Ditch Bottom 50 Ft  
241+00 L Ditch Bottom 50 Ft  
242+00 L Ditch Bottom 50 Ft  
243+00 L Ditch Bottom 50 Ft  
244+00 L Ditch Bottom 50 Ft

Install 12" Diameter Erosion Control Wattles at the following locations:  
252+00 R Ditch Bottom 50 Ft  
254+00 R Ditch Bottom 50 Ft  
256+00 L Ditch Bottom 50 Ft  
257+00 L Ditch Bottom 50 Ft  
258+00 L Ditch Bottom 50 Ft  
259+00 L Ditch Bottom 50 Ft  
260+00 L Ditch Bottom 50 Ft  
261+00 L Ditch Bottom 50 Ft  
262+00 L Ditch Bottom 50 Ft  
263+00 L Ditch Bottom 50 Ft  
256+00 R Ditch Bottom 50 Ft  
257+00 R Ditch Bottom 50 Ft  
258+00 R Ditch Bottom 50 Ft  
259+00 R Ditch Bottom 50 Ft  
260+00 R Ditch Bottom 50 Ft  
261+00 R Ditch Bottom 50 Ft  
262+00 R Ditch Bottom 50 Ft  
263+00 R Ditch Bottom 50 Ft  
264+00 R Ditch Bottom 50 Ft

Utilize Surface Roughening at the following locations:  
244+50 L to 253+00 L Inslope 0.45 Acres  
244+00 R to 252+75 R Inslope 0.7 Acres

Install Low Flow Silt Fence at the following locations:  
244+00 R to 251+25 R Perimeter Control 740 Ft  
253+00 L to 256+00 L Perimeter Control 286 Ft

Sec. 15 - T117N - R56W

Bruce Nelson Living Trust (Undivided 1/2 Interest), and Amy Nelson Living Trust (Undivided 1/2 Interest)  
Parcel A20

NE1/4

NW1/4

Haggar Properties, LLC  
Parcel 1

Sec. 14 - T117N - R56W

BAI JOB # 23190-12

STATE OF  
SOUTH  
DAKOTA

PROJECT

P-PT 0025(89)149

SHEET


D19

TOTAL  
SHEETS

D32

Plotting Date: 5-22-2025

FOR BIDDING PURPOSES ONLY





Install High Flow Silt Fence at the following locations:  
265+36 R Across ditch at Inlet End of Pipe (30 Ft each side) 60 Ft  
278+32 R Inlet end of pipe 18 Ft  
285+32 Across ditch at Inlet and Outlet ends of pipe (60 Ft each end) 120 Ft  
291+05 - 58' L Inlet end of pipe 18 Ft  
291+05 - 65' R Inlet end of pipe 18 Ft

Install 12" Diameter Erosion Control Wattles at the following locations:  
273+50 L Ditch Bottom 50 Ft  
275+00 L Ditch Bottom 50 Ft  
276+50 L Ditch Bottom 50 Ft  
278+00 L Ditch Bottom 50 Ft  
273+50 R Ditch Bottom 50 Ft  
275+00 R Ditch Bottom 50 Ft  
276+50 R Ditch Bottom 50 Ft  
279+00 R Ditch Bottom 50 Ft  
289+50 L Ditch Bottom 50 Ft

FOR BIDDING PURPOSES ONLY

Install Low Flow Silt Fence at the following locations:  
278+50 L to 283+00 L Perimeter Control 440 Ft  
283+00 R to 290+00 R Perimeter Control 710 Ft

BAI JOB # 23190-12	STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
		P-PT 0025(89)149	D20	D32
Plotting Date: 5-22-2025				





**FOR BIDDING PURPOSES ONLY**

Install High Flow Silt Fence at the following locations:  
296+33 L Inlet end of pipe 18 Ft  
311+31 L Inlet end of pipe 18 Ft  
316+25 L Across ditch at Inlet End of Pipe (30 Ft each side) 60 Ft

Install 12" Diameter Erosion Control Wattles at the following locations:  
292+00 L Ditch Bottom 50 Ft  
293+50 L Ditch Bottom 50 Ft  
294+50 L Ditch Bottom 50 Ft  
308+50 L Ditch Bottom 50 Ft  
310+00 L Ditch Bottom 50 Ft

Install Type 3 Erosion Control Blanket  
at the following locations:  
294+50 to 295+50 L Ditch Bottom 180 SqYd  
296+50 to 297+50 L Ditch Bottom 180 SqYd  
311+50 to 315+50 L Ditch Bottom 720 SqYd

Utilize Surface Roughening at the following locations:  
291+25 L to 298+25 L Inslope 0.35 acres  
291+25 R to 299+00 R Inslope 0.5 acres  
313+00 L to 317+00 L Inslope 0.2 acres  
313+00 R to 317+00 R Inslope 0.4 acres

Install Low Flow Silt Fence at the following locations:  
294+00 R to 300+50 R Perimeter Control 638 Ft

Sec. 10 - T117N - R56W

Lawrence T. Lien Trust and Joyce A. Lien Trust  
Parcel A23

NE1/4

W1/2 NW1/4

Lawrence T. Lien Trust and Joyce A. Lien Trust  
Parcel 2

Sec. 11 - T117N - R56W



Install High Flow Silt Fence at the following locations:  
319+00 L Inlet end of pipe 30 Ft  
335+00 - 46' R Inlet end of pipe 18 Ft  
342+21 Across ditch at Inlet and Outlet ends of pipe (100 Ft each end) 200 Ft

Install Floating Silt Curtain at the following locations:  
318+00 to 326+00 R Wetland 800 Ft  
15+50 to 21+00 L Wetland 550 Ft (xr317)  
18+00 to 21+00 R Wetland 300 Ft (xr317)


Utilize Surface Roughening at the following locations:  
318+00 L to 320+00 L Inslope 0.1 acres

FOR BIDDING PURPOSES ONLY

BAI JOB # 23190-12	STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
		P-PT 0025(89)149	D22	D32
Plotting Date: 5-22-2025				



Install Low Flow Silt Fence at the following locations:  
342+00 R to 348+00 R Perimeter Control 570 Ft



358+68 R Inlet end of pipe 18 Ft  
360+56 - 68' L Inlet end of pipe 18 Ft


STATE OF  
SOUTH  
DAKOTA

P-PT 0025(89)149

	SHEETS
D23	D32

Plotting Date: 5-22-2025

FOR BIDDING PURPOSES ONLY




Install High Flow Silt Fence at the following locations:  
378+31 L Across ditch at Inlet End of Pipe (30 Ft each side) 60 Ft  
384+76 Across ditch at Inlet and Outlet ends of pipe (100 Ft each end) 200 Ft  
395+27 L Inlet end of pipe 18 Ft

Install Low Flow Silt Fence at the following locations:  
375+00 R to 380+00 R Perimeter Control 466 Ft  
391+00 R to 397+00 R Perimeter Control 595 Ft

FOR BIDDING PURPOSES ONLY

STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
	P-PT 0025(89)149	D24	D32
Plotting Date: 5-22-2025			






Utilize Surface Roughening at the following locations:  
404+50 L to 410+50 L Inslope 0.4 acres  
404+50 R to 410+50 R Inslope 0.4 acres

Sec. 34 - T118N - R56W

Douglas Hansen and Tina Hansen Children's Trust  
Parcel 5

Install Low Flow Silt Fence at the following locations:  
406+00 L to 409+75 L Perimeter Control 348 Ft  
406+00 R to 409+00 R Perimeter Control 289 Ft  
417+00 L to 422+00 L Perimeter Control 478 Ft




Sec. 35 - T118N - R56W

Scott R. Campbell Trust  
Parcel 6



Install 12" Diameter Erosion Control Wattles at the following locations:  
437+50 L Ditch Bottom 50 Ft  
439+00 L Ditch Bottom 50 Ft


Plotting Date: 5-22-2025




Install High Flow Silt Fence at the following locations:  
456+27 Across ditch at Inlet and Outlet ends of pipe (100 Ft each end) 200 Ft  
463+06 - 49' L Inlet end of pipe 18 Ft  
475+70 L Across ditch at Inlet End of Pipe (30 Ft each side) 60 Ft

FOR BIDDING PURPOSES ONLY


BAI JOB # 23190-12	STATE OF SOUTH DAKOTA	PROJECT	SHEET	TOTAL SHEETS
		P-PT 0025(89)149	D27	D32
Plotting Date: 5-22-2025				





February 14, 2020

Published Date: 2026	S D D O T	EROSION CONTROL BLANKET	PLATE NUMBER 734.01
			Sheet 1 of 1




February 14, 2020

Published Date: 2026	S D D O T	LOW FLOW SILT FENCE AND SILT TRAP	PLATE NUMBER 734.04
			Sheet 1 of 2



MACHINE SLICED LOW FLOW SILT FENCE INSTALLATION



GENERAL NOTES:

A silt trap will be provided when specified by a plan note. All costs for constructing the silt trap will be incidental to the contract unit price per cubic yard for "Silt Trap".

If a trench can not be dug or the silt fence fabric can not be sliced in due to the type of earthen material (such as rock), then a row of 30 to 40 pound sandbags butted end to end will be provided on top of the extra length of silt fence fabric to prevent underflow.

February 14, 2020

Published Date: 2026


SDOT

LOW FLOW SILT FENCE  
AND SILT TRAP

PLATE NUMBER  
734.04

Sheet 2 of 2

MANUAL HIGH FLOW SILT FENCE INSTALLATION



February 14, 2020

Published Date: 2026


SDOT

HIGH FLOW SILT FENCE

PLATE NUMBER  
734.05


Sheet 1 of 2

MACHINE SLICED HIGH FLOW SILT FENCE INSTALLATION



1 INSTALL SILT FENCE FABRIC BY MACHINE SLICING METHOD.


2 WHEEL COMPACT SOIL ABOVE SLICED IN PORTION OF FABRIC AND THEN DRIVE STEEL T FENCE POSTS.



3 ATTACH SILT FENCE FABRIC

DETAIL B

SECTION A-A



GENERAL NOTE:

If a trench can not be dug or the silt fence fabric can not be sliced in due to the type of earthen material (such as rock), then a row of 30 to 40 pound sandbags butted end to end will be provided on top of the extra length of silt fence fabric to prevent underflow.

February 14, 2020


Published Date: 2026

SDOT


HIGH FLOW SILT FENCE

PLATE NUMBER  
734.05


Sheet 2 of 2



ELEVATION VIEW  
(Cut or Fill Slope Installation)




DETAIL B  
(Typical of All Installations)




ISOMETRIC VIEW  
(Ditch Installation)

DITCH INSTALLATION	
Grade	Spacing (Ft.)
2%	150
3%	100
4%	75
5%	50


CUT OR FILL SLOPE INSTALLATION	
Slope	Spacing (Ft.)
1:1	10
2:1	20
3:1	30
4:1	40



DETAIL C  
(See General Notes)



PLAN VIEW  
(Ditch Installation)



SECTION A-A

February 14, 2020

Published Date: 2026

SDOT

EROSION CONTROL WATTLE

PLATE NUMBER  
734.06

Sheet 1 of 2



GENERAL NOTES:

At cut or fill slope installations, wattles will be installed along the contour and perpendicular to the water flow.

At ditch installations, point A must be higher than point B to ensure that water flows over the wattle and not around the ends.

The Contractor will dig a 3" to 5" trench, install the wattle tightly in the trench so that daylight can not be seen under the wattle, and then compact the soil excavated from the trench against the wattle on the uphill side. See Detail B.

The stakes will be 1"x2" or 2"x2" wood stakes, however, other types of stakes such as rebar may be used only if approved by the Engineer. The stakes will be placed 6" from the ends of the wattles and the spacing of the stakes along the wattles will be 3' to 4'.

Where installing running lengths of wattles, the Contractor will butt the second wattle tightly against the first and will not overlap the ends. See Detail C.

The Contractor and Engineer will inspect the erosion control wattles in accordance with the storm water permit. The Contractor will remove, dispose, or reshape the accumulated sediment when necessary as determined by the Engineer.


Sediment removal, disposal, or necessary shaping will be as directed by the Engineer. All costs for removing accumulated sediment, disposal of sediment, and necessary shaping will be incidental to the contract unit price per cubic yard for "Remove Sediment".

All costs for furnishing and installing the erosion control wattles including labor, equipment, and materials will be incidental to the contract unit price per foot for the corresponding erosion control wattle contract item.

All costs for removing the erosion control wattle from the project including labor, equipment, and materials will be incidental to the contract unit price per foot for "Remove Erosion Control Wattle".

February 14, 2020

<i>Published Date: 2026</i>	<b>S D D O T</b>	<b>EROSION CONTROL WATTLE</b>	<b>PLATE NUMBER</b>
			<b>734.06</b>
<i>Sheet 2 of 2</i>			



GENERAL NOTES:

Where practical, surface roughening will be done on slopes 3:1 and steeper and on slopes deemed necessary by the Engineer.

The equipment used for surface roughening will be equipped with tracks that are capable of creating ridges in the soil that are perpendicular to the slope. The final condition of the surface roughening will be approved by the Engineer.

Measurement for surface roughening will be to the nearest tenth of an acre.

All costs associated with surface roughening including labor, equipment, and materials will be incidental to the contract unit price per acre for "Surface Roughening".

February 14, 2020



<i>Published Date: 2026</i>	<b>S D D O T</b>	<b>SURFACE ROUGHENING</b>	<b>PLATE NUMBER</b>
			734.25
<i>Sheet 1 of 1</i>			

FOR BIDDING PURPOSES ONLY


STATE OF SOUTH DAKOTA	PROJECT P-PT 0025(89)149	SHEET D32	TOTAL SHEETS D32
-----------------------------	-----------------------------	--------------	------------------------

Plotting Date: 5-22-2025

# SDDOT CONSTRUCTION ENTRANCE



SECTION A-A



SECTION B-B



## GENERAL NOTES:

If the grade of the entrance slopes down to the roadway, a berm of extra rock shall be used to prevent sediment or mud from being deposited on the roadway. See SECTION A-A.


If a drainage pipe is necessary the size and type shall be determined by the Contractor to meet field conditions. All cost shall be incidental to the various contract items.

If embankment is necessary it shall be pit run material.

TRANSVERSE TO ROADWAY



SECTION A-A



SECTION B-B

PARALLEL TO ROADWAY