# SECTION C: TRAFFIC CONTROL PLANS



	STATE OF	PROJECT	SHEET	TOTAL SHEETS
	SOUTH DAKOTA	NH-CR 0037(158)126	C1	C36
	Plotting Date:	12/05/2023		
	INDEX (	OF SHEETS		
C1	General La	yout with Index		
C2-C7	Estimate w	ith General Notes & Tables		
C8	Project Ove	erview Map		
C9-C10	Fixed Loca	tion Sign Layout		
	Local Deto			
C13-C15	Business S	igning Details		
C16-C23	Traffic Con	trol Details		
C24	Truck Deto	ur Layout		
C25	Overwidth \$	Signing		
C26-C32	Temporary	Pedestrian Route		
C33	Railroad De	etour Layout		
C34-C36	Standard P	lates		



# END NH-CR 0037(158)126 Station 58+84.30

### REVISED 02-16-24 LG

## SECTION C ESTIMATE OF QUANTITIES

BID ITEM NUMBER	ITEM	QUANTITY	UNIT
634E0010	Flagging	100.0	Hour
634E0110	Traffic Control Signs	1,785.2	SqFt
634E0120	Traffic Control, Miscellaneous	Lump Sum	LS
634E0135	Traffic Control Supervisor	Lump Sum	LS
634E0275	Type 3 Barricade	69	Each
634E0330	Temporary Raised Pavement Markers	1,300	Ft
634E0380	Tubular Marker	57	Each
634E0420	Type C Advance Warning Arrow Board	2	Each
634E0560	Remove Pavement Marking, 4" or Equivalent	1,460	Ft
634E0600	4" Temporary Pavement Marking Tape Type I	96	Ft
634E0640	Temporary Pavement Marking	540	Ft
634E1002	Detour and Restriction Signing	1,169.4	SqFt
634E1020	Temporary Business Signing	283.5	SqFt
634E1215	Contractor Furnished Portable Changeable Message Sign	2	Each
634E2000	Longitudinal Pedestrian Barricade	7,369	Ft
634E2020	Temporary Curb Ramp	18	Each
634E2025	Longitudinal Pedestrian Barrier	556	Ft

# **SEQUENCE OF OPERATIONS**

Work will consist of pavement removal, grading, storm sewer, PCC paving, asphalt concrete resurfacing, traffic signals, roadway lighting, pavement markings, permanent signing, and erosion control.

SD 37 traffic will be detoured off the project during Phase 2 and 3 of the project and two-way traffic will be maintained on Phase 1 of the project.

Work will progress in phases.

Traffic Control devices will be appropriately installed prior to any construction activity in any of the Phases.

Refer to Proposal for Special Provision for Contract Time.

Details in the plans are based on the below requirements for construction of the project. Details depict an anticipated order of construction. Alternatives to the details shown will be proposed by the Contractor prior to the preconstruction meeting for review by the Area Engineer.

The work will proceed in the following order:

Phase 1: Phase 1 will consist of work from approximately Sta. 43+50 to Sta. 58+84. Phase 1 will consist of pavement removal, removing and

replacing storm sewer, concrete surfacing, curb and gutter, sidewalk, roadway lighting, and restoration work behind the sidewalk. Work in this phase will also include tying the new storm sewer into the existing storm sewer system in all directions to maintain drainage on the project at all times.

During Phase 1 construction, the roadway will be open to traffic, and through traffic will be maintained as two-way traffic as noted on details throughout the plans. The Contractor will complete all work in the SB Lanes first while maintaining two-way traffic in the existing NB Lanes and then transfer traffic to the newly constructed SB Lanes while completing all work in the NB Lanes.

Streets required to be open for two-way traffic as referenced in the Special Provision for Contract Time will require concrete blockouts and may require temporary widening with granular material. The method for maintaining two-way traffic at these locations must be approved by the Engineer. Regardless of the method, all work must be contained within the Right of Way or Easement for the project.

Access will be maintained to the businesses on the right and left sides of the roadway, to the maximum extent possible during construction. All arrangements for maintaining access will be completed by the Contractor.

Prior to closing SD 37 / Dakota Avenue for Phase II work, the Contractor will complete all final surfacing work at the intersection of Market Street and SD 37 / Dakota Avenue to provide safe and efficient use of the detour route as approved by the Engineer.

Phase 2: Phase 2 will consist of all work from approximately Sta. 25+50 to Sta. 43+50. Phase 2 will consist of pavement removal, removing and replacing storm sewer, concrete surfacing, curb and gutter, sidewalk, traffic signals, roadway lighting, and restoration work behind the sidewalk. Work in this phase will also include tying the new storm sewer into the existing storm sewer system in all directions to maintain drainage on the project at all times.

> During Phase 2 construction, the roadway will be closed to traffic, and through traffic will be fully detoured as shown on the local detour layouts found within the plans.

Phase 3: Phase 3 will consist of all work from approximately Sta. 9+32 to Sta. 25+50. Phase 3 will consist of pavement removal, removing and replacing storm sewer, concrete surfacing, curb and gutter, sidewalk, traffic signals, roadway lighting, and restoration work behind the sidewalk. Work in this phase will also include tying the new storm sewer into the existing storm sewer system in all directions to maintain drainage on the project at all times.

> During Phase 3 construction, the roadway will be closed to traffic, and through traffic will be fully detoured as shown on the local detour layouts found within the plans.

Access will be maintained at all times to intersections, homes and businesses. Concrete blockouts will be required at locations where access cannot be maintained in any other way. Businesses with multiple accesses may be accommodated by closing one access at a time. The Contractor will maintain communication with each landowner or business operator and handle all arrangements to accommodate reasonable access.

Restoration work behind sidewalk will include shaping and placement of permanent seed and/or sod (if seasonal limits allow). Restoration work is required to be completed prior to moving on to any subsequent phase of the project.

All permanent pavement markings, traffic signals, and permanent signing will be installed prior to reopening portions of SD 37 to normal traffic.

The Contractor will be required to maintain storm and sanitary drainage throughout the duration of the project. The Contractor will ensure adequate drainage at various storm water tie in points along the project prior to nightfall.

The project will be open full width throughout its length for all traffic and turning movements prior to winter. Should there be any un-surfaced areas either on the project proper, street approaches or accesses which are started and not

completed by that time, the Contractor will be responsible at his or her expense for providing at least 6 inches of Base Course and 4 inches of asphalt concrete for winter use and for its removal in the spring when the project work is completed.

# **TRAFFIC CONTROL**

access.

Construction operations will be allowed during daylight hours only.

The Contractor will conduct weekly meetings at a designated place on or adjacent to the project. Meetings will be open to the public. Public announcements will be made so all affected parties are aware of this meeting. The Contractor will be responsible for the public announcements however, the Engineer will approve the public announcements prior to submitting to the media. The meetings must be conducted by the Contractor's Superintendent or management person. The purpose of these meetings will be to:

Miscellaneous".

The Contractor will provide the City Police Department, City Fire Department, Ambulance Service, County Sheriff's Office, and the Huron Hospital Emergency Department a detailed map showing roadway segment construction work limits and the most appropriate routing for emergency vehicles. Updated maps will be provided to the departments 24 hours prior to any changes in work limits. Changes in work limits will not be allowed until the 24 hour advance notice requirement has been satisfied.

STATE OF SOUTH	PROJECT	SHEET NO.	TOTAL SHEETS
DAKOTA	NH-CR 0037(158)126	C2	C36
Plotting	Date: 10/03/2023		

The Contractor will keep all businesses and residents informed of the progression and prosecution of work in areas that have a direct effect on their

> • Present the work schedule for at least the following week Coordinate work activities with subcontractors, city and utility companies

Coordinate traffic control

Coordinate public and private access

Inform businesses, residents, and public of project status

All costs related to weekly meetings and public announcements will be incidental to the contract lump sum price for "Traffic Control,

# **TRAFFIC CONTROL - CONTINUNED**

Orange plastic safety fence will be provided to enclose any areas that are unsafe for pedestrian traffic including the last 50' of pipe excavation that is allowed to be open overnight, during undercutting operations, and when sidewalk has been removed. The safety fence is to provide a barrier to the public from entering sections of the work zone. The safety fence is not to be used as a pedestrian channelizing device adjacent to existing or temporary pedestrian paths. All related costs to furnish, place and maintain the plastic safety fence will be incidental to the contract lump sum price for "Traffic Control. Miscellaneous".

Removing, relocating, covering, salvaging and resetting of permanent traffic control devices will be the responsibility of the Contractor. The cost of this work will be incidental to the various contract items unless otherwise specified in the plans. Any signs damaged or lost will be replaced by the Contractor at no cost to the State.

Drums and/or Type 2 Barricades will be maintained to a minimum height of 3' above the surface that is being used to maintain traffic.

Locations of signs on traffic control layouts are diagrammatic. Non-fixed location signs may be mounted on portable supports. The portable supports will be constructed to yield upon impact to minimize hazards to motorists. The bottom of signs on portable or temporary supports will not be less than seven feet above the pavement in urban areas, and one foot above the pavement in rural areas. Portable sign supports may be used as long as the duration is less than 3 days. If the duration is more than 3 days the signs will be on fixed location, breakaway supports.

KEEP RIGHT symbol signs will be placed at intersections as appropriate, and as directed by the Engineer. KEEP RIGHT signs have been included in the Itemized List of Traffic Control Signs.

Fixed location signing placed more than 4 calendar days prior to the start of construction will be covered or laid down until the time of construction. The covers must be approved by the Engineer prior to installation. The cost of materials, labor, and equipment necessary to complete this work will be incidental to other contract items. No separate payment will be made.

### PRESS RELEASE ANNOUNCEMENTS

The SDDOT will prepare a press release to be released 5 days prior to any phase change or any other major change that affects traffic flow. The Contractor will be responsible to keep law enforcement, emergency services, and the traveling public notified of changes in project access. The Contractor will provide the Engineer with pertinent information 7 days prior to any phase change or any other major change that affects traffic flow.

### DETOUR SIGNING

The Contractor will furnish the Detour Route signs shown on the Traffic Control - Detour layout sheets in the plans. The cost of furnishing signing items (signs, posts, and mounting hardware), installing, maintaining, covering and removing signing (detour route, warning and regulatory) will be incidental to the contract unit price per square foot for "Detour and Restriction Signing".

The Contractor will be responsible for removing conflicting signing along the routes used as detours. The Contractor will remove any conflicting signing identified by the Engineer. The Contractor will provide an inventory of signing removed to the Engineer and the City.

Removing, relocating, salvaging, and resetting signing will be the responsibility of the Contractor. The cost of this work will be incidental to the various contract items unless otherwise specified in the plans. Any signs damaged or lost will be replaced by the Contractor at no cost to the State or the city. Covering of signs will not be an option. The Contractor will be responsible for returning the removed signing to its original location and configuration.

The Contractor will work closely with the Engineer to determine the appropriate time to install and remove the various signing. Due to developing and changing traffic patterns over the duration of the project, the Contractor can expect to relocate some of the detour signing. Should detour signing need to be relocated, an additional 50 percent of the designated sign rate will be paid. Additional payment will not be made for any traffic control device turned away, covered up, taken temporarily out of service, and returned to use.

In the event that the project is not completed in the 2024 construction season, detour route, warning and regulatory signing will be removed after work has been suspended. The Contractor will put back up the signs when work resumes in the spring of 2025. All costs associated with this work will be incidental to the various contract items included in the proposal.

### **TEMPORARY BUSINESS SIGNING**

The Contractor will furnish the Business signs shown on the Traffic Control – Business Sign layout sheets in the plans. The cost of furnishing signing items (signs, posts, and mounting hardware), installing, maintaining, covering and removing signing will be incidental to the contract unit price per square foot for "Temporary Business Signing".

Each Business Sign or set of Business Signs will include a Directional Arrow placed at the direction of the Engineer. DIRECTIONAL ARROW signs have been included in the Itemized List of Traffic Control Signs.

The Contractor will contact the Huron Area Office prior to making the business signs to get an updated list of business signs to use on construction. This will help accommodate changes in businesses from the time of plan production.

The Contractor will work closely with the Engineer to determine the appropriate time to install and remove the various signing. Due to developing and changing traffic patterns over the duration of the project, the Contractor can expect to relocate some of the business signing. Relocation of any business sign will be incidental to the contract unit price per square foot for "Temporary Business Signing". Additional payment will not be made for any traffic control device turned away, covered up, taken temporarily out of service, and returned to use.

In the event that the project is not completed in the 2024 construction season, business signing will be removed after work has been suspended. The Contractor will put back up the signs when work resumes in the spring of 2025. All costs associated with this work will be incidental to the various contract items included in the proposal.

## REVISED 02-16-24 LG

# **REMOVAL OF CONFLICTING PAVEMENT MARKINGS**

or Equivalent".

# **TEMPORARY RAISED PAVEMENT MARKERS**

Temporary raised pavement markers will be used for marking edge lines, lane lines, and centerlines. Temporary raised pavement markers will be used on all new permanent surfacing sections of roadway and on existing surfacing where temporary marking locations are different than existing marking locations, unless noted or as directed by the Engineer.

Temporary raised pavement markers will be attached to the roadway surface with a flexible non-permanent bituminous adhesive capable of being removed from the roadway surface or with an adhesive approved by the Engineer.

Markers".

### **TUBULAR MARKERS**

All tubular markers will be a minimum of 28 inches in height. The base of the tubular marker should be attached to the roadway surface with a flexible nonpermanent bituminous adhesive capable of being removed from the roadway surface after use. The pin used to connect the marker to the base will be of a type that will not puncture a vehicle tire if it should become dislodged from the base.

All costs for furnishing, installing, maintaining, and removing the tubular markers will be incidental to the contract unit price per each for "Tubular Marker".

# SIGN INSTALLATION

The Contractor is advised that sidewalk exists along the project and detour route where some of the signing is to be installed. In some cases the sidewalk is immediately behind the curb and gutter. The method of supporting the signs will take this into account so that the sidewalk remains usable by pedestrians in accordance with the American's with Disability Act. Any damage to the sidewalk due to sign installation will be repaired as directed by the Engineer, at no cost to the City of Huron or the SDDOT.

STATE OF	PROJECT	SHEET NO.	TOTAL SHEETS
SOUTH DAKOTA	NH-CR 0037(158)126	C3	C36
Plotting [	Date: 10/03/2023		

Existing pavement markings that conflict with the desired traffic patterns detailed in traffic control layouts in the plans will be removed by the Contractor unless otherwise shown. The cost of pavement marking removal will be incidental to the contract unit price per foot for "Remove Pavement Marking, 4"

All costs to furnish, install, replace if necessary, and remove the markers will be incidental to the contract unit price per foot for "Temporary Raised Pavement

The color of the tubular markers on centerline will be predominately orange.

# LONGITUDINAL PEDESTRIAN BARRICADE

Longitudinal Pedestrian Barricades should not be used to provide positive protection for pedestrians. Barricade rail supports may not project into pedestrian routes more than 4 inches from the face of the barricade. To prevent any tripping hazard to pedestrians, ballast will be located behind or internal to the device.

When Longitudinal Pedestrian Barricades are combined in a series, the maximum gap between devices that do not interlock will be one inch. Joints between devices that do interlock will be closed and flush to prevent canes or small wheels from being trapped and to facilitate safe hand trailing.

When used as a sidewalk closure mechanism, Longitudinal Pedestrian Barricade must run the entire width of the sidewalk.

Longitudinal Pedestrian Barricade should provide a color contrasting pattern. Black should not be used to color any base on a device. The devices should comply with the general color and stripe pattern requirements of Section 6F.68 of the MUTCD.

Longitudinal Pedestrian Barricade will have continuous bottom and top surfaces. The top surface will be smooth to allow safe hand trailing. Both upper and lower surfaces will share a common vertical plane.

All costs will be incidental to the contract unit price per foot for "Longitudinal Pedestrian Barricade".


# LONGITUDINAL PEDESTRIAN BARRIER

When exposed to vehicular traffic, Longitudinal Pedestrian Barrier will be crashworthy, and the bottom and top surfaces of the traffic side of devices will have retroreflective sheeting or delineation for improved nighttime visibility.

When Longitudinal Pedestrian Barriers are combined in a series, the maximum gap between devices that do not interlock will be one inch. Joints between devices that do interlock should be closed and flush to prevent canes or small wheels from being trapped and to facilitate safe hand trailing. Channelizing devices should provide a color contrasting pattern. Black should not be used to color any base on a device. The devices should comply with the general color and stripe pattern requirements of Chapter 6F of the MUTCD.

Longitudinal Pedestrian Barriers will have continuous bottom and top surfaces. The top surface will be smooth to allow safe hand trailing. Both upper and lower surfaces will share a common vertical plane.

All costs will be incidental to the contract unit price per foot for "Longitudinal Pedestrian Barrier".




- 1. Barricade rail supports may not extend into the pedestrian walkway more than 4 inches from the face of the barricade.
- 2. The top edge of the bottom portion will be a minimum of 8 inches above the walkwav.
- 3. Devices will not block water drainage from the walkway. A gap height or opening from the walkway surface up to a maximum of 2 inches in height is allowed for drainage purposes.
- 4. The top edge of the Longitudinal Pedestrian Barricade is to be used as a guiderail to provide visual and tactile guidance to pedestrians along a designated route. The top surface should have a minimum width of 0.5 inches to allow the hand to feel the surface. The surface should be smooth and free of any sharp or abrasive elements to allow safe hand trailing.
- 5. Longitudinal Pedestrian Barrier used to provide positive protection from traffic to pedestrians should be crashworthy.


# **TEMPORARY CURB RAMP**

Temporary Curb Ramps should be firm, stable, and have a non-slip surface. They will not warp or buckle, and should be made of materials strong enough to support a weight of 800 pounds. Temporary Curb Ramps will also be color contrasting and contain marked edges so they are noticeable by pedestrians who have visual impairments. Lateral joints or gaps between surfaces will be a maximum of 0.5 inches in width. Temporary Curb Ramps will include detectable warning panels.

Temporary Curb Ramps will be the full width of the temporary pedestrian access route, with a recommended width of 60" and a minimum width of 48". Temporary Curb Ramps will have a maximum slope of 1:12, and have free draining surfaces with a maximum cross slope of 2 percent.

All costs will be incidental to the contract unit price per each for "Temporary Curb Ramp".





## NOTES:

- slip surface.
- 3. direction (turns). 4.
- slope. 5.
- preferred.
- edaina is used.
- 8. width.
- 9.

1. Curb ramps will be 48 inch minimum width with a firm, stable, and non-

2. Protective edging with a 2 inch minimum height will be installed when the curb ramp or landing platform has a vertical drop of 6 inches or greater or has a side apron slope steeper than 1:33 (33%). Protective edging should be considered when curb ramps or landing platforms have a vertical drop of 3 inches or more.

Detectable edging with 6 inches minimum height and contrasting color will be installed on all curb ramp landings where the walkway changes

Curb ramps and landings should have a 1:50 (2%) maximum cross

A minimum clear space of 48 inch x 48 inch minimum will be provided above and below the curb ramp, with a 60 inch x 60 inch clear space

6. The curb ramp walkway edge will be marked with a contrasting color 2 to 4 inch wide marking. The marking is optional where color contrasting

Water flow in the gutter system will have minimal restriction.

Lateral joints or gaps between surfaces will be less than 0.5 inches in

Changes between surface heights should not exceed 0.5 inches. Lateral edges should be vertical up to 0.25 inches in height, and beveled at 1:2 between 0.25 inches and 0.5 inches in height.

# CONTRACTOR FURNISHED PORTABLE CHANGEABLE MESSAGE SIGN

One week prior to starting work affecting the traveling public, portable changeable message signs (PCMS) will be installed at locations directed by the Engineer to notify drivers of the upcoming construction. The Contractor will program the portable changeable message signs with the following message:

# ROAD WORK STARTS <mark>(Date)</mark>

When work begins that will affect traffic patterns, the Contractor will re-program the PCMS with the messages as directed by the Engineer.

The Engineer will coordinate with the Contractor for changes to the messages displayed on the sign.

STATE OF	PROJECT	SHEET NO.	TOTAL SHEETS
SOUTH DAKOTA	NH-CR 0037(158)126	C5	C36
Plotting	Date: 10/03/2023		

LOT NAME - 1

# ITEMIZED LIST FOR TRAFFIC CONTROL SIGNS

		CONVENTIONAL ROAD			
Sign Code	Sign Description	Number	Sign Size	SQFT PER SIGN	SQFT
R1-1	STOP	17	30"×30"	5.2	88.4
R1-3P	ALL WAY (plaque)	8	18" × 6"	0.8	6.4
R3-2	LEFT TURN PROHIBITION (symbol)	2	24" X 24"	4.0	8.0
R3-7R	RIGHT LANE MUST TURN RIGHT	1	30" X 30"	6.3	6.3
R4-7	KEEP RIGHT (symbol)	2	24"×30"	5.0	10.0
R4-7C	(Narrow) KEEP RIGHT (symbol)	20	18" x 30"	4.0	80.0
R8-3	NO PARKING	8	24"×24"	4.0	32.0
R9-9	SIDEWALK CLOSED	13	24" x 12'	2.0	26.0
R11-2	ROAD CLOSED	14	48"×30"	10.0	140.0
R11-4	ROAD CLOSED TO THRU TRAFFIC	10	60" x 30"	12.5	125.0
W1-4	REVERSE CURVE (L OR R)	2	48" x 48"	16.0	32.0
W4-2	LEFT or RIGHT LANE ENDS (symbol)	2	48" x 48"	16.0	32.0
W8-1	BUMP	2	48" x 48"	16.0	32.0
W8-6	TRUCK CROSSING	2	48" x 48"	16.0	32.0
W9-3	CENTER LANE CLOSED AHEAD	2	48" x 48"	16.0	32.0
W13-1P	ADVISORY SPEED (plaque)	2	30" x 30"	6.3	12.6
W20-1	ROAD WORK AHEAD	18	48"×48"	16.0	288.0
W20-2	DETOUR AHEAD	7	48"×48"	16.0	112.0
W20-3	ROAD CLOSED AHEAD	14	48"×48"	16.0	224.0
W20-5	LEFT or RIGHT LANE CLOSED XX FT	2	48"×48"	16.0	32.0
W20-5	LEFT or RIGHT LANE CLOSED AHEAD	2	48" x 48"	16.0	32.0
W20-7	FLAGGER (symbol)	2	48"×48"	16.0	32.0
W20-3	ROAD CLOSED 1000 FT	2	48"×48"	16.0	32.0
W20-3	ROAD CLOSED 500 FT	2	48"×48"	16.0	32.0
M4-10	DETOUR ARROW (L or R)	2	24"×30"	5.0	10.0
G20-2	END ROAD WORK	7	36" x 18"	4.5	31.5
M4-9b	PED (symbol) DETOUR with ARROW (L or R)	51	24"×30"	5.0	255.0
R8-8	Do Not Stop on Tracks	2	24"×30"	5.0	10.0
		CONVEN	ITIONAL ROAD	TRAFFIC	1785.2

# DETOUR AND RESTRICTION SIGNING TABLE

		D	etour Signin	g Table	
SIGN CODE	SIGN DESCIPTION	NUMBER	SIGN SIZE	SQFT PER	SQFT
M1-5	SD ROUTE MARKER 91 or 2 digits)	73	24" x 24"	4.0	292.0
M3-1	DIRECTION MARKER - NORTH	34	24" x 12"	2.0	68.0
M3-3	DIRECTION MARKER - SOUTH	39	24" x 12"	2.0	78.0
M4-4	TRUCK	24	24" x 12"	2.0	48.0
M4-8	DETOUR	77	24" x 12"	2.0	154.0
M4-10 R/L	DETOUR SIGN	4	18" x 46"	5.7	22.8
M4-8a	END DETOUR	5	24" x 18"	3.0	15.0
M5-1	ADVANCE TURN ARROW 90° (L OR R)	32	21" x 15"	2.2	70.4
M6-1	DIRECTION ARROW - Horizontal Single Head (L or R)	32	21" x 15"	2.2	70.4
M6-3	DIRECTION ARROW - Vertical Single Head	9	21" x 15"	2.2	19.8
A	WIDTH RESTRICTION - SD37 SOUTH 10 FT. MAXIMUM - US 14 TO 9TH ST. S USE DETOUR	3	10' x 7'	70.0	210.0
В	WIDTH RESTRICTION - SD37 NORTH 10 FT. MAXIMUM - 9th ST. S. TO US14 - USE DETOUR	1	10' x 7'	70.0	70.0
С	NO VEHICLES - OVER 10FT WIDE	2	8.5' x 3'	25.5	51.0
		DETOUR SI	GNING SQFT	TOTAL	1169.4

STATE OF	PROJECT	SHEET NO.	TOTAL SHEETS
SOUTH DAKOTA	NH-CR 0037(158)126	C6	C36
Plotting [	Date: 10/03/2023		

'LOT NAME - 1


# **Business Signing Table**

Sign	Quantity	Width	Height	Sign Description		Sign Description		Sq. Ft.	
Code	-	Inches	Inches		Background	Legend/Border	per sign	Sq. Ft.	
Sign Set	2	66	42	Sign Set A thru H	Blue	White	19.25	38.5	
Sign Set	2	66	42	Sign Set I thru P	Blue	White	19.25	38.5	
Sign Set	2	66	42	Sign Set Q thru X	Blue	White	19.25	38.5	
Sign Set	2	66	42	Sign Set Z thru GG	Blue	White	19.25	38.5	
Sign Set	2	66	42	Sign Set II thru OO	Blue	White	19.25	38.5	
Sign Set	2	66	42	Sign Set HH thru UU	Blue	White	19.25	38.5	
Sign Set	2	66	42	Sign Set VV thru WW	Blue	White	19.25	38.5	
Y	2	42	12	Farmer & Merchants	Blue	White	3.5	7	
XX	2	42	12	Subway	Blue	White	3.5	7	
							Total	283.5	

Business Sign sheeting to be High Intensity Prismatic, ASTM D4956 Type IV. Business Sign to be constructed with 0.80 thick Aluminum.

STATE OF SOUTH	PROJECT	SHEET NO.	TOTAL SHEETS
DAKOTA	NH-CR 0037(158)126	C7	C36
Plotting I	Date: 10/03/2023		


# PROJECT OVERVIEW MAP



OTTED FROM - TRHUINTØG


STATE OF	PROJECT	SHEET NO.	TOTAL SHEETS
SOUTH DAKOTA	NH-CR 0037(158)126	C8	C36
Plotting (	)ate: 10/12/2023		

LE - ... \SECTION C DESIGN\OVERVIEW.DG




PLOT SCALE - 1

'LOTTED FROM - TRHUINTØ6



PLOT SCALE - 1:60

PLOTTED FROM - TRHUINTØ6





PHASE 1 AND 2 ST NW ST SW ST SW ST SW ST SW ST SW ŝ 2ND ST NM S F S 3RD TH **3RD** 2ND 6TH 5TH ΗĿ COMMERCIAL ILLINOIS AVE SW CITY HURON HALL ARENA WISCONSIN AVE SW A A A A oo A ST. CAMPBELL PARK N.N. D-9 D-8 ED B В В C2 d 37  $\times$  $\times$ DAKOTA AVE S þ þ B 90 Q<sub>D-2</sub>þ∕ €D 00 <u>0</u>D-9 BB В IB. D-1 D-2 Le<sub>D-1</sub> D-6 -**D**-8 D-3 O D-10. Α D-7 D-4 o d d bò dbo ADO KANSAS AVE SE -D-7 D-6 þþ D-3 D-4/ þ þ 1 WINTER PARK S D-5  $\sim$ MARKET  $\forall$ ST NE 2ND ST NE IOWA AVE SE 3RD Ш Я SE SШ S 2ND ST SE 7TH ST SТ ST ST ST 3RD 6TH 5TH 4TH C1 ROAD CLOSED В DETOUR ROAD CLOSED C2 А BΒ ROAD ROAD CLOSED CLOSED ROAD TO DETOUR CLOSED THRU TRAFFIC M4-10 

**DETOUR SIGN LAYOUT** 

STATE OF	PROJECT	SHEET NO.	TOTAL SHEETS
SOUTH DAKOTA	NH-CR 0037(158)126	C11	C36
Plotting [	)ate: 11/30/2023		

# END PROJECT







**DETOUR SIGN LAYOUT** 



STATE OF	PROJECT	SHEET NO.	TOTAL SHEETS
SOUTH		NU.	SHEETS
DAKOTA			C36
Plotting I	Date: 11/30/2023		

# **BUSINESS SIGN LAYOUT**






# **BUSINESS SIGN DETAILS**

Individual Sign Details

# Typical Business Sign Layout




Farmers & Merchants Υ Subway XX

	STATE OF South Dakota
DAKOTA NH-CR 0037(158)126 C14 C36	

# **BUSINESS SIGN DETAILS**

Sign Set Details


**Anticipated Sign Sets** 





It is anticipated that Sign Sets may have sign blanks which may be needed to be filled during the project at the direction of the Engineer due to changes from time of plans development.


	STATE OF SOUTH	PROJECT	SHEET NO.	TOTAL SHEETS
	DAKOTA	NH-CR 0037(158)126	C15	C36
	Plotting I			
n Sets				

J K L M N O P Z AA BB C D D	Lazer's Custom Craft Audio & Visual Crist Locksmith Mount Horeb Boutique Dakota Nutrition La Patrona Uncle Ted's Pawn & Second Hand Sherwin-Williams PB Sports POP Ice Cream The Cornerstone Tower Landstrom's Photo Loft Potter's Shoes Red Arrow Bar Billy Bob's Treasure Chest God's Little Blessings
PP QQ	Walker's Flower Shop Black Tie of Huron Volesky Law Office Bariedades Rose Craig Lee Studios Mattress by Appointment Post Office
VV WW	Fire Pit Pizzeria The Donut Shoppe











STATE OF SOUTH	PROJECT	SHEET NO.	TOTAL SHEETS
DAKOTA	NH-CR 0037(158)126	C19	C36
Plotting	Date: 12/02/2023		


INSTALL 2 - TURN ARROWS PAYMENT TO FURNISH, INSTALL AND REMOVE WILL BE BY THE CONTRACT UNIT PRICE PER FOOT FOR "4" TEMPORARY PAVEMENT MARKING TAPE TYPE I".


FILE - ... \SECTION C DESIGN\TC-6SB.DGN



PLOTTED FROM - TRHUINTØ










STATE OF SOUTH	PROJECT	SHEET NO.	TOTAL SHEETS
DAKOTA	NH-CR 0037(158)126	C23	C36
Plotting [	)ate: 12/02/2023		

PAYMENT TO FURNISH, INSTALL AND REMOVE WILL BE BY THE CONTRACT UNIT PRICE PER FOOT FOR "4" TEMPORARY PAVEMENT MARKING TAPE TYPE I".



# OVERWIIDTH SIGNS A-B-C (SEE NEXT PAGE FOR DETAIL LAYOUTS)







ED
END
DETOUR

STATE OF	PROJECT	SHEET NO.	TOTAL Sheets	
SOUTH DAKOTA	NH-CR 0037(158)126	C24	C36	-
Plotting	Date: 12/22/2023			

ILE - ... \TRUCKDETOURLAYOUT.DGN

-9.6- <del>+</del> ₩	<sup>29.6</sup> + <sup>*</sup>		63.	-	9. N
<b>SOU</b>		FT	MA	XIMU	Μ
FF	ROM	14	то	9 <sup>th</sup> ST	S
	USE	E D	ET0	UR	
k—8.9→k—13.	-26.5		97.4 11.78.	0− <del>↓</del> 30.0−	

Α

3.0" Radius, 1.0" Border, 0.5" Indent, Black on Orange; "WIDTH RESTRICTION", D 2K;

3.0" Radius, 1.0" Border, 0.5" Indent, Black on White;

1.5" Radius, 0.6" Border, 0.4" Indent, Black on White; "SOUTH", C 2K;

"10 FT MAXIMUM", D 2K; "FROM", D 2K; "TO", D 2K; 1.0" Radius, 0.5" Border, White on Green; "9", C 2K; "th", C 2K; "ST", C 2K; "S", C 2K;


Horizontal Line Black; "USE DETOUR" Black, D 2K;

κ ←9.6 <del>~γ</del>		<mark>⊷</mark> 8.0 <del>~</del> ₩	63.2
W	IDTH	RE	STRI
NOR	<b>7</b> 10	FT	MAX
FF	ROM	9 <sup>th</sup> S	ST s T
	US	E D	ΕΤΟΙ
k−8.8→k−14.0 k−8.9→k−13.7 k−8.4→k− k−−−−−−−−−−−−−−−−−−−−−−−−−−−−−−−−−−	-26.5	-8.0-+-10.4-+-8 )-+	97.4 
"WIDTH RESTRIC 3.0" Radius, 1.0"	Border, 0.5" Indent, B Border, 0.4" Indent, B	Black on White;	

B

"10 FT MAXIMUM", D 2K; "FROM", D 2K; 1.0" Radius, 0.5" Border, White on Green; "9", C 2K; "th", C 2K; "ST", C 2K; "S", C 2K;

"TO" Black, D 2K; Horizontal Line Black; "USE DETOUR" Black, D 2K;



2.3" Radius, 0.9" Border, 0.6" Indent, Black on White; "NO VEHICLES", D 2K; "OVER 10 FT WIDE", D 2K;

31.9


5 11.9


4.1


5.0

₽


-24. 23.0









2	3	4	5	
EDESTRIAN BARRIERS	CURB RAMPS	SIGN	SIGN	s
214	8	8	8	






STATE OF	PROJECT	SHEET NO.	TOTAL SHEETS		
SOUTH DAKOTA	NH-CR 0037(158)126	C29	C36		
Plotting	Plotting Date: 12/03/2023				


MATED QUANTITIES				
2	3	4	5	6
PEDESTRIAN BARRIERS	CURB RAMPS	SIGN	SIGN	SIGN
90	3	2	3	2



STATE OF	PROJECT	SHEET NO.	TOTAL SHEETS
SOUTH DAKOTA	NH-CR 0037(158)126	C30	C36
Plotting D	ote: 12/03/2023		
•			

MATED QUANTITIES				
2	3	4	5	6
PEDESTRIAN BARRIERS	CURB RAMPS	SIGN	SIGN	SIGN
-	-	-	-	-






MATED QUANTITIES				
2	3	4	5	6
PEDESTRIAN BARRIERS	CURB RAMPS	SIGN	SIGN	SIGN
126	3	8	8	4



DAKOT



	STATE OF	PROJEC	ст	SHEET NO.	TOTAL SHEETS	1
	SOUTH DAKOTA	NH-CR 003	7(158)126	C33	C36	]
	Plotting [					
		ED END DE TOUR				PLOT NAME - 1
R-1 R-2 DETOUR DETOU NORTH NORT 37 ↓ 37	R DETO	UR DETOUR	R-5 DETOUR NORTH			CTION C DESIGNNRR DETOUR.DGN
R-6 R-7 DETOUR DETOU SOUTH SOUTH 37 € €	R DETO	UR DETOUR TH SOUTH	R-10 DETOUR SOUTH 37			FILE \SECT

